


Drainage Services Department

Contract No. HATS 01/2025
Environmental Team for Hung Shui Kiu
Effluent Polishing Plant – Phase 1
(under EP-608/2022/A)

Monthly EM&A Report No. 19
(March 2026)

Version 1.2

Date of Report: 17 April 2026

| | |
|--------------|---|
| Certified By |  |
| | (Environmental Team Leader: Ms. Betty Choi) |

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk



By Email (kylau02@dsd.gov.hk)

Drainage Services Department

Sewage Services Branch
Harbour Area Treatment Scheme Division
14/F, Drainage Services Tower, 8 Ying Wa Street, Cheung Sha Wan,
Kowloon

Attn: Mr. LAU Kai Yan

OUR REFERENCE:

OC004/WKC/AC

YOUR REFERENCE:

-

DATE:

17 April 2026

Dear Sir,

Hung Shui Kiu Effluent Polishing Plant

(Environmental Permit No. EP-608/2022/A)

Verification of Monthly EM&A Report March 2026 (version 1.2)

Reference is made to the submission of Monthly EM&A Report March 2026 (version 1.2) certified by the ET Leader provided via email on 17 April 2026.

We are pleased to inform you that we have no adverse comment on the captioned submission. We hereby verify the Monthly EM&A Report pursuant to Condition 3.4 of the Environmental Permit No. EP-608/2022/A.

Should you have any queries regarding the above, please do not hesitate to contact the undersigned at 2972 1322.

Yours faithfully,

For and on behalf of

AtkinsRéalis Asia Limited

WK Chiu

Independent Environmental Checker

c.c. Cinotech – Ms. Betty Choi (By Email)
c.c. AECOM – Mr. Brian Wong (By Email)
c.c. CS-BBJV – Mr. Brian Kam (By Email)

TABLE OF CONTENTS

Page

| | |
|---|-----------|
| EXECUTIVE SUMMARY | 1 |
| 1 INTRODUCTION | 3 |
| Background..... | 3 |
| General Description of the Project..... | 4 |
| Purpose of the Report | 4 |
| Summary of EM&A Requirements | 4 |
| Project Organisations | 4 |
| Construction Activities undertaken during the Reporting Period..... | 5 |
| Status of Environmental Licenses and Permits..... | 6 |
| 2 WATER QUALITY..... | 7 |
| Monitoring Requirements | 7 |
| Monitoring Locations | 7 |
| Monitoring Parameters and Frequency..... | 7 |
| Monitoring Equipment..... | 8 |
| Monitoring Methodology and QA/QC Procedure | 9 |
| Results and Observations..... | 11 |
| 3 AIR QUALITY | 13 |
| Monitoring Requirements | 13 |
| Monitoring Locations | 13 |
| Monitoring Parameters and Frequency..... | 13 |
| Monitoring Equipment..... | 13 |
| Monitoring Methodology and QA/QC Procedure | 14 |
| Results and Observations..... | 15 |
| Comparison of EM&A Result with EIA Prediction | 16 |
| 4 WASTE MANAGEMENT..... | 17 |
| Monitoring Requirements | 17 |
| Results and Observations..... | 17 |
| 5 LANDSCAPE AND VISUAL | 18 |
| Monitoring Requirements | 18 |
| Results and Observations..... | 18 |
| 6 ENVIRONMENTAL AUDIT | 19 |
| Site Audits..... | 19 |
| Review of Environmental Monitoring Procedures | 19 |
| Implementation Status of Environmental Mitigation Measures | 19 |
| Implementation Status of Event and Action Plans | 21 |
| Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution | 21 |
| 7 FUTURE KEY ISSUES..... | 22 |
| Recommendations..... | 22 |
| Monitoring Schedule for Next Month | 22 |
| 8 CONCLUSIONS | 23 |

LIST OF TABLES

| | |
|-----------|--|
| Table I | Major Site Activities in the Reporting Period |
| Table II | Exceedance Record for the Project in the Reporting Period |
| Table III | Summary for Key Information in the Reporting Period |
| Table IV | Tentative Site Activities in the Next Three Months |
| Table 1.1 | Summary for the inter-relationship between various contracts of the HSKEPP project and submission of previous EM&A reports |
| Table 1.2 | Key Project Contacts |
| Table 1.3 | Major Site Activities in the Reporting Period |
| Table 1.4 | Summary of Environmental Licenses and Permits under Contract DC/2024/11 |
| Table 1.5 | Summary of Environmental Licenses and Permits under Contract DE/2024/09 |
| Table 2.1 | Location of Water Quality Monitoring |
| Table 2.2 | Water Quality Monitoring Parameters and Frequency |
| Table 2.3 | Water Quality Monitoring Equipment |
| Table 2.4 | Types of Sampling Bottles and Preservation Methods |
| Table 2.5 | Methods for Laboratory Analysis for Water Samples |
| Table 2.6 | Calculated Action and Limit Levels of Water Quality Monitoring |
| Table 2.7 | Number of Exceedances in Water Quality Monitoring in Reporting Period |
| Table 2.8 | Major Influencing Factors on Water Quality Monitoring Results |
| Table 3.1 | Locations for Air Quality Monitoring |
| Table 3.2 | Impact Dust Monitoring Parameters, Frequency and Duration |
| Table 3.3 | Air Quality Monitoring Equipment |
| Table 3.4 | Major Influencing Factors on Air Quality Monitoring Results |
| Table 3.5 | Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report |
| Table 4.1 | Quantities of Waste Generated from Contract DC/2024/11 |
| Table 4.2 | Quantities of Waste Generated from Contract DE/2024/09 |
| Table 6.1 | Observations and Recommendations of Site Audit under Contract DC/2024/11 |
| Table 6.2 | Observations and Recommendations of Site Audit under Contract DE/2024/09 |
| Table 7.1 | Tentative Site Activities in the Next Three Months |

LIST OF FIGURES

| | |
|------------|---|
| Figure 1.1 | Site Layout Plan |
| Figure 1.2 | Project Organisation for Environmental Monitoring and Audit |
| Figure 2.1 | Location of Water Quality Monitoring Station |
| Figure 3.1 | Location of Air Quality Monitoring Station |

LIST OF APPENDICES

| | |
|------------|--|
| Appendix A | Action and Limit Levels |
| Appendix B | Copies of Calibration Certificates |
| Appendix C | Environmental Monitoring Schedules |
| Appendix D | Weather Conditions |
| Appendix E | Water Monitoring Results and Graphical Presentations |
| Appendix F | Laboratory Testing Reports with Quality Control Reports for Water Monitoring |
| Appendix G | Air Monitoring Results and Graphical Presentations |
| Appendix H | Summary of Exceedance |
| Appendix I | Environmental Mitigation Implementation Schedule (EMIS) |
| Appendix J | Event and Action Plan |
| Appendix K | Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution |
| Appendix L | Summary of Waste Generation and Disposal Records |
| Appendix M | Construction Programme |

EXECUTIVE SUMMARY**Introduction**

1. This is the 19th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for Contract No. HATS 01/2025 “Environment Team for Hung Shui Kiu Effluent Polishing Plant – Phase 1” (hereinafter called “the Project”). This report documents the findings of the EM&A programme under the issued EP No. EP-608/2022/A, and in accordance with the requirements specified in the EM&A Manual during the reporting period from 1 March 2026 to 31 March 2026.
2. The major site activities undertaken in the reporting period are shown in **Table I**.

Table I Major Site Activities in the Reporting Period

| Contract No. | Contract Title | Site Activities |
|--------------|---|--|
| DC/2024/11 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – Civil Works | <ul style="list-style-type: none"> ● Ground investigation work ● Mobilisation work ● Erection of the site office ● H-pilling |
| DE/2024/09 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – E&M Works and Biological Treatment Building | <ul style="list-style-type: none"> ● Erection of the site office |

Environmental Monitoring Works and Audit

3. Environmental monitoring for the Project had been performed in accordance with the EM&A Manual, and the monitoring results were checked and reviewed. Site Inspections/Audits shall be conducted once per week. The weekly site inspection was conducted on 6, 13, 20 and 27 March 2026 in the reporting month. IEC joint site inspection was conducted on 27 March 2026. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures, including the items responsible by the ET, was also checked.
4. The summary of exceedances in the reporting period for the Project is tabulated in **Table II**.

Table II Exceedance Record for the Project in the Reporting Period

| Item | Parameters | No. of Exceedance | | No. of Exceedances due to site activities of the Project | |
|---------------|--------------------------------------|-------------------|-------------|--|-------------|
| | | Action Level | Limit Level | Action Level | Limit Level |
| Water Quality | DO, mg/L | 0 | 0 | 0 | 0 |
| | Turbidity, NTU | 1 | 3 | 0 | 0 |
| | SS, mg/L | 0 | 2 | 0 | 0 |
| Air Quality | 1-hour TSP, $\mu\text{g}/\text{m}^3$ | 0 | 0 | 0 | 0 |

Water Quality Monitoring

5. The water quality monitoring was conducted as scheduled in the reporting period. One (1) Action Level and five (5) Limit Level exceedances were recorded. All exceedances are considered as non-project related. Details are provided in **Appendix E**.

Air Quality Monitoring

6. The air quality monitoring was conducted as scheduled in the reporting period. No Action Level and Limit Level exceedances were recorded. Details are provided in **Appendix G**.

Key Information in the Reporting Period

7. Complaints, notifications of any summonses and prosecutions, as well as public engagement activities during the reporting period, are summarized in **Table III**.

Table III Summary for Key Information in the Reporting Period

| Event | Details | | Action Taken | Status | Remark |
|--|---------|--------|--------------|--------|--------|
| | Number | Nature | | | |
| Complaint Received | 0 | - | N/A | N/A | - |
| Notifications of any summons & prosecutions received | 0 | - | N/A | N/A | - |
| Public Engagement Activities | 0 | - | N/A | N/A | - |

Reporting Change

8. There were no reporting changes during the reporting period.

Future Key Issue

9. The key site activities will be anticipated in the coming three months are shown in **Table IV**.

Table IV Tentative Site Activities in the Next Three Months

| Contract No. | Contract Title | Site Activities |
|--------------|---|--|
| DC/2024/11 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – Civil Works | <ul style="list-style-type: none"> ● Ground investigation work ● Mobilisation work ● Erection of the site office ● H-pilling ● Sheet piling |
| DE/2024/09 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – E&M Works and Biological Treatment Building | <ul style="list-style-type: none"> ● Erection of the site office |

10. The future key environmental issues in the next three months include:
- Wastewater and run-off generation on-site;
 - Water spraying for dust-generating activities and on haul road;
 - Accumulation of general refuse and construction waste on-site;
 - Accumulation of a stockpile of soil & weeds from haul road cleaning activities or slope maintenance.

1 INTRODUCTION

Background

- 1.1 The Hung Shui Kiu Effluent Polishing Plant (HSKEPP) (the Project), which is located in the north-western side of the Hung Shui Kiu / Ha Tsuen New Development Area (HSK/HT NDA). It is designed to provide reliable, adequate and quality sewage treatment and sewage effluent disposal for the sewage collected from the new developments within the HSK/HT NDA and other developments on the North West New Territories (NWNT).
- 1.2 An Environmental Impact Assessment (EIA) study for the Project was conducted in accordance with EIA Study Brief No. ESB- 312/2019. The EIA Report and Environmental Monitoring and Audit (EM&A) Manual (Register No. AEIAR – 240/2022) were approved on 19 Oct 2022 under the Environmental Impact Assessment Ordinance (EIAO), with an Environmental Permit (EP) granted on 19 Oct 2022 (EP-608/2022). Variation of Environmental Permit (EP-608/2022A) was issued by the Environmental Protection Department (EPD) on 23 Apr 2025.
- 1.3 According to the approved EM&A Manual of HSKEPP, the EM&A monitoring for the Project includes air quality monitoring and water quality monitoring. Baseline dust and water quality monitoring for HSKEPP was conducted between 24 Jun 2024 and 20 Jul 2024.
- 1.4 The Contract No. HATS 07/2023 was superseded by Contract No. HATS 01/2025 from Feb 2026. EM&A Works for HSKEPP shall continue and be reported under the new Contract. Cinotech Consultants Limited (Cinotech) was commissioned by the Drainage Services Department (DSD) as the Environmental Team (ET) to undertake environmental monitoring and auditing services for the Project to ensure that the environmental performance of the Works Contract complies with the requirements specified in the EP, EM&A Proposal, Service Specifications and Supporting Documents of the Project and other relevant statutory requirements.
- 1.5 The commencement date of the construction works of HSKEPP (EP-608/2022 & EP-608/2022/A) was on 6 Sep 2024. A total of 2 Environmental Team contracts for HSKEPP have been conducted to undertake the EM&A works from the commencement of the Project. The inter-relationship between various contracts of the HSKEPP project and submission of previous EM&A reports is shown in **Table 1.1**

Table 1.1 Summary for the inter-relationship between various contracts of the HSKEPP project and submission of previous EM&A reports

| Contract No. of the Environment Team for HSKEPP | Environment Team | Submission of the previous monthly EM&A report |
|--|---------------------------|---|
| HATS 07/2023 | WSP (Asia) Limited (WSP) | Sep 2024 to Jan 2026 |
| HATS 01/2025 | Cinotech Consultants Ltd. | Since Feb 2026 |

General Description of the Project

- 1.6 The key elements of this Project are listed below:
- Demolition of existing structures and buildings within San Wai Preliminary Treatment Works (SWPTW) for the construction of HSKEPP facilities;
 - Construction of a sewage treatment plant with a maximum capacity of Average Dry Weather Flow (ADWF) up to 90,000 m³/day;
 - Construction of sludge treatment facilities for treating sludge generated from Hung Shui Kiu (HSK) Effluent Polishing Plant (EPP) and additional sludge generated from the San Wai Sewage Treatment Works (STW) and other nearby STWs;
 - Construction of facilities for receiving and co-digesting pre-treated food or organic wastes;
 - Construction of effluent discharge pipe connecting to the existing discharge tunnel of San Wai STW; and
 - Associated ancillary works.
- 1.7 The layout plan of the Project is shown in **Figure 1.1**.

Purpose of the Report

- 1.8 This is the 19th Monthly EM&A Report prepared by the Environmental Team, Cinotech Consultants Ltd., for Contract No. HATS 01/2025 “Hung Shui Kiu Effluent Polishing Plant – Phase 1”, which summarises the impact monitoring results and audit findings in accordance with the requirement specified in the EM&A Manual (AEIAR-240/2022) for HSKEPP approved on 19 October 2022 during the reporting period from 1 March 2026 to 31 March 2026.

Summary of EM&A Requirements

- 1.9 The EM&A programme specified in the EM&A Proposal requires water quality monitoring, air quality monitoring, environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event and Action Plans;
 - Environmental mitigation measures, as recommended in the EIA Reports, Environmental Review Reports and the EM&A Proposal.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarised in Section 6 of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required water quality monitoring, air quality monitoring and audit works for the Project in the reporting period.

Project Organisations

- 1.12 Different Parties with different levels of involvement in the project organisation include:
- Permit Holder – Drainage Services Department (DSD)

- Project Manager or Project Manager’s Delegates – AECOM (Asia) Consultants Limited (AECOM)
- Environmental Team (ET) – Cinotech Consultants Limited (Cinotech)
- Independent Environmental Checker (IEC) – AtkinsRéalis Asia Limited (AtkinsRéalis)
- Contractor (DC/2024/11)– China State - Best Build Joint Venture (CSBBJV)
- Contractor (DE/2024/09) – REC Engineering - Chevalier (Envirotech) Limited Joint Venture (REC-CEL JV)

1.13 The key contacts of the Project are listed in **Table 1.2**.

Table 1.2 Key Project Contacts

| Party | Role | Contact Person | Position | Phone No. |
|--------------|--|-------------------|--|-----------|
| DSD | Project Proponent | Mr. Gabriel Lau | Engr/6 (Harbour Area Treatment Scheme) | 3965 8629 |
| AECOM | Project Manager or Project Manager’s Delegates | Mr. Brian Wong | Associate | 3856 5082 |
| Cinotech | Environmental Team (ET) | Ms. Betty Choi | ET Leader | 2151 2072 |
| AtkinsRéalis | Independent Environmental Checker (IEC) | Mr. W. K. Chiu | Independent Environmental Checker | 2972 1322 |
| CSBBJV | Contractor (DC/2024/11) | Ms. Tiffany Tsang | Environmental Officer | 5117 9020 |
| REC-CEL JV | Contractor (DE/2024/09) | Mr. Stephen Tsang | Environmental Officer | 9686 0787 |

1.14 The Organisational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Period

1.15 The construction programme is presented in **Appendix M**.

1.16 The major site activities undertaken in the reporting period are shown in **Table 1.3**.

Table 1.3 Major Site Activities in the Reporting Period

| Contract No. | Contract Title | Major Site Activities |
|--------------|---|--|
| DC/2024/11 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – Civil Works | <ul style="list-style-type: none"> ● Ground investigation work ● Mobilisation work ● Erection of the site office ● H-pilling |
| DE/2024/09 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – E&M Works and Biological Treatment Building | <ul style="list-style-type: none"> ● Erection of the site office |

Status of Environmental Licenses and Permits

- 1.17 All relevant permits/licences obtained for this Project under Contract DC/2024/11 and DE/2024/09 are summarised in **Table 1.4** and **Table 1.5**, respectively.

Table 1.4 Summary of Environmental Licenses and Permits under Contract DC/2024/11

| Permit / License No. | Valid Period | | Status |
|--|--------------|----------------|--------|
| | From | To | |
| Environmental Permit (EP) | | | |
| EP-608/2022/A | 23 Apr 2025 | N/A | Valid |
| Notification pursuant to Air Pollution Control (Construction Dust) Regulation | | | |
| 10018879 | 30 Jun 2025 | End of Project | Valid |
| Billing Account for Construction Waste Disposal | | | |
| 7055204 | 22 Jul 2025 | N/A | Valid |
| Registration of Chemical Waste Producer | | | |
| WPN-5213-511-C5120-01 | 13 Oct 2025 | N/A | Valid |
| Wastewater Discharge License | | | |
| WT000480221-2026 (Western Plant) | 22 Jan 2026 | 31 Jan 2031 | Valid |
| Construction Noise Permit | | | |
| PP-RN0003-26 (Percussive Piling) | 4 Feb 2026 | 3 May 2026 | Valid |
| GW- RN0121-26 | 2 Feb 2026 | 1 May 2026 | Valid |

Table 1.5 Summary of Environmental Licenses and Permits under Contract DE/2024/09

| Permit / License No. | Valid Period | | Status |
|--|--------------|-----|----------------------|
| | From | To | |
| Environmental Permit (EP) | | | |
| EP-608/2022/A | 23 Apr 2025 | N/A | Valid |
| Notification pursuant to Air Pollution Control (Construction Dust) Regulation | | | |
| N/A | N/A | N/A | Apply when necessary |
| Billing Account for Construction Waste Disposal | | | |
| 7055160 | 14 Jul 2025 | N/A | Valid |
| Registration of Chemical Waste Producer | | | |
| N/A | N/A | N/A | Apply when necessary |
| Wastewater Discharge License | | | |
| N/A | N/A | N/A | Apply when necessary |
| Construction Noise Permit | | | |
| N/A | N/A | N/A | Apply when necessary |

2 WATER QUALITY

Monitoring Requirements

- 2.1 In accordance with the EM&A Manual, impact water quality monitoring shall be carried out during the construction phase. The impact of water quality monitoring should be taken at all designated monitoring stations 3 days per week. The intervals between two sampling surveys should not be less than 36 hours. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.
- 2.2 Duplicate in-situ measurements (Dissolved Oxygen (DO) concentration, turbidity and pH) and water samples (Suspended Solids (SS) at specific depth were monitored in accordance with the requirements in the EM&A Proposal.
- 2.3 Other relevant data were also recorded, such as monitoring location/position, time, sampling depth, weather conditions and any special phenomena or work underway nearby.

Monitoring Locations

- 2.4 According to the Contract Specification, water quality monitoring is required to be conducted at two monitoring stations (one upstream control station and one downstream impact station). The monitoring stations are summarised in **Table 2.1** and shown in **Figure 2.1**.

Table 2.1 Location of Water Quality Monitoring

| Stations | Locations | Coordinates (HK1980) | |
|----------|--|----------------------|--------------|
| | | Easting (m) | Northing (m) |
| C1 | Control Station at the upstream location of the construction site | 816278 | 834038 |
| M1 | Impact station at the downstream location of the construction site | 816571 | 833970 |

Monitoring Parameters and Frequency

- 2.5 **Table 2.2** summarises the monitoring parameters of the impact of water quality monitoring.

Table 2.2 Water Quality Monitoring Parameters and Frequency

| Stations | Parameters (unit) | Depth | Frequency |
|----------|---|-------------------------------|-----------------|
| C1 M1 | <p><u>In-situ:</u></p> <ul style="list-style-type: none"> ● Temperature(°C) ● pH (pH units) ● Turbidity (NTU) ● Water depth (cm) ● Salinity (ppt) ● Dissolved oxygen (DO) (mg/L and % of saturation) <p><u>Laboratory Testing:</u></p> <ul style="list-style-type: none"> ● Suspended solids (SS) (mg/L) | Mid-depth at the River/Stream | 3 days per week |

- 2.6 Monitoring location/position, time, water depth, sampling depth, weather conditions and any special phenomena or work underway nearby were also recorded.

Monitoring Equipment

- 2.7 The equipment used in the water quality monitoring programme is listed in **Table 2.3**. The copies of the calibration certificates of the multi-parameter water quality system are shown in **Appendix B**. The adopted equipment fulfils the requirements specified in the EM&A Programme as detailed in the following paragraphs.

Table 2.3 Water Quality Monitoring Equipment

| Equipment | Model | Serial No. | Qty. |
|--------------------------------------|-----------|---|------|
| Multi-parameter Water Quality System | YSI EXO 1 | 16J100880 (for Sonde) 17A105025 (for DO Sensor) 17A105120 (for Temperature Sensor) 16J101124 (for Turbidity Sensor) 17B100258 (for pH Sensor) | 1 |

Dissolved Oxygen (DO) and Temperature

- 2.8 A portable and weatherproof instrument for measuring dissolved oxygen and temperature with a cable, sensor, and DC power source was adopted. The equipment is capable of measuring:
- DO level in the range of 0-20 mg/L and 0-200% saturation; and
 - temperature in the range of 0-45 degrees Celsius.

Turbidity

- 2.9 A portable and weatherproof instrument with a DC power source was adopted. Its photoelectric sensor is capable of measuring turbidity between 0 and 1000 NTU.

Water Sampler

- 2.10 A small sampler with an extendable rod was used for water sampling due to the shallow water (water depth < 50cm) during the dry season at the monitoring stations. In all cases, the sampler had been submerged in the mid-water column before collecting water samples.

Water Depth Detector

- 2.11 Due to the shallow water (water depth < 50cm) at the monitoring stations, stainless steel rulers were proposed to determine the water depth.

Salinity

- 2.12 A portable salinometer capable of measuring salinity in the range 0 – 40 parts per thousand (ppt) was adopted for measuring the salinity of the water at each designated monitoring station.

pH

- 2.13 Instrument consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. The instrument provides measurement precision of 0.1 pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for checking the instrument before and after use.

Sample Containers and Storage

- 2.14 Water samples for SS and zinc were stored in high-density polythene bottles with no preservative added, packed in ice or ice-cold insulator (cooled to 4°C without being frozen) and delivered to the laboratory and analysed as soon as possible after collection. Sufficient volume of samples was collected to achieve the detection limits stated in **Table 2.5**.
- 2.15 **Table 2.4** summarises the type of sampling bottles and preservation method for laboratory testing. All sampling bottles were labelled (waterproof) with the sample lot number and sampling location reference number to avoid mishandling.

Table 2.4 Types of Sampling Bottles and Preservation Methods

| Parameters to be Tested | Preservation | Type of Sample Container |
|-----------------------------|--------------|---------------------------------------|
| Total Suspended Solids (SS) | Refrigerate | 1-litre high-density polythene bottle |

Calibration of In-situ Instruments

- 2.16 All in-situ monitoring instruments checked, calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme before use and subsequently re-calibrated at 3-monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes are checked with certified standard solutions before each use. Wet bulb calibration for a DO meter is carried out before measurement at each monitoring location. They were certified by High Precision Chemical Testing Ltd. (HOKLAS Registration No.296).
- 2.17 Sufficient stocks of spare parts, i.e., spare cables and sensors, have been maintained for replacements when necessary. Backup monitoring equipment was also available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.

Monitoring Methodology and QA/QC ProcedureIn-situ Measurement

- 2.18 A multi-parameter meter (YSI EXO-01) was used to measure Dissolved Oxygen (DO) concentration, DO saturation (DO %), pH, temperature and turbidity
- 2.19 At each monitoring location, two consecutive measurements were taken for water samples being collected on site. The probes were retrieved from the water after the first measurement and then redeployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded, and further readings were taken.

- 2.20 For SS, water samples from the middle layer were collected. Water samples of adequate volume specified by the laboratory were collected and stored in high-density polythene bottles provided by the laboratory. Water samples were packed in ice and cooled to 4°C (without being frozen), delivered to a HOKLAS-accredited laboratory, High Precision Chemical Testing Ltd. (HOKLAS Registration No.296), for laboratory analysis of water samples as soon as possible after collection.

Laboratory Analytical Methods

- 2.21 The testing of SS was conducted by High Precision Chemical Testing Ltd. (HOKLAS Registration No.296), and comprehensive quality assurance and control procedures were in place to ensure quality and consistency in results. The SS determination work starts within 24 hours after the collection of the water samples. The testing method and limit of reporting are provided in **Table 2.5**.

Table 2.5 Methods for Laboratory Analysis for Water Samples

| Parameters | Proposed Method | Detection Limit |
|-----------------------|---------------------------|-------------------------|
| Suspended Solids (SS) | APHA 2540D ⁽¹⁾ | 1.0 mg/L ⁽²⁾ |

Note:

- (1) APHA American Public Health Association Standard Methods for the Examination of Water and Wastewater.
(2) If the lab result of SS concentration at the control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

QA/QC Procedure

- 2.22 All QA/QC results, including blank, spike recovery, number of duplicate samples per batch, etc., are reported in accordance with the requirements of HOKLAS or an international accredited scheme. detection limits and accuracy submitted to EPD for approval before the commencement of the monitoring programme. EPD may also request the laboratory to carry out analysis of known standards provided by EPD for quality assurance.
- 2.23 Additional duplicate samples may be required by EPD for inter-laboratory calibration. Remaining samples after analysis are kept by the laboratory for 3 months in case repeat analysis is required. If in-house or non-standard methods are proposed, details of the method verification may also require submission to EPD. In any circumstance, the sample testing has comprehensive quality assurance and quality control programmes. The laboratory prepares to demonstrate the programmes to EPD or its representatives when requested.

Decontamination Procedures

- 2.24 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsing with clean river water or bottled water after each sampling event.

Sampling Management and Supervision

- 2.25 Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory

representatives at locations specified by the laboratory.

- 2.26 QA/QC reports by the HOKLAS-accredited laboratory, High Precision Chemical Testing Ltd. (HOKLAS Registration No.296), are attached with the laboratory testing report in **Appendix F**.

Results and Observations

- 2.27 Calculated Action and Limit Levels for water quality are presented in **Table 2.6** below.

Table 2.6 Calculated Action and Limit Levels of Water Quality Monitoring

| Parameters | Unit | Action Level | Limit Level |
|--------------------------|------|---|---|
| DO ⁽¹⁾ | mg/L | ≤ 3.8 ⁽³⁾⁽⁴⁾ | ≤ 3.7 ⁽³⁾⁽⁴⁾ |
| Turbidity ⁽²⁾ | NTU | ≥ 17.2 ⁽³⁾ or 120% of the upstream control station(s) at the same tide of the same day, whichever is higher | ≥ 17.7 ⁽³⁾ or 130% of the upstream control station(s) at the same tide of the same day, whichever is higher |
| SS ⁽²⁾ | mg/L | ≥ 25.0 ⁽³⁾ or 120% of the upstream control station(s) at the same tide of the same day, whichever is higher | ≥ 26.0 ⁽³⁾ or 130% of the upstream control station(s) at the same tide of the same day, whichever is higher |

Note:

- (1) For DO, non-compliance with the water quality limits occurs when the monitoring result is lower than the limits.
 (2) For turbidity & SS, non-compliance with the water quality limits occurs when the monitoring result is higher than the limits.
 (3) Average concentrations with duplicates have been adopted in the calculation.
 (4) The calculated action/limit levels of DO are the same after correcting to the nearest 0.1mg/L.

- 2.28 The water quality monitoring was conducted as scheduled in the reporting period. The detailed monitoring schedule is shown in **Appendix C**.
- 2.29 The weather information for the reporting period is summarised in **Appendix D**.
- 2.30 The in-situ monitoring results and graphical presentation are shown in **Appendix E**. The laboratory testing reports of suspended solids are also given in **Appendix F**.
- 2.31 No Action and Limit Level exceedance was recorded for Dissolved Oxygen (DO) of water quality monitoring in the reporting period.
- 2.32 One (1) Action Level and three (3) Limit Level exceedances were recorded for Turbidity (TUR) of water quality monitoring in the reporting period. All exceedances are considered as non-project related.

- 2.33 No Action Level exceedances were recorded for Suspended Solids (SS) of the water quality monitoring, while two (2) Limit Level exceedances were identified in SS in the reporting period. All exceedances are considered as non-project related.
- 2.34 **Table 2.7** shows the number of exceedances recorded in all water quality monitoring in the reporting period. The summary of the exceedance records and the investigation report for the exceedances in the reporting period is shown in **Appendix H**.

Table 2.7 Number of Exceedances in Water Quality Monitoring in Reporting Period

| Parameters | No. of Exceedance | | No. of Exceedances due to site activities of the Project | |
|----------------|-------------------|-------------|--|-------------|
| | Action Level | Limit Level | Action Level | Limit Level |
| DO, mg/L | 0 | 0 | 0 | 0 |
| Turbidity, NTU | 1 | 3 | 0 | 0 |
| SS, mg/L | 0 | 2 | 0 | 0 |
| Total | 1 | 5 | 0 | 0 |

- 2.35 Site audits were carried out weekly to monitor and audit the timely implementation of water quality within the site boundaries of the Project. The summary of site audits is shown in **Tables 6.1** and **6.2** of this report.
- 2.36 According to our field observations, the major influencing factors on the water quality monitoring results are summarised in **Table 2.8**.

Table 2.8 Major Influencing Factors on Water Quality Monitoring Results

| Monitoring Stations | Influencing Factors on Water Quality Monitoring |
|----------------------|--|
| C1 - Control Station | <ul style="list-style-type: none"> ● General refuse accumulation surrounding the stream ● Suspected muddy water discharges from the blue pipe placed in the stream from the CEDD construction site |
| M1 - Impact Station | |

3 AIR QUALITY

Monitoring Requirements

- 3.1 According to the approved EM&A Manual for HSKEPP of the Project, 1-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. The sampling frequency of 1-hour TSP monitoring, at least three times in every six days, shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Three (3) designated monitoring stations were selected for the air quality monitoring programme. **Table 3.1** describes the air quality monitoring locations, which are also depicted in **Figure 3.1**.

Table 3.1 Locations for Air Quality Monitoring

| Monitoring Stations | Locations | Location of Measurement |
|---------------------|--|-------------------------|
| AM1 | Tseung Kong Wai | Ground Level |
| AM2 | Farm House | Ground Level |
| AM3 ⁽¹⁾ | Planned Port Back-up, Storage and Workshop | N/A |

Note:

- (1) Air quality impact monitoring station AM3 has been suspended since Nov 2024.

- 3.3 According to the previous ET's monitoring team, AM3 was blocked on 1 Nov 2024 for its construction works of the Port Back-up, Storage and Workshop use. Based on the communications among ET, DSD, IEC and EPD, all parties have no comment on the suspension of air quality impact monitoring at AM3 until the construction works at AM3 are completed. Details can be referred to Appendix L of the Monthly EM&A Report for Nov 2024.

Monitoring Parameters and Frequency

- 3.4 **Table 3.2** summarises the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix C**.

Table 3.2 Impact Dust Monitoring Parameters, Frequency and Duration

| Monitoring Stations | Parameter | Period | Frequency |
|-------------------------------|------------|-------------|------------------------|
| AM1, AM2 & AM3 ⁽¹⁾ | 1-hour TSP | 0700 – 1900 | Three times / six days |

Note:

- (1) Air quality impact monitoring station AM3 has been suspended since Nov 2024.

Monitoring Equipment

- 3.5 The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by the direct reading method.

- 3.6 **Table 3.3** summarises the equipment to be used for air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

Table 3.3 Air Quality Monitoring Equipment

| Equipment | Model and Make | Serial No. | Quantity |
|---------------------------------|-------------------------|------------------|----------|
| 1-hour TSP Dust Meter | Sibata Model No.: LD-5R | 4X7585 4X7586 | 2 |
| HVS for Calibration/Maintenance | GMW GS2310 | 10379 | 1 |
| Calibrator | TISCH Model: TE-5025A | 3864 | 1 |

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

Measuring Procedures

- 3.7 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows: (Sibata Model No.: LD-5R)
- The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level is not flashing or at a low level.
 - Allow the instrument to stand for about 3 minutes, and then the cap of the air sampling inlet has been released.
 - Push the knob to the MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display.
 - Finally, push the start/stop switch to stop the measuring after 1 hour of sampling.
 - Information such as sampling date, time, count value and site condition was recorded during the monitoring period.

Maintenance/Calibration

- 3.8 The following maintenance/calibration was required for the direct dust meters:
- Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by the direct reading method at 2-month intervals throughout all stages of the air quality monitoring.
- 3.9 Adoption of the wind data from the existing automatic wind station, i.e. Lau Fau Shan, operated by Hong Kong Observatory (HKO), rather than setting up wind data monitoring equipment, is based on the following justifications:
- The Lau Fan Shan automatic wind station is located in the vicinity of the designated monitoring locations. This Automatic wind station (22°28'08", 113°59'01") is located at the north of the Project, and the anemometer is set up at 31m above mean sea level. It is clear of obstructions or turbulence caused by the buildings.

- This automatic wind station was considered as the closest wind station to the Project that could provide representative wind data in the Hung Shui Kiu area; and
- Wind data collected by HKO was considered as a reliable data source for the wind data; it is widely used in many EM&A Projects (e.g. Expansion of Hong Kong International Airport into a Three-runway System, Siu Ho Wan Station and Siu Ho Wan Depot Replanning Works – Advance Construction Works). The dataset is more accurate and reliable, which can be downloaded periodically with a real-time data logger.

3.10 The data collected from Lau Fau Shan were used to check the wind speed and wind direction. This weather information for the reporting month is summarised in **Appendix D**.

Results and Observations

3.11 All 1-hour TSP monitoring was conducted at the operating monitoring stations as scheduled in the reporting period. The monitoring schedule is shown in **Appendix C**

3.12 The weather information for the reporting period is summarised in **Appendix D**.

3.13 The monitoring data and graphical presentations of 1-hour TSP monitoring results are shown in **Appendix G**.

3.14 No Action and Limit Level exceedance of the 1-hour TSP monitoring was recorded in the reporting period.

3.15 No exceedance was recorded for the air quality monitoring. The summary of the exceedance record in the reporting period is shown in **Appendix H**.

3.16 Site audits were carried out weekly to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of the Project. The summary of site audits is shown in **Tables 6.1** and **6.2** of this report.

3.17 According to our field observations, the major influencing factors on the air quality monitoring results are summarised in **Table 3.4**.

Table 3.4 Major Influencing Factors on Air Quality Monitoring Results

| Monitoring Stations | Influencing Factors on Air Quality Monitoring |
|---|--|
| AM1 - Tseung Kong Wai | <ul style="list-style-type: none"> ● Road Traffic at Ha Tsuen Road & the surrounding vintage road ● Non-project related construction activities and storage of dusty material from the CEDD project site managed by Gammon – Richwell Engineering Joint Venture |
| AM2 - Farm House | <ul style="list-style-type: none"> ● Road Traffic at Ha Tsuen Road & the surrounding vintage road ● Non-project related construction activities from the CEDD project site managed by Sang Hing – Kuly Joint Venture & Gammon – Richwell Engineering Joint Venture |
| AM3 - Planned Port Back-up, Storage and Workshop ⁽¹⁾ | <ul style="list-style-type: none"> ● N/A |

Note:

(1) Air quality impact monitoring station AM3 has been suspended since Nov 2024.

Comparison of EM&A Result with EIA Prediction

- 3.18 The air monitoring data were compared with the predictions in the EIA Report (as approved in 2013), as summarised in **Table 3.5**.

Table 3.5 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report

| Monitoring Stations | ASR ID | Predicted Maximum 1-hr TSP Concentration in EIA Report (AEIAR-240/2022), $\mu\text{g}/\text{m}^3$ | Reporting Month Result, $\mu\text{g}/\text{m}^3$ |
|---|--------|---|--|
| AM1 - Tseung Kong Wai | A601 | 154.0 | 24.7 – 131.1 |
| AM2 - Farm House | A602 | 215.1 | 15.4 – 125.4 |
| AM3 - Planned Port Back-up, Storage and Workshop ⁽¹⁾ | P1501 | 234.6 | N/A |

Note:

- (1) Air quality impact monitoring station AM3 has been suspended since Nov 2024.

- 3.19 The maximum 1-hour TSP concentration at AM1 & AM2 in the reporting month was lower than the prediction in the EIA Report (AEIAR-240/2022).

4 WASTE MANAGEMENT

Monitoring Requirements

- 4.1 Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D materials. Inert C&D waste includes soil, broken rock, broken concrete and building debris, while non-inert C&D materials are made up of C&D waste which cannot be reused or recycled and has to be disposed of at the designated landfill sites.

Results and Observations

- 4.2 The quantities of different types of waste generated by Contract DC/2024/11 and Contract DE/2024/09 in the reporting period are summarised in **Tables 4.1** and **4.2**, respectively. Details of the amount of waste generated by the major site activities of the Project during the reporting period are shown in **Appendix L**.

Table 4.1 Quantities of Waste Generated from Contract DC/2024/11

| Contract DC/2024/11 | Quantity | | | | | | |
|------------------------|---|--|--|--------------------------|---|----------------------------|----------------------------------|
| | Inert C&D Materials | | Non-inert C&D Materials | | | | |
| Reporting Period | Total Quantity Generated (in '000kg) | Disposed as Public Fill (in '000kg) | Others, e.g. general refuse (in '000kg) | Metals (in '000kg) | Paper/cardboard Packaging (in '000kg) | Plastics (in '000kg) | Chemical waste (in '000kg) |
| Mar 2026 | 1237.3 | 1237.3 | 16.7 | 0 | 0 | 0 | 0 |

Table 4.2 Quantities of Waste Generated from Contract DE/2024/09

| Contract DE/2024/09 | Quantity | | | | | | |
|------------------------|---|--|--|--------------------------|---|----------------------------|----------------------------------|
| | Inert C&D Materials | | Non-inert C&D Materials | | | | |
| Reporting Period | Total Quantity Generated (in '000kg) | Dispose d as Public Fill (in '000kg) | Others, e.g. general refuse (in '000kg) | Metals (in '000kg) | Paper/cardboard Packaging (in '000kg) | Plastics (in '000kg) | Chemical waste (in '000kg) |
| Mar 2026 | 6.33 | 6.33 | 5.42 | 0 | 0 | 0 | 0 |

- 4.3 Site audits were carried out weekly to monitor and audit to ensure that proper storage, transportation, and disposal practices of waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse, are being implemented. The summary of site audits is shown in **Tables 6.1** and **6.2** of this report. The implementation status of the waste/chemical management measures in the reporting period is summarised in **Appendix I**.

5 LANDSCAPE AND VISUAL

Monitoring Requirements

- 5.1 According to the EM&A Manual, site audits would be undertaken during the construction phase of the Project to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Site inspections of the implementation of landscape and visual mitigation measures would be undertaken regularly during the construction period.
- 5.2 Site inspection of the implementation of landscape and visual mitigation measures was undertaken by the ET at least once every month during the construction period.

Results and Observations

- 5.3 Site inspection of the implementation of landscape and visual mitigation measures within the site boundaries of this Project was conducted on 6 March 2026. The implementation status of the landscape and visual mitigation measures in the reporting period is summarised in **Appendix I**. The summary of observations and recommendations made for landscape and visual mitigation measures during site audits is shown in **Tables 6.1** and **6.2** of this report.
- 5.4 No non-compliance with the landscape and visual impact was recorded in the reporting period.

6 ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures on the Project site.
- 6.2 Site audits for the Project were conducted on 6, 13, 20, & 27 March 2026 in the reporting period. Joint site inspection with the representative of IEC was conducted on 27 March 2026. No non-compliance was observed during the site audit.

Review of Environmental Monitoring Procedures

- 6.3 The monitoring work conducted by the monitoring team was inspected regularly. The following procedures have been recorded for the monitoring works:

Water Quality Monitoring

- The Water Quality Monitoring was conducted as scheduled in the reporting month.
- The monitoring team recorded all observations surrounding the monitoring stations C1 & M1, which might affect the monitoring result.
- The monitoring team confirmed the pH meter, DO meter and turbidimeter were checked and calibrated.
- The monitoring team recorded the temperature, time, water depth and weather conditions during the sampling processes.
- The Environmental Team followed the Event and Action Plan after the exceedance was recorded.

Air Quality Monitoring

- The Air Quality Monitoring was conducted as scheduled in the reporting month
- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature, time and weather conditions on the monitoring days.

Implementation Status of Environmental Mitigation Measures

- 6.4 According to the Environmental Permit, the approved EIA Report (Register No.: AEIAR-240/2022), and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix I**.
- 6.5 The ET weekly site inspections were carried out during the reporting period, and the observations, reminders, and follow-up actions for Contract DC/2024/11 and Contract DE/2024/09 are summarised in **Table 6.1** and **Table 6.2**, respectively.

Table 6.1 Observations and Recommendations of Site Audit under Contract DC/2024/11

| Parameters | Date | Observations | Follow-up Actions |
|------------------------------------|-------------|---|--|
| <i>Water Quality</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Air Quality</i> | 20 Mar 2026 | Haul road should be watered regularly to avoid dust generation at Western site. | Water spraying in the works area was observed. |
| <i>Noise</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Waste / Chemical Management</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Land Contamination</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Landscape and Visual</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Permits /Licences</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |

Table 6.2 Observations and Recommendations of Site Audit under Contract DE/2024/09

| Parameters | Date | Observations | Follow-up Actions |
|------------------------------------|-------------|---|--------------------------|
| <i>Water Quality</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Air Quality</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Noise</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Waste / Chemical Management</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Land Contamination</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Landscape and Visual</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |
| <i>Permits /Licences</i> | N/A | No environmental deficiency was identified in the reporting period. | N/A |

Implementation Status of Event and Action Plans

- 6.6 The Event Action Plans for water quality and air quality are presented in **Appendix J**.

Water Quality Monitoring

- 6.7 One (1) Action Level and five (5) Limit Level exceedances for water quality monitoring were recorded in the reporting period. All exceedances are considered as non-project related.

Air Quality Monitoring

- 6.8 No Action Level and Limit Level exceedances for air quality monitoring were recorded in the reporting period.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

- 6.9 No environmental complaints and environmental warnings, notifications of summons and successful prosecutions were received in the reporting period.
- 6.10 The summary of environmental complaint, warning, summons and notification of successful prosecution for the Project is presented in **Appendix K**.

7 FUTURE KEY ISSUES

7.1 Tentative construction programmes for the next three months are provided in **Appendix O**. The key site activities will be anticipated in the coming three months are shown in **Table 7.1**.

Table 7.1 Tentative Site Activities in the Next Three Months

| Contract No. | Contract Title | Site Activities |
|--------------|---|--|
| DC/2024/11 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – Civil Works | <ul style="list-style-type: none"> ● Ground investigation work ● Mobilisation work ● Erection of the site office ● H-pilling ● Sheet piling |
| DE/2024/09 | Hung Shui Kiu Effluent Polishing Plant (HSKEPP) Phase 1 – E&M Works and Biological Treatment Building | <ul style="list-style-type: none"> ● Erection of the site office |

7.2 Key environmental issues in the coming three months include:

- Wastewater and run-off generation on-site;
- Water spraying for dust-generating activities and on haul road;
- Accumulation of general refuse and construction waste on-site;
- Accumulation of a stockpile of soil & weeds from haul road cleaning activities or slope maintenance.

Recommendations

7.3 According to the environmental audit in the reporting month (March 2026) as well as the previous months, the following recommendations were made which shall be implemented in the next reporting month (April 2026).

Water Quality

- The site practices outlined in ProPECC PN 2/24 “Construction Site Drainage” should be followed as far as practicable to minimise surface run-off and the chance of erosion.
- All vehicles and plants should be cleaned before they leave a construction site to minimise the deposition of earth, mud and debris on roads.

Air Quality

- Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.
- Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.

Monitoring Schedule for Next Month

7.4 The tentative environmental monitoring schedules for next month are shown in **Appendix C**.

8 CONCLUSIONS

8.1 This is the 19th Monthly EM&A Report, which presents the EM&A works undertaken during the reporting month from 1 March 2026 to 31 March 2026 in accordance with the EM&A Manual and the requirements under the EP-606.2022/A.

Water Quality Monitoring

- 8.2 All water quality monitoring was conducted as scheduled in the reporting period.
- 8.3 No Action Level and Limit Level exceedances for Dissolved Oxygen (DO) were recorded.
- 8.4 One (1) Action Level and three (3) Limit Level exceedances for Turbidity (TUR) were recorded. All exceedances are considered as non-project related.
- 8.5 No Action Level exceedances were recorded for Suspended Solids (SS) of the water quality monitoring, while two (2) Limit Level exceedances were identified in SS in the reporting period. All exceedances are considered as non-project related.

Air Quality Monitoring

- 8.6 All air quality monitoring was conducted as scheduled in the reporting period.
- 8.7 No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.


Site Audit

- 8.8 4 ET joint weekly environmental site inspections were conducted in the reporting period. Joint weekly site inspections with the representative of ET, the Engineer Representative and the Contractor for Contract No. DC/2024/11 and Contract No. DE/2024/09 were conducted on 6, 13, 20 & 27 March 2026, whereas a monthly joint site inspection with the representative of IEC was conducted on 27 March 2026. All environmental deficiencies observed during site inspections were rectified by the Contractor.


Complaint, Notification of Summons and Successful Prosecution

- 8.9 No environmental complaints and notifications of summons and successful prosecutions were received in the reporting period.


FIGURES







| | | | |
|---------|-------------|-------------|------------|
| SCALE | 1:4000 @ A3 | DATE | Mar 2026 |
| CHECK | CF | DRAWN | DC |
| JOB No. | MA25111 | DRAWING No. | Figure 1.1 |
| | | REV | - |



| | | | | | |
|-----------------|---|---------|---------|------------|----------|
| CINOTECH | Contract No. HATS 01/2025 | SCALE | N.T.S. | DATE | MAR 2026 |
| | Environmental Team for Hung Shui Kiu Effluent Polishing Plant – Phase 1 (under EP-608/2022/A) | CHECK | CF | DRAWN | DC |
| | Project Organisation for Environmental Monitoring and Audit | JOB NO. | MA25111 | FIGURE NO. | 1.2 |








| | |
|---|----------------------------------|
|  | Site Boundary (Western Site) |
|  | Site Boundary (Eastern Site) |
|  | Site Boundary (Connection) |
|  | Water Quality Monitoring Station |



Contract No. HATS 01/2025
 Environmental Team for Hung Shui Kiu Effluent Polishing Plant – Phase 1 (under EP-608/2022/A)
Locations of Water Quality Monitoring Stations

| | | | |
|---------|-------------|-------------|------------|
| SCALE | 1:4000 @ A3 | DATE | Mar 2026 |
| CHECK | CF | DRAWN | DC |
| JOB No. | MA25111 | DRAWING No. | Figure 2.1 |
| | | REV | - |



| | |
|---|--------------------------------|
|  | Site Boundary (Western Site) |
|  | Site Boundary (Eastern Site) |
|  | Site Boundary (Connection) |
|  | Air Quality Monitoring Station |

| | | | |
|---------|-------------|-------------|------------|
| SCALE | 1:4000 @ A3 | DATE | Mar 2026 |
| CHECK | CF | DRAWN | DC |
| JOB No. | MA25111 | DRAWING No. | Figure 3.1 |
| | | REV | - |

APPENDIX A
ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for WQM

| | Station M1 | |
|--|---|---|
| Parameters | Action Level | Limit Level |
| DO in mg/L ⁽¹⁾ | ≤ 3.8 ⁽³⁾⁽⁴⁾ | ≤ 3.7 ⁽³⁾⁽⁴⁾ |
| Turbidity in NTU ⁽²⁾ | ≥ 17.2 ⁽³⁾ or 120% of the upstream control station(s) at the same tide of the same day, whichever is higher | ≥ 17.7 ⁽³⁾ or 130% of the upstream control station(s) at the same tide of the same day, whichever is higher |
| SS in mg/L ⁽¹⁾ | ≥ 25.0 ⁽³⁾ or 120% of the upstream control station(s) at the same tide of the same day, whichever is higher | ≥ 26.0 ⁽³⁾ or 130% of the upstream control station(s) at the same tide of the same day, whichever is higher |

Note:

- (1) For DO, non-compliance with the water quality limits occurs when the monitoring result is lower than the limits.
- (2) For turbidity & SS, non-compliance with the water quality limits occurs when the monitoring result is higher than the limits.
- (3) Average concentrations with duplicates have been adopted in the calculation.
- (4) The calculated action/limit levels of DO are the same after correcting to the nearest 0.1mg/L.

Table A-2 Action and Limit Levels for AQM

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|---|--|---------------------------------------|
| AM1 - Tseung Kong Wai | 263.0 | 500 |
| AM2 - Farm House | 260.6 | |
| AM3 - Planned Port Back-up, Storage and Workshop ⁽³⁾ | 263.4 | |

Note:

- (1) Air quality impact monitoring station AM3 has been suspended since Nov 2024.

**APPENDIX B
COPIES OF CALIBRATION
CERTIFICATES**

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01384

Issue Date : 30 Jan 2026

Application No. : HP01177

Certificate of Calibration

Applicant : Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be YSI EXO1 Multi-parameter Sonde.

Equipment No.: : SW-08-19

Manufacturer: : YSI Incorporated, a Xylem brand

Other information :

| Description: | Serial No. |
|---|------------|
| - EXO Optical DO Sensor, Ti | 17A105025 |
| - EXO conductivity/Temperature Sensor, Ti | 17A105120 |
| - EXO Turbidity Sensor, Ti | 16J101124 |
| - EXO pH Sensor Assembly, Guarded, Ti | 17B100258 |

Date Received : 26 Jan 2026

Test Period : 26 Jan 2026 to 30 Jan 2026

Test Requested : Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

Test Method : According to manufacturer instruction manual, APHA 23rd Ed 4500-O H

Test conditions : Room Temperature: 22-25 degree Celsius
Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : **1. Information of the sample description provided by the Applicant.**
2. The results relate only to the items tested or calibrated.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01384
Application No. : HP01177

Issue Date : 30 Jan 2026

Certificate of Calibration

Test Result : **Conductivity performance checking**

| Expected Reading (mS/cm) | Instrument Readings (mS/cm) | Acceptance Criteria | Comment |
|--------------------------|-----------------------------|---------------------|---------|
| 146.9 | 150.5 | 140-154 | Pass |
| 1412 | 1398 | 1341-1483 | Pass |
| 6667 | 6671 | 6334-7000 | Pass |
| 12890 | 12910 | 12246-13535 | Pass |
| 58670 | 58730 | 55737-61604 | Pass |

Temperature performance checking

| Expected Reading (°C) | Instrument Readings (°C) | Acceptance Criteria | Comment |
|-----------------------|--------------------------|---------------------|---------|
| 10.0 | 10.319 | 10.0 ± 2.0 | Pass |
| 25.0 | 25.330 | 25.0 ± 2.0 | Pass |
| 35.0 | 35.174 | 35.0 ± 2.0 | Pass |

pH performance checking

| Expected Reading (pH unit) | Instrument Readings (pH unit) | Acceptance Criteria | Comment |
|----------------------------|-------------------------------|---------------------|---------|
| 4.01 | 4.01 | 4.01 ± 0.2 | Pass |
| 7.00 | 6.99 | 7.00 ± 0.2 | Pass |
| 10.01 | 10.00 | 10.01 ± 0.2 | Pass |

D.O. performance checking

| Expected Reading | Instrument Readings (mg/L) | Acceptance Criteria | Comment |
|------------------|----------------------------|---------------------|---------|
| 0.00 | 0.65 | -- | -- |
| 8.26 | 8.25 | ±0.20 | Pass |

Turbidity performance checking

| Expected Reading(NTU) | Instrument Readings (NTU) | Acceptance Criteria | Comment |
|-----------------------|---------------------------|---------------------|---------|
| 0 | 0.02 | -- | -- |
| 5 | 5.05 | 4.5-5.5 | Pass |
| 50 | 48.30 | 45-55 | Pass |
| 100 | 101.80 | 90-110 | Pass |

Note : "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

- End of report -

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler


Description: Digital Dust Indicator Date of Calibration 16-Feb-26
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 16-Apr-26
 Model No.: LD-5R
 Serial No.: 4X7585
 Equipment No.: SA-01-15 Sensitivity 1 CPM = 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 669 CPM
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 669 CPM


| Calibration of 1 hr TSP | | |
|---|---|---|
| Calibration Point | Laser Dust Monitor | HVS |
| | Mass Concentration (µg/m ³) X-axis | Mass concentration (µg/m ³) Y-axis |
| 1 | 68.0 | 103.0 |
| 2 | 45.0 | 71.0 |
| 3 | 34.0 | 52.0 |
| Average | 49.0 | 75.3 |
| By Linear Regression of Y on X Slope , mw = <u>1.4834</u> Intercept, bw = <u>2.6473</u> Correlation coefficient* = <u>0.9985</u> | | |
| Set Correlation Factor | | |
| Particulate Concentration by High Volume Sampler (µg/m ³) | | 75.3 |
| Particulate Concentration by Dust Meter (µg/m ³) | | 49.0 |
| Measuring time, (min) | | 60.0 |
| Set Correlation Factor , SCF SCF = [K=High Volume Sampler / Dust Meter, (µg/m ³)] <u>1.5</u> | | |

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Technical Officer (Wong Shing Kwai)

Approved by: 
 Project Manager (Henry Leung)

Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler


Description: Digital Dust Indicator Date of Calibration 16-Feb-26
 Manufacturer: Sibata Scientific Technology LTD. Validity of Calibration Record 16-Apr-26
 Model No.: LD-5R
 Serial No.: 4X7586
 Equipment No.: SA-01-16 Sensitivity 1 CPM = 0.001 mg/m3
 High Volume Sampler No.: A-01-03 Before Sensitivity Adjustment 744 CPM
 Tisch Calibration Orifice No.: 3864 After Sensitivity Adjustment 744 CPM


| Calibration of 1 hr TSP | | |
|---|---|---|
| Calibration Point | Laser Dust Monitor | HVS |
| | Mass Concentration (µg/m ³) X-axis | Mass concentration (µg/m ³) Y-axis |
| 1 | 72.0 | 106.0 |
| 2 | 53.0 | 77.0 |
| 3 | 35.0 | 54.0 |
| Average | 53.3 | 79.0 |
| By Linear Regression of Y on X Slope , mw = <u>1.4065</u> Intercept, bw = <u>3.9854</u> Correlation coefficient* = <u>0.9987</u> | | |
| Set Correlation Factor | | |
| Particulate Concentration by High Volume Sampler (µg/m ³) | | <u>79.0</u> |
| Particulate Concentration by Dust Meter (µg/m ³) | | <u>53.3</u> |
| Measuring time, (min) | | <u>60.0</u> |
| Set Correlation Factor , SCF SCF = [K=High Volume Sampler / Dust Meter, (µg/m ³)] <u>1.5</u> | | |

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Limited)

Calibrated by: 
 Technical Officer (Wong Shing Kwai)

Approved by: 
 Project Manager (Henry Leung)

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET



File No. MA16034/03/0058

Project No. AM3 - Yau Lai Estate, Bik Lai House
 Date: 12-Feb-26 Next Due Date: 12-Apr-26 Operator: SK
 Equipment No.: A-01-03 Model No.: GS2310 Serial No. 10379

| Ambient Condition | | | |
|---------------------|--------------|---------------------|--------------|
| Temperature, Ta (K) | 291.4 | Pressure, Pa (mmHg) | 765.2 |

| Orifice Transfer Standard Information | | | | | |
|---------------------------------------|----------|---|---------|---------------|----------|
| Serial No. | 3864 | Slope, mc | 0.05980 | Intercept, bc | -0.04908 |
| Last Calibration Date: | 7-Jan-26 | $mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$ | | | |
| Next Calibration Date: | 7-Jan-27 | | | | |

| Calibration of TSP Sampler | | | | | |
|----------------------------|------------------------------------|--|------------------------|--------------------------------|--|
| Calibration Point | Orifice | | | HVS | |
| | ΔH (orifice), in. of water | $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ | Qstd (CFM) X - axis | ΔW (HVS), in. of water | $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis |
| 1 | 13.8 | 3.77 | 63.86 | 8.6 | 2.98 |
| 2 | 11.0 | 3.37 | 57.10 | 6.3 | 2.55 |
| 3 | 7.6 | 2.80 | 47.60 | 4.2 | 2.08 |
| 4 | 5.5 | 2.38 | 40.62 | 2.7 | 1.67 |
| 5 | 3.2 | 1.82 | 31.17 | 1.0 | 1.01 |

By Linear Regression of Y on X

Slope, $m_w =$ 0.0587 Intercept, $b_w =$ -0.7638
 Correlation coefficient* = 0.9981

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation


From the TSP Field Calibration Curve, take Qstd = 43 CFM


From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.01

Remarks: _____

Conducted by: Wong Shing Kwai Signature:  Date: 12-Feb-26

Checked by: Henry Leung Signature:  Date: 12-Feb-26



Certificate of Calibration

| Calibration Certification Information | | | |
|---------------------------------------|-----------------------------|-----------|-------|
| Cal. Date: January 7, 2026 | Rootsmer S/N: 438320 | Ta: 294 | °K |
| Operator: Jim Tisch | | Pa: 749.0 | mm Hg |
| Calibration Model #: TE-5025A | Calibrator S/N: 3864 | | |

| Run | Vol. Init (m3) | Vol. Final (m3) | ΔVol. (m3) | ΔTime (min) | ΔP (mm Hg) | ΔH (in H2O) |
|-----|----------------|-----------------|------------|-------------|------------|-------------|
| 1 | 1 | 2 | 1 | 1.4310 | 3.2 | 2.00 |
| 2 | 3 | 4 | 1 | 1.0260 | 6.4 | 4.00 |
| 3 | 5 | 6 | 1 | 0.9150 | 7.9 | 5.00 |
| 4 | 7 | 8 | 1 | 0.8730 | 8.8 | 5.50 |
| 5 | 9 | 10 | 1 | 0.7200 | 12.8 | 8.00 |

| Data Tabulation | | | | | |
|-----------------|---------------|--|-----------|-------------|------------------------------------|
| Vstd (m3) | Qstd (x-axis) | $\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis) | Va | Qa (x-axis) | $\sqrt{\Delta H (Ta/Pa)}$ (y-axis) |
| 0.9947 | 0.6951 | 1.4135 | 0.9957 | 0.6958 | 0.8860 |
| 0.9905 | 0.9654 | 1.9990 | 0.9915 | 0.9663 | 1.2530 |
| 0.9885 | 1.0803 | 2.2349 | 0.9895 | 1.0814 | 1.4009 |
| 0.9873 | 1.1309 | 2.3440 | 0.9883 | 1.1320 | 1.4693 |
| 0.9819 | 1.3638 | 2.8270 | 0.9829 | 1.3652 | 1.7720 |
| QSTD | m= | 2.11337 | QA | m= | 1.32336 |
| | b= | -0.04919 | | b= | -0.03083 |
| | r= | 0.99993 | | r= | 0.99993 |

| Calculations | | | |
|---|---|-----|---|
| Vstd= | $\Delta Vol / ((Pa - \Delta P) / Pstd) (Tstd / Ta)$ | Va= | $\Delta Vol / ((Pa - \Delta P) / Pa)$ |
| Qstd= | Vstd / ΔTime | Qa= | Va / ΔTime |
| For subsequent flow rate calculations: | | | |
| Qstd= | $1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$ | Qa= | $1/m \left(\left(\sqrt{\Delta H (Ta/Pa)} \right) - b \right)$ |

| Standard Conditions | |
|---------------------|---------------------------------------|
| Tstd: | 298.15 °K |
| Pstd: | 760 mm Hg |
| Key | |
| ΔH: | calibrator manometer reading (in H2O) |
| ΔP: | rootsmer manometer reading (mm Hg) |
| Ta: | actual absolute temperature (°K) |
| Pa: | actual barometric pressure (mm Hg) |
| b: | intercept |
| m: | slope |

| RECALIBRATION |
|--|
| US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30 |

**APPENDIX C
ENVIRONMENTAL MONITORING
SCHEDULES**

Contract No. HATS 01/2025
Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1 (2026-2028)
Impact Air Quality Monitoring Schedule (March 2026)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|-----------------------------------|-----------------------------------|-----------------------------------|-----------------------------------|-----------------------------------|----------|
| 1-Mar | 2-Mar | 3-Mar | 4-Mar | 5-Mar | 6-Mar | 7-Mar |
| | | Air Quality Monitoring (AM1 &AM2) | | | | |
| 8-Mar | 9-Mar | 10-Mar | 11-Mar | 12-Mar | 13-Mar | 14-Mar |
| | Air Quality Monitoring (AM1 &AM2) | | | | Air Quality Monitoring (AM1 &AM2) | |
| 15-Mar | 16-Mar | 17-Mar | 18-Mar | 19-Mar | 20-Mar | 21-Mar |
| | | | | Air Quality Monitoring (AM1 &AM2) | | |
| 22-Mar | 23-Mar | 24-Mar | 25-Mar | 26-Mar | 27-Mar | 28-Mar |
| | | | Air Quality Monitoring (AM1 &AM2) | | | |
| 29-Mar | 30-Mar | 31-Mar | | | | |
| | | Air Quality Monitoring (AM1 &AM2) | | | | |

* The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

The Air Quality Impact Monitoring at AM3 is suspended from 7 Nov 2024 due to the construction works of other project at AM3.

Contract No. HATS 01/2025
Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1 (2026-2028)
Tentative Impact Air Quality Monitoring Schedule (April 2026)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------|---------|--------------------------------------|--------------------------------------|--------------------------------------|--------------------------------------|
| | | | 1-Apr | 2-Apr | 3-Apr | 4-Apr |
| | | | | Air Quality Monitoring (AM1 &AM2) | | |
| 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr |
| | | | Air Quality Monitoring (AM1 &AM2) | | | Air Quality Monitoring (AM1 &AM2) |
| 12-Apr | 13-Apr | 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr |
| | | | | | Air Quality Monitoring (AM1 &AM2) | |
| 19-Apr | 20-Apr | 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr |
| | | | | Air Quality Monitoring (AM1 &AM2) | | |
| 26-Apr | 27-Apr | 28-Apr | 29-Apr | 30-Apr | | |
| | | | Air Quality Monitoring (AM1 &AM2) | | | |

* The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

The Air Quality Impact Monitoring at AM3 is suspended from 7 Nov 2024 due to the construction works of other project at AM3.

Contract No. HATS 01/2025
Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1 (2026-2028)
Impact Water Quality Monitoring Schedule (March 2026)

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------------------------|---------|--------------------------|----------|--------------------------|----------|
| 1-Mar | 2-Mar | 3-Mar | 4-Mar | 5-Mar | 6-Mar | 7-Mar |
| | Water Quality Monitoring | | Water Quality Monitoring | | Water Quality Monitoring | |
| 8-Mar | 9-Mar | 10-Mar | 11-Mar | 12-Mar | 13-Mar | 14-Mar |
| | Water Quality Monitoring | | Water Quality Monitoring | | Water Quality Monitoring | |
| 15-Mar | 16-Mar | 17-Mar | 18-Mar | 19-Mar | 20-Mar | 21-Mar |
| | Water Quality Monitoring | | Water Quality Monitoring | | Water Quality Monitoring | |
| 22-Mar | 23-Mar | 24-Mar | 25-Mar | 26-Mar | 27-Mar | 28-Mar |
| | Water Quality Monitoring | | Water Quality Monitoring | | Water Quality Monitoring | |
| 29-Mar | 30-Mar | 31-Mar | | | | |
| | Water Quality Monitoring | | | | | |

* The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

The Air Quality Impact Monitoring at AM3 is suspended from 7 Nov 2024 due to the construction works of other project at AM3.

**Contract No. HATS 01/2025
 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1 (2026-2028)
 Tentative Impact Water Quality Monitoring Schedule (April 2026)**

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|--------|--------------------------|---------|--------------------------|----------|--------------------------|----------|
| | | | 1-Apr | 2-Apr | 3-Apr | 4-Apr |
| | | | Water Quality Monitoring | | | |
| 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr |
| | | | Water Quality Monitoring | | Water Quality Monitoring | |
| 12-Apr | 13-Apr | 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr |
| | Water Quality Monitoring | | Water Quality Monitoring | | Water Quality Monitoring | |
| 19-Apr | 20-Apr | 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr |
| | Water Quality Monitoring | | Water Quality Monitoring | | Water Quality Monitoring | |
| 26-Apr | 27-Apr | 28-Apr | 29-Apr | 30-Apr | | |
| | Water Quality Monitoring | | Water Quality Monitoring | | | |

* The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

The Air Quality Impact Monitoring at AM3 is suspended from 7 Nov 2024 due to the construction works of other project at AM3.

APPENDIX D
WEATHER CONDITIONS

Appendix D - Weather Conditions

| March 2026 | | | |
|------------|--|---|---------------------------------|
| Date | Mean Air Temperature (°C) ¹ | Mean Relative Humidity (%) ² | Precipitation (mm) ³ |
| 1-Mar-26 | 19.8 | 92 | 0.1 |
| 2-Mar-26 | 22.5 | 93 | 15.4 |
| 3-Mar-26 | 19.8 | 89 | 68.0 |
| 4-Mar-26 | 16.5 | 90 | 66.0 |
| 5-Mar-26 | 19.3 | 78 | Trace |
| 6-Mar-26 | 20.0 | 67 | 0.0 |
| 7-Mar-26 | 19.5 | 69 | 0.0 |
| 8-Mar-26 | 19.1 | 71 | 0.0 |
| 9-Mar-26 | 19.7 | 74 | Trace |
| 10-Mar-26 | 17.7 | 75 | 0.1 |
| 11-Mar-26 | 18.8 | 74 | 0.0 |
| 12-Mar-26 | 20.3 | 69 | 0.0 |
| 13-Mar-26 | 18.8 | 56 | 0.0 |
| 14-Mar-26 | 19.4 | 61 | 0.0 |
| 15-Mar-26 | 20.7 | 72 | 0.0 |
| 16-Mar-26 | 20.8 | 70 | 0.0 |
| 17-Mar-26 | 21.2 | 81 | Trace |
| 18-Mar-26 | 23.4 | 77 | 0.0 |
| 19-Mar-26 | 24.1 | 74 | Trace |
| 20-Mar-26 | 21.5 | 86 | 0.1 |
| 21-Mar-26 | 21.4 | 84 | 0.0 |
| 22-Mar-26 | 22.3 | 81 | Trace |
| 23-Mar-26 | 23.4 | 79 | 0.0 |
| 24-Mar-26 | 24.0 | 83 | 0.0 |
| 25-Mar-26 | 25.3 | 76 | 0.0 |
| 26-Mar-26 | 25.0 | 80 | 0.0 |
| 27-Mar-26 | 24.2 | 86 | 1.1 |
| 28-Mar-26 | 24.5 | 86 | Trace |
| 29-Mar-26 | 23.6 | 86 | Trace |
| 30-Mar-26 | 25.2 | 81 | 3.6 |
| 31-Mar-26 | 25.9 | 81 | Trace |

(Reporting Month: Mar 2026)

Remarks:

* Meteorological data from Hong Kong Observatory Manned Weather Station was adopted.

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 1 Mar 2026 | 12:00 AM | E | 4.1 |
| 1 Mar 2026 | 1:00 AM | E | 3.7 |
| 1 Mar 2026 | 2:00 AM | E | 4.9 |
| 1 Mar 2026 | 3:00 AM | NE | 4.4 |
| 1 Mar 2026 | 4:00 AM | ENE | 4.7 |
| 1 Mar 2026 | 5:00 AM | ENE | 4.7 |
| 1 Mar 2026 | 6:00 AM | E | 4.4 |
| 1 Mar 2026 | 7:00 AM | E | 3.8 |
| 1 Mar 2026 | 8:00 AM | E | 3.0 |
| 1 Mar 2026 | 9:00 AM | ESE | 3.9 |
| 1 Mar 2026 | 10:00 AM | SE | 9.3 |
| 1 Mar 2026 | 11:00 AM | SE | 8.2 |
| 1 Mar 2026 | 12:00 PM | SE | 6.5 |
| 1 Mar 2026 | 1:00 PM | ENE | 3.3 |
| 1 Mar 2026 | 2:00 PM | SE | 4.2 |
| 1 Mar 2026 | 3:00 PM | SE | 4.6 |
| 1 Mar 2026 | 4:00 PM | SE | 5.3 |
| 1 Mar 2026 | 5:00 PM | SE | 5.4 |
| 1 Mar 2026 | 6:00 PM | SE | 3.8 |
| 1 Mar 2026 | 7:00 PM | E | 3.1 |
| 1 Mar 2026 | 8:00 PM | E | 3.6 |
| 1 Mar 2026 | 9:00 PM | E | 3.3 |
| 1 Mar 2026 | 10:00 PM | E | 3.7 |
| 1 Mar 2026 | 11:00 PM | E | 2.5 |
| 2 Mar 2026 | 12:00 AM | E | 3.1 |
| 2 Mar 2026 | 1:00 AM | E | 2.7 |
| 2 Mar 2026 | 2:00 AM | SE | 3.0 |
| 2 Mar 2026 | 3:00 AM | SE | 2.9 |
| 2 Mar 2026 | 4:00 AM | ESE | 3.0 |
| 2 Mar 2026 | 5:00 AM | E | 2.6 |
| 2 Mar 2026 | 6:00 AM | E | 3.6 |
| 2 Mar 2026 | 7:00 AM | E | 3.0 |
| 2 Mar 2026 | 8:00 AM | E | 1.7 |
| 2 Mar 2026 | 9:00 AM | SE | 2.0 |
| 2 Mar 2026 | 10:00 AM | NE | 2.8 |
| 2 Mar 2026 | 11:00 AM | E | 2.6 |
| 2 Mar 2026 | 12:00 PM | SE | 3.6 |
| 2 Mar 2026 | 1:00 PM | SW | 2.5 |
| 2 Mar 2026 | 2:00 PM | SE | 4.8 |
| 2 Mar 2026 | 3:00 PM | SSE | 6.0 |
| 2 Mar 2026 | 4:00 PM | S | 7.4 |
| 2 Mar 2026 | 5:00 PM | SSE | 6.9 |
| 2 Mar 2026 | 6:00 PM | SE | 4.8 |
| 2 Mar 2026 | 7:00 PM | SSE | 2.4 |
| 2 Mar 2026 | 8:00 PM | NE | 1.1 |
| 2 Mar 2026 | 9:00 PM | ENE | 2.2 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 2 Mar 2026 | 10:00 PM | E | 2.4 |
| 2 Mar 2026 | 11:00 PM | E | 2.0 |
| 3 Mar 2026 | 12:00 AM | N | 2.7 |
| 3 Mar 2026 | 1:00 AM | N | 4.7 |
| 3 Mar 2026 | 2:00 AM | N | 4.4 |
| 3 Mar 2026 | 3:00 AM | N | 4.2 |
| 3 Mar 2026 | 4:00 AM | NE | 4.0 |
| 3 Mar 2026 | 5:00 AM | NE | 4.2 |
| 3 Mar 2026 | 6:00 AM | NE | 4.5 |
| 3 Mar 2026 | 7:00 AM | NNE | 3.4 |
| 3 Mar 2026 | 8:00 AM | NE | 5.2 |
| 3 Mar 2026 | 9:00 AM | NE | 4.2 |
| 3 Mar 2026 | 10:00 AM | NE | 4.3 |
| 3 Mar 2026 | 11:00 AM | NE | 4.1 |
| 3 Mar 2026 | 12:00 PM | ENE | 3.2 |
| 3 Mar 2026 | 1:00 PM | ENE | 3.5 |
| 3 Mar 2026 | 2:00 PM | NNE | 4.9 |
| 3 Mar 2026 | 3:00 PM | NE | 4.7 |
| 3 Mar 2026 | 4:00 PM | ENE | 3.9 |
| 3 Mar 2026 | 5:00 PM | ENE | 3.1 |
| 3 Mar 2026 | 6:00 PM | NE | 5.0 |
| 3 Mar 2026 | 7:00 PM | ENE | 4.4 |
| 3 Mar 2026 | 8:00 PM | E | 3.2 |
| 3 Mar 2026 | 9:00 PM | E | 2.0 |
| 3 Mar 2026 | 10:00 PM | NNE | 2.8 |
| 3 Mar 2026 | 11:00 PM | NE | 2.9 |
| 4 Mar 2026 | 12:00 AM | ENE | 1.7 |
| 4 Mar 2026 | 1:00 AM | NNE | 5.0 |
| 4 Mar 2026 | 2:00 AM | NE | 4.3 |
| 4 Mar 2026 | 3:00 AM | NE | 3.8 |
| 4 Mar 2026 | 4:00 AM | NE | 3.2 |
| 4 Mar 2026 | 5:00 AM | E | 2.9 |
| 4 Mar 2026 | 6:00 AM | NE | 2.5 |
| 4 Mar 2026 | 7:00 AM | E | 3.6 |
| 4 Mar 2026 | 8:00 AM | NE | 3.5 |
| 4 Mar 2026 | 9:00 AM | ENE | 3.0 |
| 4 Mar 2026 | 10:00 AM | E | 2.2 |
| 4 Mar 2026 | 11:00 AM | ENE | 3.3 |
| 4 Mar 2026 | 12:00 PM | NE | 2.2 |
| 4 Mar 2026 | 1:00 PM | NNE | 3.4 |
| 4 Mar 2026 | 2:00 PM | NE | 2.9 |
| 4 Mar 2026 | 3:00 PM | NNE | 3.1 |
| 4 Mar 2026 | 4:00 PM | N | 3.9 |
| 4 Mar 2026 | 5:00 PM | ENE | 2.9 |
| 4 Mar 2026 | 6:00 PM | E | 2.8 |
| 4 Mar 2026 | 7:00 PM | E | 2.6 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 4 Mar 2026 | 8:00 PM | E | 2.9 |
| 4 Mar 2026 | 9:00 PM | E | 2.0 |
| 4 Mar 2026 | 10:00 PM | N | 3.0 |
| 4 Mar 2026 | 11:00 PM | ENE | 1.9 |
| 5 Mar 2026 | 12:00 AM | E | 2.7 |
| 5 Mar 2026 | 1:00 AM | E | 1.9 |
| 5 Mar 2026 | 2:00 AM | E | 1.7 |
| 5 Mar 2026 | 3:00 AM | E | 2.7 |
| 5 Mar 2026 | 4:00 AM | E | 3.0 |
| 5 Mar 2026 | 5:00 AM | E | 2.3 |
| 5 Mar 2026 | 6:00 AM | ENE | 2.5 |
| 5 Mar 2026 | 7:00 AM | NE | 2.1 |
| 5 Mar 2026 | 8:00 AM | NE | 2.3 |
| 5 Mar 2026 | 9:00 AM | N | 3.2 |
| 5 Mar 2026 | 10:00 AM | NNE | 3.1 |
| 5 Mar 2026 | 11:00 AM | N | 3.1 |
| 5 Mar 2026 | 12:00 PM | NNE | 3.0 |
| 5 Mar 2026 | 1:00 PM | WNW | 2.7 |
| 5 Mar 2026 | 2:00 PM | WSW | 4.3 |
| 5 Mar 2026 | 3:00 PM | WNW | 2.5 |
| 5 Mar 2026 | 4:00 PM | N | 5.4 |
| 5 Mar 2026 | 5:00 PM | N | 5.9 |
| 5 Mar 2026 | 6:00 PM | N | 6.3 |
| 5 Mar 2026 | 7:00 PM | N | 7.7 |
| 5 Mar 2026 | 8:00 PM | N | 6.6 |
| 5 Mar 2026 | 9:00 PM | N | 6.7 |
| 5 Mar 2026 | 10:00 PM | N | 6.7 |
| 5 Mar 2026 | 11:00 PM | N | 7.3 |
| 6 Mar 2026 | 12:00 AM | NNE | 6.2 |
| 6 Mar 2026 | 1:00 AM | NE | 5.2 |
| 6 Mar 2026 | 2:00 AM | N | 5.8 |
| 6 Mar 2026 | 3:00 AM | N | 5.1 |
| 6 Mar 2026 | 4:00 AM | N | 5.9 |
| 6 Mar 2026 | 5:00 AM | N | 5.2 |
| 6 Mar 2026 | 6:00 AM | NE | 4.4 |
| 6 Mar 2026 | 7:00 AM | ENE | 3.5 |
| 6 Mar 2026 | 8:00 AM | NE | 5.1 |
| 6 Mar 2026 | 9:00 AM | N | 5.0 |
| 6 Mar 2026 | 10:00 AM | NE | 3.9 |
| 6 Mar 2026 | 11:00 AM | NNE | 2.9 |
| 6 Mar 2026 | 12:00 PM | N | 2.9 |
| 6 Mar 2026 | 1:00 PM | ENE | 2.2 |
| 6 Mar 2026 | 2:00 PM | E | 3.5 |
| 6 Mar 2026 | 3:00 PM | N | 0.0 |
| 6 Mar 2026 | 4:00 PM | E | 4.3 |
| 6 Mar 2026 | 5:00 PM | ENE | 3.3 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 6 Mar 2026 | 6:00 PM | E | 2.7 |
| 6 Mar 2026 | 7:00 PM | E | 2.8 |
| 6 Mar 2026 | 8:00 PM | E | 3.2 |
| 6 Mar 2026 | 9:00 PM | E | 4.0 |
| 6 Mar 2026 | 10:00 PM | E | 3.5 |
| 6 Mar 2026 | 11:00 PM | E | 3.9 |
| 7 Mar 2026 | 12:00 AM | E | 3.8 |
| 7 Mar 2026 | 1:00 AM | E | 3.9 |
| 7 Mar 2026 | 2:00 AM | E | 3.4 |
| 7 Mar 2026 | 3:00 AM | E | 2.7 |
| 7 Mar 2026 | 4:00 AM | E | 3.9 |
| 7 Mar 2026 | 5:00 AM | E | 3.8 |
| 7 Mar 2026 | 6:00 AM | ENE | 3.5 |
| 7 Mar 2026 | 7:00 AM | E | 2.6 |
| 7 Mar 2026 | 8:00 AM | E | 1.2 |
| 7 Mar 2026 | 9:00 AM | NNE | 1.8 |
| 7 Mar 2026 | 10:00 AM | NE | 3.1 |
| 7 Mar 2026 | 11:00 AM | ENE | 3.3 |
| 7 Mar 2026 | 12:00 PM | E | 3.8 |
| 7 Mar 2026 | 1:00 PM | E | 3.2 |
| 7 Mar 2026 | 2:00 PM | E | 2.8 |
| 7 Mar 2026 | 3:00 PM | ENE | 2.4 |
| 7 Mar 2026 | 4:00 PM | E | 2.4 |
| 7 Mar 2026 | 5:00 PM | SSW | 2.7 |
| 7 Mar 2026 | 6:00 PM | E | 3.8 |
| 7 Mar 2026 | 7:00 PM | E | 2.7 |
| 7 Mar 2026 | 8:00 PM | ESE | 1.6 |
| 7 Mar 2026 | 9:00 PM | E | 1.9 |
| 7 Mar 2026 | 10:00 PM | E | 2.6 |
| 7 Mar 2026 | 11:00 PM | ESE | 2.8 |
| 8 Mar 2026 | 12:00 AM | E | 2.6 |
| 8 Mar 2026 | 1:00 AM | E | 2.9 |
| 8 Mar 2026 | 2:00 AM | ESE | 2.8 |
| 8 Mar 2026 | 3:00 AM | E | 2.3 |
| 8 Mar 2026 | 4:00 AM | E | 4.3 |
| 8 Mar 2026 | 5:00 AM | E | 3.5 |
| 8 Mar 2026 | 6:00 AM | E | 3.4 |
| 8 Mar 2026 | 7:00 AM | E | 3.5 |
| 8 Mar 2026 | 8:00 AM | ENE | 3.9 |
| 8 Mar 2026 | 9:00 AM | E | 3.3 |
| 8 Mar 2026 | 10:00 AM | ENE | 3.9 |
| 8 Mar 2026 | 11:00 AM | NNE | 3.8 |
| 8 Mar 2026 | 12:00 PM | NNW | 2.7 |
| 8 Mar 2026 | 1:00 PM | W | 6.8 |
| 8 Mar 2026 | 2:00 PM | W | 6.9 |
| 8 Mar 2026 | 3:00 PM | W | 5.7 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 8 Mar 2026 | 4:00 PM | W | 5.5 |
| 8 Mar 2026 | 5:00 PM | W | 5.2 |
| 8 Mar 2026 | 6:00 PM | SSE | 3.1 |
| 8 Mar 2026 | 7:00 PM | E | 3.9 |
| 8 Mar 2026 | 8:00 PM | E | 4.5 |
| 8 Mar 2026 | 9:00 PM | E | 3.8 |
| 8 Mar 2026 | 10:00 PM | E | 3.3 |
| 8 Mar 2026 | 11:00 PM | E | 4.1 |
| 9 Mar 2026 | 12:00 AM | E | 4.0 |
| 9 Mar 2026 | 1:00 AM | E | 3.7 |
| 9 Mar 2026 | 2:00 AM | E | 3.4 |
| 9 Mar 2026 | 3:00 AM | E | 3.5 |
| 9 Mar 2026 | 4:00 AM | E | 3.7 |
| 9 Mar 2026 | 5:00 AM | E | 2.9 |
| 9 Mar 2026 | 6:00 AM | E | 2.2 |
| 9 Mar 2026 | 7:00 AM | E | 2.8 |
| 9 Mar 2026 | 8:00 AM | E | 3.8 |
| 9 Mar 2026 | 9:00 AM | E | 3.1 |
| 9 Mar 2026 | 10:00 AM | E | 2.9 |
| 9 Mar 2026 | 11:00 AM | ENE | 1.9 |
| 9 Mar 2026 | 12:00 PM | N | 2.9 |
| 9 Mar 2026 | 1:00 PM | W | 4.7 |
| 9 Mar 2026 | 2:00 PM | WSW | 6.5 |
| 9 Mar 2026 | 3:00 PM | SW | 5.4 |
| 9 Mar 2026 | 4:00 PM | SW | 3.1 |
| 9 Mar 2026 | 5:00 PM | W | 2.8 |
| 9 Mar 2026 | 6:00 PM | WSW | 2.0 |
| 9 Mar 2026 | 7:00 PM | E | 3.9 |
| 9 Mar 2026 | 8:00 PM | E | 4.2 |
| 9 Mar 2026 | 9:00 PM | E | 3.7 |
| 9 Mar 2026 | 10:00 PM | E | 4.1 |
| 9 Mar 2026 | 11:00 PM | E | 4.6 |
| 10 Mar 2026 | 12:00 AM | E | 5.6 |
| 10 Mar 2026 | 1:00 AM | E | 4.6 |
| 10 Mar 2026 | 2:00 AM | E | 3.8 |
| 10 Mar 2026 | 3:00 AM | E | 3.3 |
| 10 Mar 2026 | 4:00 AM | E | 2.5 |
| 10 Mar 2026 | 5:00 AM | NE | 3.2 |
| 10 Mar 2026 | 6:00 AM | ENE | 3.9 |
| 10 Mar 2026 | 7:00 AM | ENE | 3.7 |
| 10 Mar 2026 | 8:00 AM | ENE | 3.0 |
| 10 Mar 2026 | 9:00 AM | NE | 3.2 |
| 10 Mar 2026 | 10:00 AM | ENE | 1.8 |
| 10 Mar 2026 | 11:00 AM | E | 2.2 |
| 10 Mar 2026 | 12:00 PM | NNE | 1.7 |
| 10 Mar 2026 | 1:00 PM | N | 2.9 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 10 Mar 2026 | 2:00 PM | N | 2.3 |
| 10 Mar 2026 | 3:00 PM | N | 1.5 |
| 10 Mar 2026 | 4:00 PM | N | 1.6 |
| 10 Mar 2026 | 5:00 PM | N | 3.8 |
| 10 Mar 2026 | 6:00 PM | N | 4.4 |
| 10 Mar 2026 | 7:00 PM | N | 4.3 |
| 10 Mar 2026 | 8:00 PM | NNE | 3.7 |
| 10 Mar 2026 | 9:00 PM | NE | 2.9 |
| 10 Mar 2026 | 10:00 PM | E | 2.3 |
| 10 Mar 2026 | 11:00 PM | E | 2.4 |
| 11 Mar 2026 | 12:00 AM | E | 2.8 |
| 11 Mar 2026 | 1:00 AM | E | 2.8 |
| 11 Mar 2026 | 2:00 AM | E | 2.5 |
| 11 Mar 2026 | 3:00 AM | E | 2.7 |
| 11 Mar 2026 | 4:00 AM | E | 2.6 |
| 11 Mar 2026 | 5:00 AM | E | 2.8 |
| 11 Mar 2026 | 6:00 AM | E | 2.9 |
| 11 Mar 2026 | 7:00 AM | E | 2.6 |
| 11 Mar 2026 | 8:00 AM | NE | 2.1 |
| 11 Mar 2026 | 9:00 AM | NE | 2.5 |
| 11 Mar 2026 | 10:00 AM | ENE | 2.4 |
| 11 Mar 2026 | 11:00 AM | N | 3.6 |
| 11 Mar 2026 | 12:00 PM | N | 2.3 |
| 11 Mar 2026 | 1:00 PM | WNW | 2.0 |
| 11 Mar 2026 | 2:00 PM | W | 3.4 |
| 11 Mar 2026 | 3:00 PM | W | 3.6 |
| 11 Mar 2026 | 4:00 PM | W | 2.9 |
| 11 Mar 2026 | 5:00 PM | WSW | 3.1 |
| 11 Mar 2026 | 6:00 PM | SW | 2.3 |
| 11 Mar 2026 | 7:00 PM | SSW | 1.6 |
| 11 Mar 2026 | 8:00 PM | SE | 2.1 |
| 11 Mar 2026 | 9:00 PM | SE | 2.5 |
| 11 Mar 2026 | 10:00 PM | SE | 1.7 |
| 11 Mar 2026 | 11:00 PM | E | 1.5 |
| 12 Mar 2026 | 12:00 AM | E | 2.8 |
| 12 Mar 2026 | 1:00 AM | E | 2.5 |
| 12 Mar 2026 | 2:00 AM | ESE | 1.6 |
| 12 Mar 2026 | 3:00 AM | SE | 1.6 |
| 12 Mar 2026 | 4:00 AM | E | 1.9 |
| 12 Mar 2026 | 5:00 AM | E | 2.0 |
| 12 Mar 2026 | 6:00 AM | SE | 2.7 |
| 12 Mar 2026 | 7:00 AM | SE | 2.5 |
| 12 Mar 2026 | 8:00 AM | ESE | 1.0 |
| 12 Mar 2026 | 9:00 AM | NE | 1.6 |
| 12 Mar 2026 | 10:00 AM | N | 2.5 |
| 12 Mar 2026 | 11:00 AM | N | 3.4 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 12 Mar 2026 | 12:00 PM | NNE | 5.5 |
| 12 Mar 2026 | 1:00 PM | N | 5.5 |
| 12 Mar 2026 | 2:00 PM | N | 2.9 |
| 12 Mar 2026 | 3:00 PM | W | 7.0 |
| 12 Mar 2026 | 4:00 PM | W | 6.1 |
| 12 Mar 2026 | 5:00 PM | S | 3.7 |
| 12 Mar 2026 | 6:00 PM | SE | 5.2 |
| 12 Mar 2026 | 7:00 PM | SE | 5.4 |
| 12 Mar 2026 | 8:00 PM | SE | 2.2 |
| 12 Mar 2026 | 9:00 PM | ESE | 2.2 |
| 12 Mar 2026 | 10:00 PM | E | 3.8 |
| 12 Mar 2026 | 11:00 PM | ESE | 4.0 |
| 13 Mar 2026 | 12:00 AM | E | 4.8 |
| 13 Mar 2026 | 1:00 AM | ESE | 4.8 |
| 13 Mar 2026 | 2:00 AM | ESE | 4.2 |
| 13 Mar 2026 | 3:00 AM | E | 4.5 |
| 13 Mar 2026 | 4:00 AM | ESE | 3.9 |
| 13 Mar 2026 | 5:00 AM | E | 3.1 |
| 13 Mar 2026 | 6:00 AM | E | 4.6 |
| 13 Mar 2026 | 7:00 AM | E | 4.0 |
| 13 Mar 2026 | 8:00 AM | E | 4.7 |
| 13 Mar 2026 | 9:00 AM | E | 5.1 |
| 13 Mar 2026 | 10:00 AM | E | 4.6 |
| 13 Mar 2026 | 11:00 AM | ESE | 3.8 |
| 13 Mar 2026 | 12:00 PM | E | 4.6 |
| 13 Mar 2026 | 1:00 PM | E | 4.1 |
| 13 Mar 2026 | 2:00 PM | E | 4.8 |
| 13 Mar 2026 | 3:00 PM | ESE | 5.3 |
| 13 Mar 2026 | 4:00 PM | ESE | 5.3 |
| 13 Mar 2026 | 5:00 PM | E | 5.4 |
| 13 Mar 2026 | 6:00 PM | SE | 6.0 |
| 13 Mar 2026 | 7:00 PM | ESE | 4.1 |
| 13 Mar 2026 | 8:00 PM | E | 3.1 |
| 13 Mar 2026 | 9:00 PM | E | 3.2 |
| 13 Mar 2026 | 10:00 PM | E | 3.7 |
| 13 Mar 2026 | 11:00 PM | ESE | 3.1 |
| 14 Mar 2026 | 12:00 AM | E | 3.9 |
| 14 Mar 2026 | 1:00 AM | E | 3.4 |
| 14 Mar 2026 | 2:00 AM | E | 3.2 |
| 14 Mar 2026 | 3:00 AM | E | 3.8 |
| 14 Mar 2026 | 4:00 AM | E | 5.0 |
| 14 Mar 2026 | 5:00 AM | E | 6.1 |
| 14 Mar 2026 | 6:00 AM | E | 4.8 |
| 14 Mar 2026 | 7:00 AM | E | 5.3 |
| 14 Mar 2026 | 8:00 AM | E | 5.7 |
| 14 Mar 2026 | 9:00 AM | ENE | 5.0 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 14 Mar 2026 | 10:00 AM | NNE | 4.3 |
| 14 Mar 2026 | 11:00 AM | N | 4.1 |
| 14 Mar 2026 | 12:00 PM | NW | 3.9 |
| 14 Mar 2026 | 1:00 PM | W | 5.6 |
| 14 Mar 2026 | 2:00 PM | W | 5.6 |
| 14 Mar 2026 | 3:00 PM | W | 4.1 |
| 14 Mar 2026 | 4:00 PM | W | 3.7 |
| 14 Mar 2026 | 5:00 PM | SSW | 3.6 |
| 14 Mar 2026 | 6:00 PM | ENE | 2.6 |
| 14 Mar 2026 | 7:00 PM | SE | 2.0 |
| 14 Mar 2026 | 8:00 PM | SE | 3.1 |
| 14 Mar 2026 | 9:00 PM | E | 2.5 |
| 14 Mar 2026 | 10:00 PM | E | 3.6 |
| 14 Mar 2026 | 11:00 PM | E | 3.7 |
| 15 Mar 2026 | 12:00 AM | E | 3.3 |
| 15 Mar 2026 | 1:00 AM | E | 3.8 |
| 15 Mar 2026 | 2:00 AM | E | 3.9 |
| 15 Mar 2026 | 3:00 AM | E | 3.0 |
| 15 Mar 2026 | 4:00 AM | E | 3.4 |
| 15 Mar 2026 | 5:00 AM | E | 3.1 |
| 15 Mar 2026 | 6:00 AM | E | 2.4 |
| 15 Mar 2026 | 7:00 AM | E | 3.3 |
| 15 Mar 2026 | 8:00 AM | E | 2.3 |
| 15 Mar 2026 | 9:00 AM | ESE | 2.6 |
| 15 Mar 2026 | 10:00 AM | ENE | 2.8 |
| 15 Mar 2026 | 11:00 AM | N | 4.5 |
| 15 Mar 2026 | 12:00 PM | N | 4.6 |
| 15 Mar 2026 | 1:00 PM | ESE | 3.1 |
| 15 Mar 2026 | 2:00 PM | W | 3.4 |
| 15 Mar 2026 | 3:00 PM | W | 4.6 |
| 15 Mar 2026 | 4:00 PM | S | 4.0 |
| 15 Mar 2026 | 5:00 PM | SSE | 4.2 |
| 15 Mar 2026 | 6:00 PM | SSE | 3.7 |
| 15 Mar 2026 | 7:00 PM | SSE | 3.5 |
| 15 Mar 2026 | 8:00 PM | SE | 2.6 |
| 15 Mar 2026 | 9:00 PM | E | 2.4 |
| 15 Mar 2026 | 10:00 PM | E | 3.1 |
| 15 Mar 2026 | 11:00 PM | ESE | 1.9 |
| 16 Mar 2026 | 12:00 AM | E | 2.1 |
| 16 Mar 2026 | 1:00 AM | E | 2.6 |
| 16 Mar 2026 | 2:00 AM | E | 2.9 |
| 16 Mar 2026 | 3:00 AM | E | 3.7 |
| 16 Mar 2026 | 4:00 AM | E | 2.1 |
| 16 Mar 2026 | 5:00 AM | E | 3.0 |
| 16 Mar 2026 | 6:00 AM | E | 2.3 |
| 16 Mar 2026 | 7:00 AM | E | 3.6 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 16 Mar 2026 | 8:00 AM | E | 4.0 |
| 16 Mar 2026 | 9:00 AM | E | 2.7 |
| 16 Mar 2026 | 10:00 AM | NE | 2.9 |
| 16 Mar 2026 | 11:00 AM | NE | 3.7 |
| 16 Mar 2026 | 12:00 PM | NNW | 3.8 |
| 16 Mar 2026 | 1:00 PM | W | 3.2 |
| 16 Mar 2026 | 2:00 PM | NW | 2.8 |
| 16 Mar 2026 | 3:00 PM | W | 2.5 |
| 16 Mar 2026 | 4:00 PM | SSW | 2.6 |
| 16 Mar 2026 | 5:00 PM | SSE | 3.2 |
| 16 Mar 2026 | 6:00 PM | SE | 4.7 |
| 16 Mar 2026 | 7:00 PM | SSE | 3.0 |
| 16 Mar 2026 | 8:00 PM | E | 3.3 |
| 16 Mar 2026 | 9:00 PM | ESE | 1.9 |
| 16 Mar 2026 | 10:00 PM | ESE | 1.7 |
| 16 Mar 2026 | 11:00 PM | ESE | 1.2 |
| 17 Mar 2026 | 12:00 AM | ENE | 2.6 |
| 17 Mar 2026 | 1:00 AM | E | 3.4 |
| 17 Mar 2026 | 2:00 AM | E | 3.1 |
| 17 Mar 2026 | 3:00 AM | E | 3.3 |
| 17 Mar 2026 | 4:00 AM | E | 2.8 |
| 17 Mar 2026 | 5:00 AM | E | 2.9 |
| 17 Mar 2026 | 6:00 AM | E | 3.4 |
| 17 Mar 2026 | 7:00 AM | E | 1.7 |
| 17 Mar 2026 | 8:00 AM | E | 1.9 |
| 17 Mar 2026 | 9:00 AM | E | 2.6 |
| 17 Mar 2026 | 10:00 AM | ENE | 3.8 |
| 17 Mar 2026 | 11:00 AM | E | 3.6 |
| 17 Mar 2026 | 12:00 PM | E | 2.9 |
| 17 Mar 2026 | 1:00 PM | NE | 1.5 |
| 17 Mar 2026 | 2:00 PM | SW | 1.5 |
| 17 Mar 2026 | 3:00 PM | WNW | 1.9 |
| 17 Mar 2026 | 4:00 PM | N | 0.8 |
| 17 Mar 2026 | 5:00 PM | E | 0.8 |
| 17 Mar 2026 | 6:00 PM | ESE | 1.2 |
| 17 Mar 2026 | 7:00 PM | SE | 3.7 |
| 17 Mar 2026 | 8:00 PM | SE | 2.5 |
| 17 Mar 2026 | 9:00 PM | ESE | 1.5 |
| 17 Mar 2026 | 10:00 PM | E | 3.7 |
| 17 Mar 2026 | 11:00 PM | E | 2.5 |
| 18 Mar 2026 | 12:00 AM | E | 2.7 |
| 18 Mar 2026 | 1:00 AM | E | 2.7 |
| 18 Mar 2026 | 2:00 AM | E | 3.0 |
| 18 Mar 2026 | 3:00 AM | E | 3.2 |
| 18 Mar 2026 | 4:00 AM | ESE | 2.4 |
| 18 Mar 2026 | 5:00 AM | ESE | 2.2 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 18 Mar 2026 | 6:00 AM | ESE | 2.3 |
| 18 Mar 2026 | 7:00 AM | E | 1.2 |
| 18 Mar 2026 | 8:00 AM | E | 1.3 |
| 18 Mar 2026 | 9:00 AM | N | 1.0 |
| 18 Mar 2026 | 10:00 AM | NNW | 2.5 |
| 18 Mar 2026 | 11:00 AM | WNW | 3.1 |
| 18 Mar 2026 | 12:00 PM | W | 5.1 |
| 18 Mar 2026 | 1:00 PM | W | 6.8 |
| 18 Mar 2026 | 2:00 PM | W | 7.0 |
| 18 Mar 2026 | 3:00 PM | W | 5.9 |
| 18 Mar 2026 | 4:00 PM | SW | 4.3 |
| 18 Mar 2026 | 5:00 PM | W | 5.2 |
| 18 Mar 2026 | 6:00 PM | W | 4.4 |
| 18 Mar 2026 | 7:00 PM | SSW | 1.3 |
| 18 Mar 2026 | 8:00 PM | SSE | 1.4 |
| 18 Mar 2026 | 9:00 PM | ESE | 1.5 |
| 18 Mar 2026 | 10:00 PM | SE | 2.8 |
| 18 Mar 2026 | 11:00 PM | N | 0.0 |
| 19 Mar 2026 | 12:00 AM | SSE | 2.4 |
| 19 Mar 2026 | 1:00 AM | SE | 1.5 |
| 19 Mar 2026 | 2:00 AM | SE | 1.7 |
| 19 Mar 2026 | 3:00 AM | SE | 1.7 |
| 19 Mar 2026 | 4:00 AM | SE | 2.0 |
| 19 Mar 2026 | 5:00 AM | N | 0.0 |
| 19 Mar 2026 | 6:00 AM | SE | 2.3 |
| 19 Mar 2026 | 7:00 AM | NNE | 1.6 |
| 19 Mar 2026 | 8:00 AM | SE | 1.6 |
| 19 Mar 2026 | 9:00 AM | NNW | 1.2 |
| 19 Mar 2026 | 10:00 AM | N | 2.2 |
| 19 Mar 2026 | 11:00 AM | W | 4.6 |
| 19 Mar 2026 | 12:00 PM | W | 6.5 |
| 19 Mar 2026 | 1:00 PM | W | 7.4 |
| 19 Mar 2026 | 2:00 PM | W | 7.1 |
| 19 Mar 2026 | 3:00 PM | W | 6.3 |
| 19 Mar 2026 | 4:00 PM | W | 6.1 |
| 19 Mar 2026 | 5:00 PM | W | 6.1 |
| 19 Mar 2026 | 6:00 PM | SSW | 3.9 |
| 19 Mar 2026 | 7:00 PM | SE | 4.9 |
| 19 Mar 2026 | 8:00 PM | SE | 4.2 |
| 19 Mar 2026 | 9:00 PM | SE | 3.6 |
| 19 Mar 2026 | 10:00 PM | SE | 1.9 |
| 19 Mar 2026 | 11:00 PM | ESE | 0.4 |
| 20 Mar 2026 | 12:00 AM | ENE | 1.4 |
| 20 Mar 2026 | 1:00 AM | E | 4.3 |
| 20 Mar 2026 | 2:00 AM | E | 4.8 |
| 20 Mar 2026 | 3:00 AM | E | 5.0 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 20 Mar 2026 | 4:00 AM | E | 4.6 |
| 20 Mar 2026 | 5:00 AM | E | 5.4 |
| 20 Mar 2026 | 6:00 AM | E | 4.0 |
| 20 Mar 2026 | 7:00 AM | E | 3.4 |
| 20 Mar 2026 | 8:00 AM | E | 3.8 |
| 20 Mar 2026 | 9:00 AM | E | 3.5 |
| 20 Mar 2026 | 10:00 AM | ENE | 3.0 |
| 20 Mar 2026 | 11:00 AM | SE | 2.6 |
| 20 Mar 2026 | 12:00 PM | SE | 3.8 |
| 20 Mar 2026 | 1:00 PM | SSE | 6.4 |
| 20 Mar 2026 | 2:00 PM | SE | 7.4 |
| 20 Mar 2026 | 3:00 PM | S | 6.1 |
| 20 Mar 2026 | 4:00 PM | SSE | 4.6 |
| 20 Mar 2026 | 5:00 PM | E | 4.8 |
| 20 Mar 2026 | 6:00 PM | ENE | 4.0 |
| 20 Mar 2026 | 7:00 PM | E | 4.0 |
| 20 Mar 2026 | 8:00 PM | E | 4.2 |
| 20 Mar 2026 | 9:00 PM | E | 3.5 |
| 20 Mar 2026 | 10:00 PM | ENE | 2.7 |
| 20 Mar 2026 | 11:00 PM | E | 3.5 |
| 21 Mar 2026 | 12:00 AM | E | 3.4 |
| 21 Mar 2026 | 1:00 AM | E | 3.8 |
| 21 Mar 2026 | 2:00 AM | ENE | 2.7 |
| 21 Mar 2026 | 3:00 AM | E | 3.8 |
| 21 Mar 2026 | 4:00 AM | E | 3.4 |
| 21 Mar 2026 | 5:00 AM | E | 3.4 |
| 21 Mar 2026 | 6:00 AM | E | 3.0 |
| 21 Mar 2026 | 7:00 AM | E | 3.1 |
| 21 Mar 2026 | 8:00 AM | ENE | 2.3 |
| 21 Mar 2026 | 9:00 AM | E | 3.3 |
| 21 Mar 2026 | 10:00 AM | E | 3.6 |
| 21 Mar 2026 | 11:00 AM | NE | 3.9 |
| 21 Mar 2026 | 12:00 PM | E | 4.6 |
| 21 Mar 2026 | 1:00 PM | ENE | 3.0 |
| 21 Mar 2026 | 2:00 PM | NE | 3.7 |
| 21 Mar 2026 | 3:00 PM | E | 4.4 |
| 21 Mar 2026 | 4:00 PM | E | 4.7 |
| 21 Mar 2026 | 5:00 PM | E | 4.5 |
| 21 Mar 2026 | 6:00 PM | SE | 3.8 |
| 21 Mar 2026 | 7:00 PM | ESE | 3.1 |
| 21 Mar 2026 | 8:00 PM | E | 3.4 |
| 21 Mar 2026 | 9:00 PM | E | 3.8 |
| 21 Mar 2026 | 10:00 PM | E | 3.6 |
| 21 Mar 2026 | 11:00 PM | E | 3.6 |
| 22 Mar 2026 | 12:00 AM | E | 3.2 |
| 22 Mar 2026 | 1:00 AM | E | 2.9 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 22 Mar 2026 | 2:00 AM | E | 3.3 |
| 22 Mar 2026 | 3:00 AM | ENE | 2.2 |
| 22 Mar 2026 | 4:00 AM | E | 3.6 |
| 22 Mar 2026 | 5:00 AM | E | 3.4 |
| 22 Mar 2026 | 6:00 AM | E | 3.0 |
| 22 Mar 2026 | 7:00 AM | E | 2.8 |
| 22 Mar 2026 | 8:00 AM | ESE | 3.5 |
| 22 Mar 2026 | 9:00 AM | ESE | 3.8 |
| 22 Mar 2026 | 10:00 AM | E | 3.5 |
| 22 Mar 2026 | 11:00 AM | ESE | 2.9 |
| 22 Mar 2026 | 12:00 PM | NNE | 2.7 |
| 22 Mar 2026 | 1:00 PM | NW | 4.0 |
| 22 Mar 2026 | 2:00 PM | WNW | 3.3 |
| 22 Mar 2026 | 3:00 PM | W | 5.2 |
| 22 Mar 2026 | 4:00 PM | W | 4.0 |
| 22 Mar 2026 | 5:00 PM | SE | 3.3 |
| 22 Mar 2026 | 6:00 PM | SE | 3.8 |
| 22 Mar 2026 | 7:00 PM | SSW | 2.2 |
| 22 Mar 2026 | 8:00 PM | WSW | 3.3 |
| 22 Mar 2026 | 9:00 PM | WSW | 2.6 |
| 22 Mar 2026 | 10:00 PM | SE | 2.7 |
| 22 Mar 2026 | 11:00 PM | SE | 3.0 |
| 23 Mar 2026 | 12:00 AM | SSE | 1.9 |
| 23 Mar 2026 | 1:00 AM | SSE | 3.0 |
| 23 Mar 2026 | 2:00 AM | SE | 1.9 |
| 23 Mar 2026 | 3:00 AM | ESE | 1.9 |
| 23 Mar 2026 | 4:00 AM | ESE | 1.6 |
| 23 Mar 2026 | 5:00 AM | SE | 1.2 |
| 23 Mar 2026 | 6:00 AM | SE | 1.4 |
| 23 Mar 2026 | 7:00 AM | SE | 1.5 |
| 23 Mar 2026 | 8:00 AM | SE | 1.3 |
| 23 Mar 2026 | 9:00 AM | SE | 2.4 |
| 23 Mar 2026 | 10:00 AM | ENE | 2.7 |
| 23 Mar 2026 | 11:00 AM | NW | 3.8 |
| 23 Mar 2026 | 12:00 PM | W | 4.6 |
| 23 Mar 2026 | 1:00 PM | W | 5.7 |
| 23 Mar 2026 | 2:00 PM | W | 5.6 |
| 23 Mar 2026 | 3:00 PM | W | 6.9 |
| 23 Mar 2026 | 4:00 PM | W | 7.4 |
| 23 Mar 2026 | 5:00 PM | WSW | 6.0 |
| 23 Mar 2026 | 6:00 PM | SSE | 3.8 |
| 23 Mar 2026 | 7:00 PM | SSE | 3.3 |
| 23 Mar 2026 | 8:00 PM | SSE | 3.4 |
| 23 Mar 2026 | 9:00 PM | SE | 1.7 |
| 23 Mar 2026 | 10:00 PM | SSE | 3.7 |
| 23 Mar 2026 | 11:00 PM | SE | 3.6 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 24 Mar 2026 | 12:00 AM | SE | 3.3 |
| 24 Mar 2026 | 1:00 AM | ESE | 2.2 |
| 24 Mar 2026 | 2:00 AM | ESE | 1.6 |
| 24 Mar 2026 | 3:00 AM | ESE | 3.0 |
| 24 Mar 2026 | 4:00 AM | ESE | 2.3 |
| 24 Mar 2026 | 5:00 AM | E | 3.2 |
| 24 Mar 2026 | 6:00 AM | SE | 3.4 |
| 24 Mar 2026 | 7:00 AM | ENE | 2.0 |
| 24 Mar 2026 | 8:00 AM | NNE | 1.8 |
| 24 Mar 2026 | 9:00 AM | N | 2.2 |
| 24 Mar 2026 | 10:00 AM | N | 2.3 |
| 24 Mar 2026 | 11:00 AM | NW | 3.1 |
| 24 Mar 2026 | 12:00 PM | W | 4.0 |
| 24 Mar 2026 | 1:00 PM | W | 5.4 |
| 24 Mar 2026 | 2:00 PM | W | 5.0 |
| 24 Mar 2026 | 3:00 PM | W | 4.8 |
| 24 Mar 2026 | 4:00 PM | WSW | 3.5 |
| 24 Mar 2026 | 5:00 PM | S | 3.3 |
| 24 Mar 2026 | 6:00 PM | SSE | 3.3 |
| 24 Mar 2026 | 7:00 PM | SE | 3.9 |
| 24 Mar 2026 | 8:00 PM | SE | 2.9 |
| 24 Mar 2026 | 9:00 PM | SE | 3.2 |
| 24 Mar 2026 | 10:00 PM | SE | 3.8 |
| 24 Mar 2026 | 11:00 PM | SE | 3.1 |
| 25 Mar 2026 | 12:00 AM | SSE | 2.8 |
| 25 Mar 2026 | 1:00 AM | SSE | 1.9 |
| 25 Mar 2026 | 2:00 AM | SE | 1.3 |
| 25 Mar 2026 | 3:00 AM | SE | 1.6 |
| 25 Mar 2026 | 4:00 AM | SSE | 2.2 |
| 25 Mar 2026 | 5:00 AM | SE | 1.5 |
| 25 Mar 2026 | 6:00 AM | SE | 1.1 |
| 25 Mar 2026 | 7:00 AM | N | 0.0 |
| 25 Mar 2026 | 8:00 AM | NW | 0.7 |
| 25 Mar 2026 | 9:00 AM | NW | 1.3 |
| 25 Mar 2026 | 10:00 AM | W | 2.0 |
| 25 Mar 2026 | 11:00 AM | W | 3.3 |
| 25 Mar 2026 | 12:00 PM | WSW | 4.9 |
| 25 Mar 2026 | 1:00 PM | WSW | 5.5 |
| 25 Mar 2026 | 2:00 PM | W | 5.5 |
| 25 Mar 2026 | 3:00 PM | W | 5.5 |
| 25 Mar 2026 | 4:00 PM | W | 4.9 |
| 25 Mar 2026 | 5:00 PM | W | 5.0 |
| 25 Mar 2026 | 6:00 PM | WSW | 3.2 |
| 25 Mar 2026 | 7:00 PM | SE | 2.4 |
| 25 Mar 2026 | 8:00 PM | SE | 5.1 |
| 25 Mar 2026 | 9:00 PM | SE | 4.0 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 25 Mar 2026 | 10:00 PM | SE | 1.4 |
| 25 Mar 2026 | 11:00 PM | S | 2.5 |
| 26 Mar 2026 | 12:00 AM | SE | 3.3 |
| 26 Mar 2026 | 1:00 AM | S | 2.4 |
| 26 Mar 2026 | 2:00 AM | SSE | 0.8 |
| 26 Mar 2026 | 3:00 AM | SE | 1.8 |
| 26 Mar 2026 | 4:00 AM | SSE | 2.2 |
| 26 Mar 2026 | 5:00 AM | SSE | 2.0 |
| 26 Mar 2026 | 6:00 AM | SSE | 1.4 |
| 26 Mar 2026 | 7:00 AM | S | 1.9 |
| 26 Mar 2026 | 8:00 AM | SE | 3.4 |
| 26 Mar 2026 | 9:00 AM | SE | 4.7 |
| 26 Mar 2026 | 10:00 AM | S | 5.4 |
| 26 Mar 2026 | 11:00 AM | S | 6.8 |
| 26 Mar 2026 | 12:00 PM | S | 5.9 |
| 26 Mar 2026 | 1:00 PM | S | 6.3 |
| 26 Mar 2026 | 2:00 PM | S | 6.1 |
| 26 Mar 2026 | 3:00 PM | S | 4.3 |
| 26 Mar 2026 | 4:00 PM | SSE | 5.5 |
| 26 Mar 2026 | 5:00 PM | S | 5.0 |
| 26 Mar 2026 | 6:00 PM | S | 3.7 |
| 26 Mar 2026 | 7:00 PM | SSE | 3.5 |
| 26 Mar 2026 | 8:00 PM | E | 3.3 |
| 26 Mar 2026 | 9:00 PM | E | 3.6 |
| 26 Mar 2026 | 10:00 PM | E | 2.1 |
| 26 Mar 2026 | 11:00 PM | NNE | 0.6 |
| 27 Mar 2026 | 12:00 AM | E | 1.6 |
| 27 Mar 2026 | 1:00 AM | E | 3.0 |
| 27 Mar 2026 | 2:00 AM | E | 3.2 |
| 27 Mar 2026 | 3:00 AM | E | 2.5 |
| 27 Mar 2026 | 4:00 AM | E | 2.8 |
| 27 Mar 2026 | 5:00 AM | E | 3.1 |
| 27 Mar 2026 | 6:00 AM | E | 2.3 |
| 27 Mar 2026 | 7:00 AM | ENE | 0.8 |
| 27 Mar 2026 | 8:00 AM | ENE | 1.8 |
| 27 Mar 2026 | 9:00 AM | ENE | 2.4 |
| 27 Mar 2026 | 10:00 AM | NNW | 3.2 |
| 27 Mar 2026 | 11:00 AM | NNW | 2.8 |
| 27 Mar 2026 | 12:00 PM | W | 2.7 |
| 27 Mar 2026 | 1:00 PM | WSW | 3.1 |
| 27 Mar 2026 | 2:00 PM | SSE | 3.7 |
| 27 Mar 2026 | 3:00 PM | SSW | 4.4 |
| 27 Mar 2026 | 4:00 PM | SSE | 3.9 |
| 27 Mar 2026 | 5:00 PM | SE | 4.8 |
| 27 Mar 2026 | 6:00 PM | SE | 4.0 |
| 27 Mar 2026 | 7:00 PM | ENE | 2.3 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 27 Mar 2026 | 8:00 PM | E | 2.9 |
| 27 Mar 2026 | 9:00 PM | E | 2.7 |
| 27 Mar 2026 | 10:00 PM | E | 2.7 |
| 27 Mar 2026 | 11:00 PM | E | 1.9 |
| 28 Mar 2026 | 12:00 AM | E | 2.0 |
| 28 Mar 2026 | 1:00 AM | E | 3.4 |
| 28 Mar 2026 | 2:00 AM | E | 1.9 |
| 28 Mar 2026 | 3:00 AM | E | 1.9 |
| 28 Mar 2026 | 4:00 AM | ENE | 2.3 |
| 28 Mar 2026 | 5:00 AM | E | 1.9 |
| 28 Mar 2026 | 6:00 AM | E | 2.5 |
| 28 Mar 2026 | 7:00 AM | SE | 2.1 |
| 28 Mar 2026 | 8:00 AM | SE | 2.9 |
| 28 Mar 2026 | 9:00 AM | SE | 5.3 |
| 28 Mar 2026 | 10:00 AM | SE | 6.2 |
| 28 Mar 2026 | 11:00 AM | S | 5.4 |
| 28 Mar 2026 | 12:00 PM | S | 5.4 |
| 28 Mar 2026 | 1:00 PM | SSE | 5.5 |
| 28 Mar 2026 | 2:00 PM | SE | 5.6 |
| 28 Mar 2026 | 3:00 PM | SSE | 5.7 |
| 28 Mar 2026 | 4:00 PM | S | 5.3 |
| 28 Mar 2026 | 5:00 PM | SE | 5.7 |
| 28 Mar 2026 | 6:00 PM | SE | 5.4 |
| 28 Mar 2026 | 7:00 PM | SSE | 5.1 |
| 28 Mar 2026 | 8:00 PM | ESE | 3.5 |
| 28 Mar 2026 | 9:00 PM | ESE | 3.3 |
| 28 Mar 2026 | 10:00 PM | E | 4.5 |
| 28 Mar 2026 | 11:00 PM | E | 4.1 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 29 Mar 2026 | 12:00 AM | E | 3.5 |
| 29 Mar 2026 | 1:00 AM | E | 3.9 |
| 29 Mar 2026 | 2:00 AM | E | 3.1 |
| 29 Mar 2026 | 3:00 AM | E | 2.2 |
| 29 Mar 2026 | 4:00 AM | E | 2.5 |
| 29 Mar 2026 | 5:00 AM | E | 3.3 |
| 29 Mar 2026 | 6:00 AM | E | 2.8 |
| 29 Mar 2026 | 7:00 AM | E | 1.9 |
| 29 Mar 2026 | 8:00 AM | E | 2.2 |
| 29 Mar 2026 | 9:00 AM | ENE | 2.7 |
| 29 Mar 2026 | 10:00 AM | ESE | 3.8 |
| 29 Mar 2026 | 11:00 AM | SE | 5.0 |
| 29 Mar 2026 | 12:00 PM | SSE | 4.9 |
| 29 Mar 2026 | 1:00 PM | SE | 6.6 |
| 29 Mar 2026 | 2:00 PM | SE | 7.1 |
| 29 Mar 2026 | 3:00 PM | SSE | 7.5 |
| 29 Mar 2026 | 4:00 PM | SSE | 6.3 |
| 29 Mar 2026 | 5:00 PM | S | 4.5 |
| 29 Mar 2026 | 6:00 PM | SE | 4.6 |
| 29 Mar 2026 | 7:00 PM | S | 1.8 |
| 29 Mar 2026 | 8:00 PM | SE | 3.1 |
| 29 Mar 2026 | 9:00 PM | SE | 4.2 |
| 29 Mar 2026 | 10:00 PM | SE | 5.7 |
| 29 Mar 2026 | 11:00 PM | E | 3.4 |
| 30 Mar 2026 | 12:00 AM | SE | 3.8 |
| 30 Mar 2026 | 1:00 AM | SE | 5.1 |
| 30 Mar 2026 | 2:00 AM | SSE | 3.8 |

Appendix D - Weather Conditions (Wind)

| March 2026 | | | |
|---------------------------|----------|-----------|----------------|
| Wind Speed and Directions | | | |
| Date | Time | Direction | Wind Speed m-s |
| 30 Mar 2026 | 3:00 AM | SE | 6.2 |
| 30 Mar 2026 | 4:00 AM | SE | 6.1 |
| 30 Mar 2026 | 5:00 AM | SE | 5.1 |
| 30 Mar 2026 | 6:00 AM | SE | 4.1 |
| 30 Mar 2026 | 7:00 AM | S | 2.9 |
| 30 Mar 2026 | 8:00 AM | S | 5.0 |
| 30 Mar 2026 | 9:00 AM | SW | 6.9 |
| 30 Mar 2026 | 10:00 AM | W | 7.7 |
| 30 Mar 2026 | 11:00 AM | SSE | 3.3 |
| 30 Mar 2026 | 12:00 PM | N | 3.5 |
| 30 Mar 2026 | 1:00 PM | NW | 6.3 |
| 30 Mar 2026 | 2:00 PM | ESE | 2.9 |
| 30 Mar 2026 | 3:00 PM | SSE | 4.1 |
| 30 Mar 2026 | 4:00 PM | S | 6.4 |
| 30 Mar 2026 | 5:00 PM | S | 4.8 |
| 30 Mar 2026 | 6:00 PM | SE | 4.5 |
| 30 Mar 2026 | 7:00 PM | SE | 4.4 |
| 30 Mar 2026 | 8:00 PM | SE | 4.1 |
| 30 Mar 2026 | 9:00 PM | SE | 3.9 |
| 30 Mar 2026 | 10:00 PM | SE | 3.9 |
| 30 Mar 2026 | 11:00 PM | SE | 4.6 |
| 31 Mar 2026 | 12:00 AM | SE | 4.3 |
| 31 Mar 2026 | 1:00 AM | SE | 3.4 |
| 31 Mar 2026 | 2:00 AM | SE | 3.2 |
| 31 Mar 2026 | 3:00 AM | SE | 3.2 |
| 31 Mar 2026 | 4:00 AM | SE | 3.5 |
| 31 Mar 2026 | 5:00 AM | SE | 3.6 |
| 31 Mar 2026 | 6:00 AM | SE | 3.8 |
| 31 Mar 2026 | 7:00 AM | S | 3.3 |
| 31 Mar 2026 | 8:00 AM | SSE | 5.0 |
| 31 Mar 2026 | 9:00 AM | SSE | 5.9 |
| 31 Mar 2026 | 10:00 AM | S | 5.8 |
| 31 Mar 2026 | 11:00 AM | S | 4.6 |
| 31 Mar 2026 | 12:00 PM | S | 5.0 |
| 31 Mar 2026 | 1:00 PM | SSE | 5.8 |
| 31 Mar 2026 | 2:00 PM | S | 4.4 |
| 31 Mar 2026 | 3:00 PM | S | 4.7 |
| 31 Mar 2026 | 4:00 PM | S | 5.2 |
| 31 Mar 2026 | 5:00 PM | SSW | 5.4 |
| 31 Mar 2026 | 6:00 PM | SW | 5.0 |
| 31 Mar 2026 | 7:00 PM | SW | 4.7 |
| 31 Mar 2026 | 8:00 PM | SW | 4.4 |
| 31 Mar 2026 | 9:00 PM | SSW | 3.1 |
| 31 Mar 2026 | 10:00 PM | SW | 2.6 |
| 31 Mar 2026 | 11:00 PM | WSW | 3.8 |

**APPENDIX E
WATER MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 02 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 11:54 | Middle | <0.5 | 25.0 | 25.0 | 8.2 | 8.2 | 0.18 | 0.18 | 91.3 | 89.0 | 7.6 | 7.4 | 4.0 | 4.0 | 1.0 | 1.0 |
| | | | | | 25.0 | | 8.2 | | 0.18 | | 86.6 | | 7.2 | | 4.0 | | 1.0 | |
| M1 | Sunny | 12:03 | Middle | <0.5 | 23.7 | 23.7 | 8.1 | 8.1 | 0.06 | 0.06 | 99.4 | 99.4 | 8.4 | 8.4 | 16.0 | 17.3 | 3.9 | 3.0 |
| | | | | | 23.7 | | 8.1 | | 0.05 | | 99.4 | | 8.4 | | 18.5 | | 2.0 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 04 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 14:03 | Middle | <0.5 | 19.1 | 19.1 | 7.9 | 7.8 | 0.15 | 0.15 | 85.0 | 85.0 | 7.9 | 7.9 | 14.2 | 17.2 | 8.8 | 19.3 |
| | | | | | 19.0 | | 7.7 | | 0.14 | | 84.9 | | 7.9 | | 20.1 | | 29.7 | |
| M1 | Sunny | 14:16 | Middle | <0.5 | 18.9 | 18.9 | 7.7 | 7.7 | 0.15 | 0.16 | 83.7 | 84.3 | 7.8 | 7.8 | 71.3 | 73.0 | 17.4 | 19.6 |
| | | | | | 18.8 | | 7.7 | | 0.16 | | 84.9 | | 7.9 | | 74.7 | | 21.8 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 06 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 16:04 | Middle | <0.5 | 21.7 | 21.7 | 7.9 | 7.9 | 0.14 | 0.14 | 72.9 | 72.8 | 6.4 | 6.4 | 4.0 | 4.0 | 3.4 | 4.1 |
| | | | | | 21.7 | | 7.8 | | 0.14 | | 72.7 | | 6.4 | | 3.9 | | 4.7 | |
| M1 | Sunny | 15:42 | Middle | <0.5 | 20.2 | 20.2 | 8.2 | 8.2 | 0.16 | 0.16 | 69.3 | 69.2 | 6.3 | 6.3 | 11.1 | 11.3 | 14.1 | 18.8 |
| | | | | | 20.2 | | 8.1 | | 0.16 | | 69.0 | | 6.2 | | 11.5 | | 23.5 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 09 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 15:28 | Middle | <0.5 | 25.1 | 25.1 | 8.2 | 8.1 | 0.12 | 0.12 | 86.1 | 86.1 | 7.2 | 7.2 | 4.0 | 4.0 | 7.2 | 6.4 |
| | | | | | 25.1 | | 8.0 | | 0.12 | | 86.1 | | 7.2 | | 3.9 | | 5.5 | |
| M1 | Sunny | 14:50 | Middle | <0.5 | 21.6 | 21.6 | 8.2 | 8.2 | 0.13 | 0.13 | 66.6 | 66.5 | 6.2 | 6.2 | 11.1 | 11.3 | 1.8 | 2.2 |
| | | | | | 21.6 | | 8.2 | | 0.13 | | 66.3 | | 6.2 | | 11.5 | | 2.5 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 11 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 16:39 | Middle | <0.5 | 20.8 | 20.8 | 7.8 | 7.8 | 0.13 | 0.13 | 69.8 | 69.7 | 6.2 | 6.2 | 5.3 | 5.3 | 3.1 | 2.6 |
| | | | | | 20.8 | | 7.8 | | 0.13 | | 69.5 | | 6.2 | | 5.3 | | 2.1 | |
| M1 | Sunny | 15:23 | Middle | <0.5 | 19.3 | 19.3 | 8.1 | 8.1 | 0.14 | 0.14 | 67.4 | 67.3 | 6.2 | 6.2 | 22.8 | 22.8 | 53.9 | 53.0 |
| | | | | | 19.3 | | 8.1 | | 0.14 | | 67.2 | | 6.2 | | 22.9 | | 52.1 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 13 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 15:13 | Middle | <0.5 | 23.6 | 23.6 | 8.0 | 8.0 | 0.12 | 0.12 | 82.1 | 81.6 | 7.0 | 6.9 | 5.7 | 5.6 | 2.5 | 3.9 |
| | | | | | 23.6 | | 8.0 | | 0.12 | | 81.0 | | 6.9 | | 5.4 | | 5.3 | |
| M1 | Sunny | 14:50 | Middle | <0.5 | 20.0 | 20.0 | 8.3 | 8.3 | 0.15 | 0.15 | 64.5 | 64.0 | 5.9 | 5.8 | 10.0 | 10.2 | 2.7 | 3.4 |
| | | | | | 20.0 | | 8.3 | | 0.15 | | 63.4 | | 5.8 | | 10.3 | | 4.1 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 16 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 15:13 | Middle | <0.5 | 24.9 | 24.9 | 8.1 | 8.0 | 0.12 | 0.12 | 81.5 | 80.9 | 6.7 | 6.7 | 4.8 | 4.7 | 1.0 | 1.0 |
| | | | | | 24.9 | | 7.9 | | 0.12 | | 80.3 | | 6.6 | | 4.7 | | 1.0 | |
| M1 | Sunny | 14:50 | Middle | <0.5 | 20.7 | 20.7 | 8.5 | 8.4 | 0.13 | 0.13 | 70.9 | 70.4 | 6.4 | 6.3 | 8.0 | 8.0 | 3.1 | 3.8 |
| | | | | | 20.7 | | 8.4 | | 0.13 | | 69.8 | | 6.3 | | 8.0 | | 4.4 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 18 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 15:53 | Middle | <0.5 | 25.0 | 25.0 | 8.4 | 8.3 | 0.12 | 0.12 | 82.6 | 81.9 | 6.8 | 6.8 | 5.9 | 6.0 | 4.5 | 8.4 |
| | | | | | 25.0 | | 8.2 | | 0.12 | | 81.2 | | 6.7 | | 6.0 | | 12.2 | |
| M1 | Sunny | 15:24 | Middle | <0.5 | 21.7 | 21.6 | 8.8 | 8.8 | 0.13 | 0.13 | 65.3 | 64.9 | 5.7 | 5.7 | 7.2 | 7.1 | 1.0 | 1.0 |
| | | | | | 21.6 | | 8.7 | | 0.13 | | 64.5 | | 5.7 | | 7.1 | | 1.0 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 20 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 16:43 | Middle | <0.5 | 24.5 | 24.5 | 7.9 | 7.9 | 0.11 | 0.11 | 66.1 | 66.0 | 5.5 | 5.5 | 5.4 | 5.2 | 1.5 | 1.3 |
| | | | | | 24.5 | | 7.9 | | 0.11 | | 65.8 | | 5.5 | | 5.1 | | 1.0 | |
| M1 | Sunny | 16:25 | Middle | <0.5 | 22.8 | 22.8 | 8.3 | 8.3 | 0.13 | 0.13 | 49.1 | 48.7 | 4.2 | 4.2 | 6.8 | 6.8 | 2.0 | 1.7 |
| | | | | | 22.8 | | 8.3 | | 0.13 | | 48.3 | | 4.2 | | 6.9 | | 1.3 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 23 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 16:30 | Middle | <0.5 | 25.1 | 25.1 | 8.1 | 8.1 | 0.11 | 0.11 | 75.3 | 75.1 | 6.2 | 6.2 | 5.2 | 5.2 | 1.7 | 1.5 |
| | | | | | 25.1 | | 8.1 | | 0.11 | | 74.8 | | 6.2 | | 5.2 | | 1.2 | |
| M1 | Sunny | 16:06 | Middle | <0.5 | 23.5 | 23.5 | 8.3 | 8.3 | 0.13 | 0.13 | 69.6 | 69.5 | 5.9 | 5.9 | 10.1 | 10.1 | 4.0 | 4.1 |
| | | | | | 23.5 | | 8.2 | | 0.13 | | 69.4 | | 5.9 | | 10.2 | | 4.1 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 25 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 11:51 | Middle | <0.5 | 26.4 | 26.3 | 7.8 | 7.8 | 0.16 | 0.13 | 82.2 | 83.3 | 6.6 | 6.7 | 7.6 | 7.2 | 3.0 | 5.1 |
| | | | | | 26.3 | | 7.8 | | 0.10 | | 84.3 | | 6.8 | | 6.8 | | 7.1 | |
| M1 | Sunny | 11:59 | Middle | <0.5 | 25.1 | 25.0 | 7.7 | 7.7 | 0.11 | 0.11 | 84.4 | 83.1 | 7.0 | 6.9 | 16.5 | 16.4 | 7.9 | 6.0 |
| | | | | | 24.9 | | 7.7 | | 0.11 | | 81.8 | | 6.8 | | 16.3 | | 4.0 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.

Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 27 March 2026


| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 15:08 | Middle | <0.5 | 24.9 | 24.9 | 7.7 | 7.7 | 0.10 | 0.10 | 59.6 | 58.9 | 4.9 | 4.9 | 6.6 | 6.7 | 6.8 | 4.6 |
| | | | | | 24.9 | | 7.7 | | 0.10 | | 58.2 | | 4.8 | | 6.9 | | 2.4 | |
| M1 | Sunny | 14:49 | Middle | <0.5 | 24.6 | 24.5 | 8.0 | 8.0 | 0.11 | 0.11 | 70.1 | 68.9 | 5.8 | 5.7 | 7.5 | 7.4 | 2.1 | 2.8 |
| | | | | | 24.4 | | 8.0 | | 0.11 | | 67.7 | | 5.7 | | 7.4 | | 3.4 | |

Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.


Contract No. HATS 01/2025 Environmental Team for Hung Shui Kiu Effluent Polishing Plant Phase 1
Water Quality Monitoring Results on 30 March 2026

| Location | Weather Condition | Sampling Time | Depth (M) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|----------|-------------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| C1 | Sunny | 15:15 | Middle | <0.5 | 25.9 | 25.9 | 7.5 | 7.5 | 0.11 | 0.11 | 67.3 | 66.7 | 5.5 | 5.4 | 6.3 | 6.2 | 2.3 | 2.3 |
| | | | | | 25.9 | | 7.5 | | 0.11 | | 66.1 | | 5.4 | | 6.2 | | 2.3 | |
| M1 | Sunny | 14:53 | Middle | <0.5 | 25.5 | 25.5 | 8.0 | 8.0 | 0.13 | 0.13 | 67.2 | 67.1 | 5.5 | 5.5 | 309.8 | 302.1 | 202.5 | 210.4 |
| | | | | | 25.4 | | 8.0 | | 0.13 | | 66.9 | | 5.5 | | 294.4 | | 218.3 | |


Remark: If the lab result of SS concentration at control station was less than 1.0 mg/L, 1.0 mg/L would be assumed as the SS concentration for calculating the action and limit levels based on the control station as a conservative approach.



| | | | |
|---|----------------|------------------------|----------|
| Title <p style="text-align: center;">Contract No. HATS 01/2025 ET for Hung Shui Kiu Effluent Polishing Plant Phase 1 Graphical Presentation of Impact Water Quality Monitoring Results</p> | Scale N.T.S | Project No. MA25111 | CINOTECH |
| | Date Mar-26 | Appendix E | |



| | | | |
|---|----------------|------------------------|----------|
| Title <p style="text-align: center;">Contract No. HATS 01/2025 ET for Hung Shui Kiu Effluent Polishing Plant Phase 1 Graphical Presentation of Impact Water Quality Monitoring Results</p> | Scale N.T.S | Project No. MA25111 | CINOTECH |
| | Date Mar-26 | Appendix E | |



| | | | |
|---|----------------|------------------------|----------|
| Title <p style="text-align: center;">Contract No. HATS 01/2025 ET for Hung Shui Kiu Effluent Polishing Plant Phase 1 Graphical Presentation of Impact Water Quality Monitoring Results</p> | Scale N.T.S | Project No. MA25111 | CINOTECH |
| | Date Mar-26 | Appendix E | |

**APPENDIX F
LABORATORY TESTING REPORTS WITH
QUALITY CONTROL REPORTS FOR
WATER MONITORING**

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01470
Application No. : HP01223

Issue Date : 9 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 2 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 2 Mar 2026

Test Period : 3 Mar 2026 to 3 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01470
Application No. : HP01223

Issue Date : 9 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 2 Mar 2026 | HP01223-01 | 1.0 | ± 0.1 |
| C1_2 | 2 Mar 2026 | HP01223-02 | 1.0 | ± 0.1 |
| M1_1 | 2 Mar 2026 | HP01223-03 | 3.9 | ± 0.3 |
| M1_2 | 2 Mar 2026 | HP01223-04 | 2.0 | ± 0.1 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01471
Application No. : HP01224

Issue Date : 11 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 4 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 4 Mar 2026

Test Period : 5 Mar 2026 to 5 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : 1. Information of the sample description (except sample status upon receipt) provided by the Applicant.
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01471
Application No. : HP01224

Issue Date : 11 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 4 Mar 2026 | HP01224-01 | 8.8 | ± 0.6 |
| C1_2 | 4 Mar 2026 | HP01224-02 | 29.7 | ± 2.2 |
| M1_1 | 4 Mar 2026 | HP01224-03 | 17.4 | ± 1.3 |
| M1_2 | 4 Mar 2026 | HP01224-04 | 21.8 | ± 1.6 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01472
Application No. : HP01225

Issue Date : 13 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 6 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 6 Mar 2026

Test Period : 9 Mar 2026 to 9 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01472
Application No. : HP01225

Issue Date : 13 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 6 Mar 2026 | HP01225-01 | 3.4 | ± 0.2 |
| C1_2 | 6 Mar 2026 | HP01225-02 | 4.7 | ± 0.3 |
| M1_1 | 6 Mar 2026 | HP01225-03 | 14.1 | ± 1.0 |
| M1_2 | 6 Mar 2026 | HP01225-04 | 23.5 | ± 1.7 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01473
Application No. : HP01226

Issue Date : 16 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 9 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 9 Mar 2026

Test Period : 10 Mar 2026 to 10 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01473
Application No. : HP01226

Issue Date : 16 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 9 Mar 2026 | HP01226-01 | 7.2 | ± 0.5 |
| C1_2 | 9 Mar 2026 | HP01226-02 | 5.5 | ± 0.4 |
| M1_1 | 9 Mar 2026 | HP01226-03 | 1.8 | ± 0.1 |
| M1_2 | 9 Mar 2026 | HP01226-04 | 2.5 | ± 0.2 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01474
Application No. : HP01227

Issue Date : 18 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 11 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 11 Mar 2026

Test Period : 12 Mar 2026 to 12 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01474
Application No. : HP01227

Issue Date : 18 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 11 Mar 2026 | HP01227-01 | 3.1 | ± 0.2 |
| C1_2 | 11 Mar 2026 | HP01227-02 | 2.1 | ± 0.2 |
| M1_1 | 11 Mar 2026 | HP01227-03 | 53.9 | ± 3.9 |
| M1_2 | 11 Mar 2026 | HP01227-04 | 52.1 | ± 3.8 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01475
Application No. : HP01228

Issue Date : 20 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 13 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 13 Mar 2026

Test Period : 16 Mar 2026 to 16 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read "Chan Hon Fai", is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01475
Application No. : HP01228

Issue Date : 20 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 13 Mar 2026 | HP01228-01 | 2.5 | ± 0.2 |
| C1_2 | 13 Mar 2026 | HP01228-02 | 5.3 | ± 0.4 |
| M1_1 | 13 Mar 2026 | HP01228-03 | 2.7 | ± 0.2 |
| M1_2 | 13 Mar 2026 | HP01228-04 | 4.1 | ± 0.3 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01476
Application No. : HP01244

Issue Date : 23 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 16 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 16 Mar 2026

Test Period : 17 Mar 2026 to 17 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01476
Application No. : HP01244

Issue Date : 23 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 16 Mar 2026 | HP01244-01 | <1.0 | N/A |
| C1_2 | 16 Mar 2026 | HP01244-02 | <1.0 | N/A |
| M1_1 | 16 Mar 2026 | HP01244-03 | 3.1 | ± 0.2 |
| M1_2 | 16 Mar 2026 | HP01244-04 | 4.4 | ± 0.3 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01477
Application No. : HP01245

Issue Date : 25 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 18 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 18 Mar 2026

Test Period : 19 Mar 2026 to 19 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01477
Application No. : HP01245

Issue Date : 25 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 18 Mar 2026 | HP01245-01 | 4.5 | ± 0.3 |
| C1_2 | 18 Mar 2026 | HP01245-02 | 12.2 | ± 0.9 |
| M1_1 | 18 Mar 2026 | HP01245-03 | <1.0 | N/A |
| M1_2 | 18 Mar 2026 | HP01245-04 | <1.0 | N/A |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01478
Application No. : HP01246

Issue Date : 20 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 20 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 20 Mar 2026

Test Period : 23 Mar 2026 to 23 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01478
Application No. : HP01246

Issue Date : 20 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 20 Mar 2026 | HP01246-01 | 1.5 | ± 0.1 |
| C1_2 | 20 Mar 2026 | HP01246-02 | <1.0 | N/A |
| M1_1 | 20 Mar 2026 | HP01246-03 | 2.0 | ± 0.1 |
| M1_2 | 20 Mar 2026 | HP01246-04 | 1.3 | ± 0.1 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01488
Application No. : HP01247

Issue Date : 30 Mar 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 23 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 23 Mar 2026

Test Period : 24 Mar 2026 to 24 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01488
Application No. : HP01247

Issue Date : 30 Mar 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 23 Mar 2026 | HP01247-01 | 1.7 | ± 0.1 |
| C1_2 | 23 Mar 2026 | HP01247-02 | 1.2 | ± 0.1 |
| M1_1 | 23 Mar 2026 | HP01247-03 | 4.0 | ± 0.3 |
| M1_2 | 23 Mar 2026 | HP01247-04 | 4.1 | ± 0.3 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01489
Application No. : HP01248

Issue Date : 1 Apr 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 25 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 25 Mar 2026

Test Period : 26 Mar 2026 to 26 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01489
Application No. : HP01248

Issue Date : 1 Apr 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 25 Mar 2026 | HP01248-01 | 3.0 | ± 0.2 |
| C1_2 | 25 Mar 2026 | HP01248-02 | 7.1 | ± 0.5 |
| M1_1 | 25 Mar 2026 | HP01248-03 | 7.9 | ± 0.6 |
| M1_2 | 25 Mar 2026 | HP01248-04 | 4.0 | ± 0.3 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01490
Application No. : HP01249

Issue Date : 8 Apr 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 27 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 27 Mar 2026

Test Period : 30 Mar 2026 to 30 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01490
Application No. : HP01249

Issue Date : 8 Apr 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 27 Mar 2026 | HP01249-01 | 6.8 | ± 0.5 |
| C1_2 | 27 Mar 2026 | HP01249-02 | 2.4 | ± 0.2 |
| M1_1 | 27 Mar 2026 | HP01249-03 | 2.1 | ± 0.2 |
| M1_2 | 27 Mar 2026 | HP01249-04 | 3.4 | ± 0.2 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01491
Application No. : HP01250

Issue Date : 9 Apr 2026

TEST REPORT

Applicant : Cinotech Consultants Limited
Rm 1710, Technology Park, 18 On Lai Street,
Shatin, New Territories, Hong Kong.

Sample Description : Four (4) submitted sample(s) stated to be Wastewater.

Project No. : MA25111

Sampling date : 30 Mar 2026

Sample Status Upon Receipt : Room Temperature

Date Received : 30 Mar 2026

Test Period : 31 Mar 2026 to 31 Mar 2026

Test Requested : Total Suspended Solids (TSS)

Test Method : Method SOP001 reference to Standard Methods for the Examination of Water and Wastewater, 23rd Ed, 2017- APHA, WWA, WPCF; Part 2540 D.

Test Result : Refer to the test result(s) on page 2.

- Remark : **1. Information of the sample description (except sample status upon receipt) provided by the Applicant.**
2. The result(s) relate only to the items tested.
3. The result(s) apply to the sample as received, where HPCT has not been responsible for the sampling stage.

For and on behalf of
HIGH PRECISION CHEMICAL TESTING LIMITED

A handwritten signature in black ink, appearing to read 'Chan Hon Fai', is written over a horizontal line.

Chan Hon Fai
Laboratory Director

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park
18 On Lai Street, Shatin
NT, Hong Kong
Tel: +852 3841 4388 Website: <https://www.hpct.com.hk>



Report No. : 01491
Application No. : HP01250

Issue Date : 9 Apr 2026

TEST REPORT

Test Result : Total Suspended Solids (TSS)

| Client sample ID | Sampling date | Laboratory ID | Result (mg/L) | Uncertainty (mg/L) |
|------------------|---------------|---------------|---------------|--------------------|
| C1_1 | 30 Mar 2026 | HP01250-01 | 2.3 | ± 0.2 |
| C1_2 | 30 Mar 2026 | HP01250-02 | 2.3 | ± 0.2 |
| M1_1 | 30 Mar 2026 | HP01250-03 | 202.5 | ± 14.8 |
| M1_2 | 30 Mar 2026 | HP01250-04 | 218.3 | ± 15.9 |

- Note** : 1. The reported uncertainty is based on a standard uncertainty multiplied by a coverage factor $k = 2$, providing a level of confidence of approximately 95%.
2. The reporting limit for Total Suspended Solids (TSS) is 1.0 mg/L.
3. mg/L denotes milligram per liter.

- End of report -

**APPENDIX G
AIR MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**



APPENDIX G - 1-HOUR TSP MONITORING RESULTS

| Location AM1 - Tseung Kong Wai | | | |
|---------------------------------------|-------|---------|--|
| Date | Time | Weather | Particulate Concentration ($\mu\text{g}/\text{m}^3$) |
| 3-Mar-26 | 15:09 | Cloudy | 28.0 |
| 3-Mar-26 | 16:09 | Cloudy | 30.8 |
| 3-Mar-26 | 17:09 | Cloudy | 25.2 |
| 9-Mar-26 | 10:25 | Sunny | 48.0 |
| 9-Mar-26 | 11:25 | Sunny | 42.0 |
| 9-Mar-26 | 12:25 | Sunny | 58.5 |
| 13-Mar-26 | 9:20 | Sunny | 102.6 |
| 13-Mar-26 | 10:20 | Sunny | 131.1 |
| 13-Mar-26 | 11:20 | Sunny | 85.5 |
| 19-Mar-26 | 8:29 | Sunny | 65.1 |
| 19-Mar-26 | 9:29 | Sunny | 67.2 |
| 19-Mar-26 | 10:29 | Sunny | 54.6 |
| 25-Mar-26 | 9:00 | Sunny | 36.0 |
| 25-Mar-26 | 10:00 | Sunny | 48.6 |
| 25-Mar-26 | 11:00 | Sunny | 43.2 |
| 31-Mar-26 | 9:01 | Sunny | 24.7 |
| 31-Mar-26 | 10:01 | Sunny | 60.8 |
| 31-Mar-26 | 11:01 | Sunny | 43.7 |
| Average | | | 55.3 |
| Maximum | | | 131.1 |
| Minimum | | | 24.7 |

| Location AM2 - Farm House | | | |
|----------------------------------|-------|---------|--|
| Date | Time | Weather | <i>Particulate Concentration ($\mu\text{g}/\text{m}^3$)</i> |
| 3-Mar-26 | 16:00 | Cloudy | 15.4 |
| 3-Mar-26 | 17:00 | Cloudy | 18.2 |
| 3-Mar-26 | 18:00 | Cloudy | 22.4 |
| 9-Mar-26 | 11:30 | Fine | 51.3 |
| 9-Mar-26 | 12:30 | Fine | 39.9 |
| 9-Mar-26 | 13:30 | Fine | 45.6 |
| 13-Mar-26 | 14:40 | Sunny | 125.4 |
| 13-Mar-26 | 15:40 | Sunny | 114.0 |
| 13-Mar-26 | 16:40 | Sunny | 72.2 |
| 19-Mar-26 | 10:37 | Sunny | 31.5 |
| 19-Mar-26 | 11:37 | Sunny | 71.4 |
| 19-Mar-26 | 12:37 | Sunny | 52.5 |
| 25-Mar-26 | 10:20 | Sunny | 30.6 |
| 25-Mar-26 | 11:20 | Sunny | 43.2 |
| 25-Mar-26 | 12:20 | Sunny | 37.8 |
| 31-Mar-26 | 10:11 | Fine | 20.9 |
| 31-Mar-26 | 11:11 | Fine | 45.6 |
| 31-Mar-26 | 12:11 | Fine | 34.2 |
| Average | | | 48.5 |
| Maximum | | | 125.4 |
| Minimum | | | 15.4 |

APPENDIX G - 1-HOUR TSP MONITORING RESULTS

1-hr TSP Concentration Levels



Remark: The air quality impact monitoring at AM3 has been suspended since 7 Nov 2024 due to the construction works of other project at AM3.

| | | | |
|--|------------------|------------------------|----------|
| Title Contract No. HATS 01/2025 ET for Hung Shui Kiu Effluent Polishing Plant Phase 1 Graphical Presentation of 1-hour TSP Monitoring Results | Date Mar 2026 | Project No. MA25111 | CINOTECH |
| | | Appendix G | |

APPENDIX H
SUMMARY OF EXCEEDANCE

Appendix H – Summary of Exceedance

Contract No. HATS 01/2025

Environment Team for Hung Shui Kiu Effluent Polishing Plant – Phase 1

Reporting Period: March 2026

(A) Exceedance Report for Water Quality

One (1) Action Level and five (5) Limit Level exceedances were recorded for water quality monitoring in the reporting period.

(B) Exceedance Report for Air Quality

No Action Level and Limit Level exceedances were recorded for 1-hour TSP air quality monitoring in the reporting period.

The investigation results for the exceedance are attached as below:

- Notification of Exceedance

Date of Water Quality Monitoring:

02 March 2026

Part A – Exceedance Summary Tables

Table II: Parameter(s) – Turbidity (TURB)

| Control Station | Water Depth | Measured Value at Control Station (NTU) | Impact Station | Time (hrs) | Baseline Action Level (NTU) | Baseline Limit Level (NTU) | 120% of Control Station Action Level (NTU) | 130% of Control Station Limit Level (NTU) | Measured Value (NTU) |
|-----------------|--------------|---|----------------|------------|-----------------------------|----------------------------|--|---|----------------------|
| C1 | Middle <0.5m | 4.0 | M1 | 12:03 | 17.2 | 17.7 | 4.8 | 5.2 | <i>17.3</i> |

Bold means Action Level exceedance of Control (**Regular**) or Baseline (**Italic**)

Bold with underline means Limit Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

Date of Water Quality Monitoring: 04 March 2026

Part A – Exceedance Summary Tables

Table II: Parameter(s) – Turbidity (TURB)

| Control Station | Water Depth | Measured Value at Control Station (NTU) | Impact Station | Time (hrs) | Baseline Action Level (NTU) | Baseline Limit Level (NTU) | 120% of Control Station Action Level (NTU) | 130% of Control Station Limit Level (NTU) | Measured Value (NTU) |
|-----------------|--------------|---|----------------|------------|-----------------------------|----------------------------|--|---|----------------------|
| C1 | Middle <0.5m | 17.2 | M1 | 14:16 | 17.2 | 17.7 | 20.6 | 22.4 | <u>73.0</u> |

Bold means Action Level exceedance of Control (**Regular**) or Baseline (**Italic**)

Bold with underline means Limit Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

Date of Water Quality Monitoring: 11 March 2026

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Suspended Solids (SS)

| Control Station | Water Depth | Measured Value at Control Station (mg/L) | Impact Station | Time (hrs) | Baseline Action Level (mg/L) | Baseline Limit Level (mg/L) | 120% of Control Station Action Level (mg/L) | 130% of Control Station Limit Level (mg/L) | Measured Value (mg/L) |
|-----------------|-------------|--|----------------|------------|------------------------------|-----------------------------|---|--|-----------------------|
| C1 | Middle (0m) | 2.6 | M1 | 15:23 | 25.0 | 26.0 | 3.1 | 3.4 | <u>53.0</u> |

Bold means Action Level exceedance of Control (**Regular**) or Baseline (**Italic**)

Bold with underline means Limit Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

Date of Water Quality Monitoring: 11 March 2026

Part A – Exceedance Summary Tables

Parameter(s) – Turbidity (TURB)

| Water Depth | | Measured Value at Control Station (NTU) | Impact Station | Time (hrs) | Baseline Action Level (NTU) | Baseline Limit Level (NTU) | 120% of Control Station Action Level (NTU) | 130% of Control Station Limit Level (NTU) | Measured Value (NTU) |
|-------------|-------|---|----------------|------------|-----------------------------|----------------------------|--|---|----------------------|
| Middle | <0.5m | 5.3 | M1 | 15:23 | 17.2 | 17.7 | 6.4 | 6.9 | <u>22.8</u> |

- Notification of Exceedance

Date of Water Quality Monitoring: 30 March 2026

Part A – Exceedance Summary Tables

Table I: Parameter(s) – Suspended Solids (SS)

| Control Station | Water Depth | Measured Value at Control Station (mg/L) | Impact Station | Time (hrs) | Baseline Action Level (mg/L) | Baseline Limit Level (mg/L) | 120% of Control Station Action Level (mg/L) | 130% of Control Station Limit Level (mg/L) | Measured Value (mg/L) |
|-----------------|--------------|--|----------------|------------|------------------------------|-----------------------------|---|--|-----------------------|
| C1 | Middle <0.5m | 2.3 | M1 | 14:53 | 25.0 | 26.0 | 2.8 | 3.0 | <u>210.4</u> |

Bold means Action Level exceedance of Control (**Regular**) or Baseline (**Italic**)

Bold with underline means Limit Level exceedance of Control (**Regular**) & Baseline (**Italic**)

- Notification of Exceedance

Date of Water Quality Monitoring: 30 March 2026

Part A – Exceedance Summary Tables

Table II: Parameter(s) – Turbidity (TURB)

| Control Station | Water Depth | Measured Value at Control Station (NTU) | Impact Station | Time (hrs) | Baseline Action Level (NTU) | Baseline Limit Level (NTU) | 120% of Control Station Action Level (NTU) | 130% of Control Station Limit Level (NTU) | Measured Value (NTU) |
|-----------------|--------------|---|----------------|------------|-----------------------------|----------------------------|--|---|----------------------|
| C1 | Middle <0.5m | 6.2 | M1 | 14:53 | 17.2 | 17.7 | 7.4 | 8.1 | <u>302.1</u> |

Bold means Action Level exceedance of Control (**Regular**) or Baseline (**Italic**)

Bold with underline means Limit Level exceedance of Control (**Regular**) & Baseline (**Italic**)

Contract No. HATS 01/2025

ET for Hung Shui Kiu Effluent Polishing Plant – Main Works

- Investigation Report of Water Quality Action/Limit Level Exceedances in March 2026

Part A Details of Investigation

One (1) Action Level and five (5) Limit Level exceedances were recorded for water quality monitoring in the reporting period of March 2026. Two (2) Limit Level exceedances of Suspended Solids (SS) were recorded. One (1) Action Level and three (3) Limit Level exceedances of Turbidity (TUR) were recorded. In light of the situation, the Environmental Team (ET) has carried out investigations to see if the construction activities of this Project caused these.

Exceedances on 2, 4, 11 and 30 March 2026

Turbidity (TUR) level at M1 (Impact Station) exceeded the Action Level on 2 March 2026 and the Limit Level on 4, 11 and 30 March 2026. And, Suspended Solid (SS) level at M1 (Impact Station) exceeded the Limit Level on 11 and 30 March 2026.

According to the field staff observation, muddy water at the monitoring location was observed on 2, 4, 11 and 30 March 2026 during monitoring (See Photos 1ab, 2ab, 3ab, 4ab). The staff, however, cannot search for the pollution source due to the limited access to the construction site on those days.

According to the work schedule from the Contractor, the major construction activities of Contract No. DC/2024/11 & DE/2024/09 were GI works. The ET auditor observed no leakage of untreated water from the site during the inspection, but the suspected muddy water discharges from the pipe placed in the stream from the CEDD construction site were observed on 13 March 2026 (See Photo 5ab).

The high TUR and SS levels are likely due to the muddy water discharges from the surrounding CEDD construction site. Therefore, we consider the one (1) Action Level and five (5) Limit Level exceedances of Turbidity (TUR) and Suspended Solid (SS) on 2, 4, 11 and 30 March 2026 to be **non-project related**.

Contract No. HATS 01/2025

ET for Hung Shui Kiu Effluent Polishing Plant – Main Works

- Investigation Report of Water Quality Action/Limit Level Exceedances in March 2026

Part B Photo Record



Photo 1a (Taken at C1 Station on 2 Mar 2026)



Photo 1b (Taken at M1 Station on 2 Mar 2026)



Photo 2a (Taken at C1 Station on 4 Mar 2026)



Photo 2b (Taken at M1 Station on 4 Mar 2026)

Contract No. HATS 01/2025

ET for Hung Shui Kiu Effluent Polishing Plant – Main Works

- Investigation Report of Water Quality Action/Limit Level Exceedances in March 2026



Photo 3a (Taken at C1 Station on 11 Mar 2026)



Photo 3b (Taken at M1 Station on 11 Mar 2026)



Photo 4a (Taken at C1 Station on 30 Mar 2026)



Photo 4b (Taken at M1 Station on 30 Mar 2026)

Contract No. HATS 01/2025

ET for Hung Shui Kiu Effluent Polishing Plant – Main Works

- Investigation Report of Water Quality Action/Limit Level Exceedances in March 2026



Photo 5a (Taken at Eastern portorm of HSKEPP on 13 Mar 2026)



Photo 5b (Taken at Eastern portorm of HSKEPP on 13 Mar 2026)

**APPENDIX I
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|---------------------------------|-----------|--|--|-------------------------------|--|--------------------------------|--|---|
| Construction Dust Impact | | | | | | | | |
| 3.8.1, 3.9.1 | 2.4, 2.5 | Watering once every 2 hours on construction works areas to reduce dust emission. | To minimize dust impacts | Contractor | Construction sites with active works, exposed surface and unpaved road | Construction Phase | Air Pollution Control Ordinance (APCO); Air Pollution Control (Construction Dust) Regulation; HKAQO; Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM) | ^ |
| 3.9.1 | 2.4, 2.5 | Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices listed below shall be carried out to further minimize construction dust impact: <ul style="list-style-type: none"> • Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. • Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. | To minimize dust impacts | Contractor | Contractor | Construction sites | Air Pollution Control Ordinance (APCO); Air Pollution Control (Construction Dust) Regulation; HKAQO; Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM) | * ^ ^ ^ ^ ^ ^ ^ ^ ^ ^ |
| 3.9.1 | 2.4, 2.5 | Timely application of temporary electricity and water supply would be made and electric vehicles would be adopted in the Project | To minimize the exhaust emission from NRMMS | Contractor | Construction sites | Construction Phase | DEVB TC(W) No. 13/2020 – <i>Timely Application of Temporary Electricity and Water Supply for Public Works Contracts and Wider Use of Electric Vehicles in Public Works Contracts</i> | ^ |
| 3.5.2 | 2.4, 2.5 | Biogas generated will be stored in the biogas holders. The stored biogas will go through the sulphur absorption vessels to remove the hydrogen sulphide (H2S) before passing to the combined heat and power (CHP) generator. | To minimize the impact from CHP | Operator | HSKEPP | Design and Operation Phase | EIAO-TM | N/A |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|-----------------------------|-----------|--|---|-------------------------------|---|--------------------------------|--|-----------------------|
| 3.5.3, 3.6.3 | 2.4, 2.5 | All the odour sources in HSKPP should be covered and all odourous gas should be treated at the deodourizers (DOs) with 95% odour removal efficiency before venting to the atmosphere. | To minimize the odour impact | Operator | HSKEPP | Design and Operation Phase | EIAO-TM | N/A |
| Noise Impact | | | | | | | | |
| Nil | | | | | | | | |
| Water Quality Impact | | | | | | | | |
| 5.7.1 | 4.6.7 | The site practices outlined in ProPECC PN 1/94 " <i>Construction Site Drainage</i> " should be followed as far as practicable to minimise surface run-off and the chance of erosion. Surface run-off from construction sites should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | Water Pollution Control Ordinance (WPCO); EIAO-TM, Professional Persons Environmental Consultative Committee (ProPECC) Practice Note (PN) 1/94 | ^ |
| 5.7.1 | 4.6.7 | Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding. Before disposal at the public fill reception facilities, the deposited silt and grit should be solicited in such a way that it can be contained and delivered by dump truck instead of tanker truck. Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM, ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of rainstorm | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM, ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | Construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; ProPECC PN 1/94 | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|----------|-----------|---|---|-------------------------------|---|--------------------------------|---|-----------------------|
| 5.7.1 | 4.6.7 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | All vehicles and plants should be cleaned before they leave a construction site to minimise the deposition of earth, mud and debris on roads. A wheel washing bay should be provided at every site exit if practicable and washwater should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. | To minimize impact from construction site run-off and general construction activities | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; ProPECC PN 1/94 | ^ |
| 5.7.1 | 4.6.7 | Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. | To minimize impact from construction site | Contractor | Construction Sites / Construction | Construction Phase | WPCO; EIAO-TM, Waste Disposal Ordinance (WDO) | ^ |
| 5.7.1 | 4.6.7 | There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence | To minimize impact from construction site | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM; Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS) | ^ |
| 5.7.1 | 4.6.7 | The practices outlined in ETWB TC (Works) No. 5/2005 "Protection of natural streams / rivers from adverse impacts arising from construction works" should also be adopted where applicable to minimise the water quality impacts on natural streams or surface water systems. | To minimize impact from construction site | Contractor | Construction Sites / Construction | Construction Phase | WPCO; EIAO-TM, ETWB TC (Works) No. 5/2005 | ^ |
| 5.7.1 | 4.6.7 | Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes. | To minimize impact from accidental spillage | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM, WDO | ^ |
| 5.7.1 | 4.6.7 | Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. | To minimize impact from accidental spillage | Contractor | Construction Sites / Construction Phase | Construction Phase | WPCO; EIAO-TM | ^ |
| 5.7.1 | 4.6.7 | Disposal of chemical wastes should be carried out in compliance with the WDO. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance should be followed to avoid leakage or spillage of chemicals. | To minimize impact from accidental spillage | Contractor | Construction Sites / Construction | Construction Phase | WPCO; EIAO-TM, WDO | ^ |
| 5.7.1 | 4.6.7 | Sufficient chemical toilets should be provided in the works area, with a licensed waste collector employed to clean the chemical toilets on a regular basis. | To minimise impact from workforces sewage effluent | Contractor | Construction Sites / Construction | Construction Phase | WPCO; EIAO-TM | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|----------|-----------|--|--|-------------------------------|---|--------------------------------|---|--------------------------|
| 5.7.1 | 4.6.7 | Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. | To minimise impact from workforces sewage effluent | Contractor | Construction Sites / Construction | Construction Phase | WPCO; EIAO-TM | ^ |
| 5.7.2 | - | Relevant government departments including EPD, WSD and AFCD as well as key stakeholders for mariculture and fisheries in the Deep Bay WCZ should be informed of the NWNT Tunnel maintenance event prior to any HSKEPP and San Wai STW maintenance discharge. | To minimize impact due to the maintenance discharge | Project Proponent | Project site / Design and Operation Phase | Design and Operation Phases | WPCO | N/A |
| 5.7.2 | - | NWNT Tunnel maintenance period should be shortened as far as possible and should be conducted during dry season (i.e. November to March). | To minimize impact due to the maintenance discharge | Project Proponent | Project site / Design and Operation Phase | Design and Operation Phases | WPCO | N/A |
| 5.7.2 | - | Given the sensitivity of inner Deep Bay in term of water quality and ecology, extensive effort will be expedited to avoid the occurrence for emergency discharge. In order to achieve this, the design of HSKEPP will be cautiously reviewed to include additional provisions including as follows: <ul style="list-style-type: none"> Applied peaking factors for all major treatment units and electrical and mechanical equipment to avoid equipment failure; Standby unit for all major equipment would be provided in case of unexpected breakdown of pumping and treatment facilities such that the standby pumps and treatment facilities could take over and function to replace the broken pumps; and Back-up power for dual power supply would be provided in case of power failure to sustain the function of pumping and treatment facilities. | To minimize impact due to emergency discharge | Project Proponent | Project site / Design and Operation Phase | Design and Operation Phases | WPCO | N/A N/A N/A |
| 5.7.2 | - | To provide a mechanism to minimise the impact of emergency discharges and facilitate subsequent management of any emergency, an Emergency Response Plan will be formulated prior to commissioning of HSKEPP to set out the emergency response procedures and actions to be followed in case of equipment or sewage treatment failure. The plant operators of HSKEPP should carry out necessary follow-up actions according to the procedures of the contingency plan to minimise any impacts on the identified WSRs due to emergency bypass. Regular maintenances and inspections to all treatment units, penstocks and plant facilities are necessary to maintain a good operation condition. A follow-up water quality monitoring exercise shall be conducted after each emergency discharge event to monitor the recovery of water quality in the vicinity. | To minimize impact due to emergency discharge | Project Proponent | Project site / Design and Operation Phase | Design and Operation Phases | WPCO | N/A |
| 5.7.2 | - | Best Management Practices (BMPs) to reduce storm water and non-point source pollution are also proposed as follows: <u>Design Measures</u> <ul style="list-style-type: none"> Exposed surface shall be avoided within the the proposed development to minimise soil erosion. The site shall be either hard paved or covered by landscaping area and plantation where appropriate. Green areas / tree / shrub planting etc. should be introduced within the site as far as possible including open space and along roadside amenity strips, which can help to reduce soil erosion. The drainage system will be designed to avoid any case of flooding based on the 1 in 50 year return period The existing watercourses in adjacent to the Project site will be retained to maintain the original flow path | To minimize impact due to stormwater discharge | Project Proponent | Project site / Design and Operation Phase | Design and Operation Phases | WPCO; ProPECC PN 5/93 | N/A N/A N/A N/A |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|-------------------------------------|-----------|--|--|-------------------------------|---|--------------------------------|---|-----------------------|
| | | <p><u>Devices/ Facilities to Control Pollution</u></p> <ul style="list-style-type: none"> Screening facilities such as standard gully grating and trash grille, with spacing which is capable of screening off large substances such as fallen leaves and rubbish should be provided at the inlet of drainage system. Road gullies with standard design and silt traps and oil interceptors should be incorporated during the detailed design to remove particles present in storm water runoff. <p><u>Administrative Measures</u></p> <ul style="list-style-type: none"> Good management measures such as regular cleaning and sweeping of road surface / open areas is suggested. The road surface / open area cleaning should also be carried out prior to occurrence of rainstorm. Manholes, as well as storm water gullies, ditches provided at the Project site should be regularly inspected and cleaned (e.g. monthly). Additional inspection and cleansing should be carried out before forecast heavy rainfall. | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| 5.7.2 | - | Chemical should be stored on site at bunded area and separate drainage system as appropriate should be provided to avoid any spilled chemicals from entering the storm drain in case of accidental spillage. Also, adequate tools for cleanup of spilled chemicals should be stored on site and appropriate training shall be provided to staffs to further prevent potential adverse water quality impacts from happening. | To minimize impact due to chemical spillage | Project Proponent | Project site / Design and Operation Phase | Design and Operation Phases | WPCO | N/A |
| Waste Management Implication | | | | | | | | |
| 6.6.1 | 5.2.1 | <p>Good Site Practices</p> <p>Recommendations for good site practices during the construction phase include:</p> <ul style="list-style-type: none"> Nomination of an approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; Training of site personnel in proper waste management and chemical waste handling procedures; Provision of sufficient waste reception/ disposal points, of a suitable vermin-proof design that minimises windblown litter; Arrangement for regular collection of waste for transport off-site and final disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and Preparation of a WMP in accordance with ETWB TCW No. 19/2005 and submit to the Engineer for approval. | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | Waste Disposal Ordinance (WDO) | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| 6.6.1 | 5.2.1 | <p>Waste Reduction Measures</p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; Any unused chemicals or those with remaining functional capacity shall be recycled; Maximising the use of reusable steel formwork to reduce the amount of C&D materials; | To minimize waste generation | Contractor | Construction Sites | Construction Phase | WDO | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|----------|-----------|---|--|-------------------------------|--|--------------------------------|--|-----------------------|
| | | <ul style="list-style-type: none"> Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and/or recycling to minimise the quantity of waste to be disposed of at landfill; Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials; Plan the delivery and stock of construction materials carefully to minimize the amount of surplus waste generated; Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as much as possible; Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering; and Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| 6.6.1 | 5.2.1 | <p>Storage of Waste</p> <p>Recommendations to minimise the impacts include:</p> <ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | - | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| 6.6.1 | 5.2.1 | <p>Collection of Waste</p> <p>Licensed waste haulers should be employed for the collection and transportation of waste generated. The following measures should be enforced to minimise the potential adverse impacts:</p> <ul style="list-style-type: none"> Remove waste in a timely manner; Waste collectors should only collect wastes prescribed by their permits; Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; Obtain relevant waste disposal permits from the appropriate authorities; Dispose of waste at licensed waste disposal facilities; and Maintain records of quantities of waste generated, recycled and disposed. | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | WDO; Waste Disposal (Charges for Disposal of Construction Waste) Regulation; Land (Miscellaneous Provisions) Ordinance | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| | | | | | | | | ^ |
| 6.6.1 | 5.2.1 | <p>Transportation of Waste</p> <p>In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip-ticket system should be established in accordance with DEVB TCW No. 6/2010. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should be installed at the vehicular entrance and exit of the site as additional measures to prevent fly-tipping</p> | To avoid and minimize impacts arising from waste management | Contractor | Transportation Route of Waste / Construction Phase | Construction Phase | DEVB TC(W) No. 6/2010 | ^ |
| 6.6.1 | 5.2.1 | <p><u>Construction and Demolition Material</u></p> <p>Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to maximize the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse</p> | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Design and Construction Phase | - | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|----------|--------------|--|--|-------------------------------|-------------------------|-----------------------------------|--|-----------------------|
| 6.6.1 | 5.2.1 | The excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below: | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | WDO; ETWB TCW No.19/2005; ETWB TCW No. 6/2010 | ^ |
| | | <ul style="list-style-type: none"> A WMP, which becomes part of the EMP, should be prepared in accordance with ETWB TCW No.19/2005: A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to DEVB TCW 06/2010). | | | | | | ^ |
| | | <ul style="list-style-type: none"> Surface of stockpiled soil should be regularly wetted with water especially during dry season; Disturbance of stockpile soil should be minimised; Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and Stockpiling areas should be enclosed where space is available. | | | | | | ^ |
| 6.6.1 | 5.2.1 | It is recommended that specific areas should be provided by the Contractors for sorting and to provide temporary storage areas (if required) for the sorted materials. Control measures for temporary stockpiles on-site should be taken in order to minimize the noise, generation of dust and pollution of water. These measures include: | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | ETWB TCW No.19/2005 | ^ |
| | | <ul style="list-style-type: none"> Surface of stockpiled soil should be regularly wetted with water especially during dry season; Disturbance of stockpile soil should be minimised; Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and Stockpiling areas should be enclosed where space is available. | | | | | | ^ |
| | | | | | | | | ^ |
| 6.6.1 | 5.2.1 | The Contractor should prepare and implement an EMP in accordance with ETWB TCW No. 19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site-specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor preferably on a monthly basis. | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | ETWB TCW No.19/2005 | ^ |
| 6.6.1 | 5.2.1 | The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site. | To avoid and minimize impacts arising from waste management | Contractor | Construction Sites | Construction Phase | - | ^ |
| 6.6.1 | 5.2.1, 5.2.2 | Suitable containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to the licensed CWTC, or other licensed facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation | To avoid and minimize impacts arising from waste management | Contractor / Operator | Construction Sites | Construction and Operation Phases | ETWB TC(W) 19/2005; TC(W) 6/2010; WDO; Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|---------------------------|--------------|---|--|-------------------------------|-------------------------|-----------------------------------|--|-----------------------|
| 6.6.1 | 5.2.1, 5.2.2 | It is recommended to place clearly labelled recycling bins at designated locations with convenient access. Other general refuse should be separated from chemical and industrial waste by providing separated bins or skips for storage to maximise the recyclable volume. A reputable licensed waste collector should be employed to remove general refuse on a daily basis to minimise odour, pest and litter impacts. | To avoid and minimize impacts arising from waste management | Contractor / Operator | Construction Sites | Construction and Operation Phases | Public Health and Municipal Services Ordinance (Cap.132) | ^ |
| 6.6.2 | 5.2.2 | <p>The below good housekeeping practices for the proposed HSKEPP should be followed to further ameliorate any odour impact from handling, collection, transportation and disposal of screenings, grits and sludge:</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris; • Screening and grit transfer systems should be flushed regularly with water to remove organic debris and grit; • Grit and screened materials should be transferred to closed containers; • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics; • Skim and remove floating solids and grease from primary clarifiers regularly; • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases; • Organic waste should be transported to HSKEPP by fully enclosed trucks or dedicated pipes to avoid odour nuisance; • Organic waste should be stored in closed containers at the reception area; • During the unavailability of digesters (e.g. maintenance or co-digestion period), the diluted organic waste should remain inside the Diluted Food Waste Preparation Tank under continuously mixed condition; • Sludge should be transported to the STF by water-tight containers to avoid H2S/odour emission and ingress of water into the containers which would lower the sludge dryness during transportation; • Sludge cake should be transferred to closed containers; • Sludge containers should be flushed with water regularly; and • Sludge trucks and containers should be washed thoroughly before leaving the HSKEPP to avoid any odour nuisance during transportation. | To avoid and minimize impacts arising from waste management | Operator | Proposed HSKEPP site | Operation Phase | WDO | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| 6.6.2 | 5.2.2 | The screenings and grits would be collected and disposed of at landfill regularly by a reputable waste collector while the dewatered sludge would be disposed of at STF in Tuen Mun to reduce the potential pest, odour and litter impacts. In addition, all wastewater generated from the sludge dewatering process and all contaminated water from the cleaning operations recommended for odour control will be diverted to the proposed HSKEPP for proper treatment. | To avoid and minimize impacts arising from waste management | Operator | Proposed HSKEPP site | Operation Phase | WDO | N/A |
| Land Contamination | | | | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|--|-----------|---|--|--|---|--------------------------------|---|-----------------------|
| 7.8.1 | 6.1 | <p>Site re-appraisal should be conducted for the identified concerned areas prior to development of the sites in order to update findings of the site appraisal (e.g. change in land use and additional hotspots) and the sampling and testing requirements for SI works. In addition, re-appraisal would be required for the other remaining areas of the proposed HSKEPP site to assess the latest land uses and site conditions.</p> <p>Supplementary CAP(s), incorporating findings of the site re-appraisal for the entire proposed HSKEPP site and the updated sampling and testing strategy, should be prepared and submitted to EPD for approval prior to conducting any SI works. SI works should then be carried out according to the EPD approved supplementary CAP(s). After completion of the SI works, CAR(s) would be prepared to present findings of the SI works. If contamination has been identified, RAP(s) would be prepared to recommend specific remediation measures. Upon completion of the remediation works, if any, RR(s) would also be prepared to demonstrate that the clean-up works are adequate. The CAR, RAP and RR would be submitted to EPD for approval prior to commencement of any remediation / development works.</p> | To control land remediation work | Project Proponent / Consultant / Contractor under HSK/HT NDA project | Proposed HSKEPP site / Prior to construction / development works | Design and Construction Phases | Guidance Note for Contaminated Land Assessment and Remediation; Practice Guide for Investigation and Remediation of Contaminated Land; Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management | N/A |
| 7.8.3 | 6.2 | <p>The mitigation measures will be recommended in the RAP and would typically include the following:</p> <ul style="list-style-type: none"> Excavation profiles must be properly designed and executed with attention to the relevant Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material (or treated soil) after excavation; Stockpiling site(s) shall be lined with impermeable sheeting and banded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission. If this is not practicable due to frequent usage, regular watering shall be applied. However, watering shall be avoided on stockpiles of contaminated soil to minimise contaminated runoff. Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; Speed control for the trucks carrying contaminated materials shall be enforced; Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and Pollution control measures for air emissions (e.g. from biopile blower and handling of cement), noise emissions (e.g. from blower or earthmoving equipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant regulations and guidelines. | To control land remediation work | Contractor under the HSK/HT NDA project | Proposed HSKEPP site / During remediation works and prior to construction / development works | Construction Phase | Guidance Note for Contaminated Land Assessment and Remediation; Practice Guide for Investigation and Remediation of Contaminated Land; Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management | ^ |
| Ecological Impact (Terrestrial and Aquatic) | | | | | | | | |
| Nil | | | | | | | | |
| Landscape and Visual Impact | | | | | | | | |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|------------|-----------|---|--|-------------------------------|-------------------------|--------------------------------|---|-----------------------|
| Table 9.11 | 8.2 | <u>Preservation of Existing Vegetation</u> All the existing vegetation and trees to be retained and not to be affected by the Project shall be carefully protected during construction accordance with DEVB TC(W) No. 4/2020 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTMS of DEVB. Any existing vegetation in landscaped areas and natural terrain not to be affected by the Project shall be carefully preserved. | To preserve existing vegetation. | Project Proponent/ Contractor | Construction Sites | Design and Construction Phases | DEVB TC(W) No. 4/2020 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTMS of DEVB, Guidelines for Tree Risk | ^ |
| Table 9.11 | 8.2 | <u>Minimize Disturbance on Watercourses</u> The design shall minimize disturbance on watercourses, particularly for natural watercourse. Good site practices as described in ETWB TCW No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" shall also be adopted to avoid any pollution entering the watercourses nearby where applicable. Should temporarily or indirect disturbance on watercourse is unavoidable, it shall be reinstated to the satisfaction of relevant Government Departments | To minimize the disturbance to watercourses as far as practicable. | Project Proponent/ Contractor | Construction Sites | Design and Construction phase | ETWB TCW No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" | ^ |
| Table 9.11 | 8.2 | <u>Management of Construction Activities and Facilities</u> The facilities and activities at works sites and areas, which include site office, temporary storage areas, temporary works etc., shall be carefully managed and controlled on the height, deposition and arrangement to minimise any potential adverse landscape and visual impacts. | To minimise any potential adverse landscape and visual impacts. | Contractor | Construction Sites | Construction phase | - | ^ |
| Table 9.11 | 8.2 | <u>Reinstatement of Temporarily Disturbed Landscape Areas</u> All hard and soft landscape areas disturbed temporarily during construction due to temporary excavations, temporary works sites and works areas shall be reinstated to equal or better quality, to the satisfaction of the relevant Government Departments. | To reinstate to equal or better quality of temporarily disturbed landscape areas. | Contractor | Construction Sites | Construction phase | - | ^ |
| Table 9.11 | 8.2 | <u>Control of Night-time Lighting Glare</u> Any lighting provision of the construction works at night shall be carefully control to prevent light overspill to the nearby VSRs and into the sky. Relevant best practices as suggested in the "Guidelines on Industry Best Practices for External Lighting Installations" promulgated by ENB shall be adopted. | To prevent light overspill to the nearby VSRs and into the sky. | Contractor | Construction Sites | Construction phase | "Guidelines on Industry Best Practices for External Lighting Installations" promulgated by ENB | ^ |
| Table 9.11 | 8.2 | <u>Erection of Decorative Screen Hoarding</u> Decorative Hoarding, which is compatible with the surrounding natural settings, shall be erected during construction to minimise the potential landscape and visual impacts due to the construction works and activities. | To minimise the potential landscape and visual impacts due to the construction works and activities. | Contractor | Construction Sites | Construction phase | - | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|------------|-----------|---|---|-------------------------------|-------------------------|--|--|-----------------------|
| Table 9.12 | 8.2 | <p><u>Compensatory Tree Planting for Loss of Existing Trees</u> Any trees to be removed under the Project shall be compensated in accordance with DEVB TC(W) No. 4/2020 - Tree Preservation. The compensatory plantings shall be realistic, practicable and sustainable with a holistic consideration to balance the quantity and quality of tree planting and follow the “right tree for the right place” principles. The proposed planting species shall be made reference to the Greening Master Plan issued by CEDD and the Street Tree Selection Guide issued by DEVB. Approximately 250 heavy standard trees are proposed within site under OM1, the exact number and location subject to the detailed design at design and construction stage of this Project.</p> | To enhance ecological value and improve overall value of landscape setting. | Project Proponent/ Contractor | Construction Sites | Design / Construction and Operation Phases | DEVB TC(W) No. 4/2020 - Tree Preservation, GEO Publication No. 1/2011, the Greening Master Plan issued by CEDD, the Street Tree Selection Guide issued by DEVB and DEVB TC(W) No. 6/2015 - Maintenance of Vegetation and Hard Landscape Features | ^ |
| Table 9.12 | 8.2 | <p><u>Roadside and Amenity Planting</u> Roadside amenity trees and understory planting to be planted along EVA and access road within HSKPEP, as green buffers for the new proposed structures. The proposed planting species shall be made reference to the Greening Master Plan issued by CEDD and the Street Tree Selection Guide issued by DEVB.</p> | To maximize the greening effect by shade-tolerant tree or shrub species. | Project Proponent/ Contractor | Construction Sites | Design / Construction and Operation Phases | DEVB TC(W) No. 4/2020 - Tree Preservation, GEO Publication No. 1/2011, the Greening Master Plan issued by CEDD, the Street Tree Selection Guide issued by DEVB and DEVB TC(W) No. 6/2015 - Maintenance of Vegetation and Hard Landscape Features | ^ |
| Table 9.12 | 8.2 | <p><u>Sensitive and Aesthetically Pleasing Design of Aboveground Structures</u> Sensitive and aesthetically pleasing design as regard to the form, material and finishes shall be incorporated to the proposed above-ground structures e.g. effluent polishing plant, etc. so as to minimise any potential adverse landscape and visual impacts, and to blend in the structures to the adjacent landscape and visual context.</p> | To minimise any potential adverse landscape and visual impact. | Project Proponent/ Contractor | Construction Sites | Design / Construction and Operation Phases | - | ^ |
| Table 9.12 | 8.2 | <p><u>Provision of Buffer Planting</u> Buffer Planting shall be provided at the perimeter of the plant to screen and soften the proposed Aboveground Structures. For planting to be proposed on slopes, the guidelines for planting stipulated in GEO Publication No. 1/2011 will be followed.</p> | To maximize the greening effect by shade-tolerant tree or shrub species. And soften the hard structural elements. | Project Proponent/ Contractor | Construction Sites | Design / Construction and Operation Phases | GEO Publication No. 1/2011, the Greening Master Plan issued by CEDD, the Street Tree Selection Guide issued by DEVB and DEVB TC(W) No. 6/2015 - Maintenance of Vegetation and Hard Landscape Features | ^ |

| EIA Ref. | EM&A Ref. | Recommended Mitigation Measures | Objectives of the Recommended Measures & Main Concern to Address | Who to implement the measure? | Location of the measure | When to implement the measure? | Requirements and/ or standards to be achieved | Implementation Status |
|-----------------------|-----------|---|--|-------------------------------|-------------------------|--|--|-----------------------|
| Table 9.12 | 8.2 | <u>Provision of Green Roof</u> Green Roof shall be proposed to enhance the landscape quality of the Aboveground Structures including Primary Sedimentation Tanks and mitigate any potential adverse visual impact on adjacent VSRs. The extent of roof greening shall be in accordance with DEVB TC(W) No. 3/2012 – Site Coverage of Greenery for Government Building Projects | To maximize the greening effect by roof top greening | Project Proponent/ Contractor | Construction Sites | Design / Construction and Operation Phases | DEVB TC(W) No. 3/2012 – Site Coverage of Greenery for Government Building Projects | ^ |
| Hazard to Life | | | | | | | | |
| 10.9.1 | 9.2 | <ul style="list-style-type: none"> Process plant building should be provided with adequate number of gas detectors distributed over various areas of potential leak sources to provide adequate coverage. All electrical equipment inside the building should be classified in accordance with the electrical area classification requirements. No unclassified electrical equipment should be used during operations or maintenance. All safety valves should be designed to discharge the released fluid to a safe location and stop misdirection of fluid flows in order to avoid hazardous outcome. Safety markings and crash barriers should be provided to the aboveground piping, digesters and gas holders near the entrance. Fixed crash barriers should be provided in areas where process equipment is adjacent to the internal roadway to protect against vehicle collision. Adequate warning signage and lighting should also be provided and maximum speed limit should also be in place. Lightning protection installations should be installed following IEC 62305, BS EN 62305, AS/NZS 1768, NFPA 780 or equivalent standards. Suitable fire extinguishers should be provided within the site. Suitable firefighting and fire service installations should be installed in appropriate areas, such as around the gasholders, digester and sulphur removal vessels. The facilities should also be equipped with fire and gas detection system and fire suppression system. Stringent procedures should be implemented to prohibit smoking or naked flames to be used on-site. | To limit the number of casualties and/ or fatalities. | Project Proponent, Operators | Propose HSKEPP Site | Design and Operation Phases | - | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |
| | | | | | | | | N/A |

| | |
|---|---|
| Remarks: EM&A Programme under EP-608/2022/A | |
| ^ | Compliance of mitigation measure; |
| N/A | Not applicable at this stage; |
| N/A(1) | Not observed; |
| * | Recommendation was made during site audit but improved/rectified by the contractor; |
| # | Recommendation was made during site audit but not yet improved/rectified by the contractor; |
| X | Non-compliance of mitigation measure; |
| ● | Non-compliance but rectified by the contractor. |

**APPENDIX J
EVENT AND ACTION PLAN**

Appendix J – Event and Action Plan

Table J-1 Event and Action Plan for Water Quality Monitoring

| Event | Action for Water Quality Monitoring | | | |
|--|--|--|---|---|
| | ET | IEC | ER | Contractor |
| Action level being exceeded by one sampling day | <ul style="list-style-type: none"> ➤ Repeat in situ measurement on the next day of exceedance to confirm findings; ➤ Check monitoring data, plant, equipment and Contractor(s)'s working methods; ➤ Identify source(s) of impact and record in notification of exceedance; ➤ Inform IEC, Contractor(s) and ER | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET and Contractor(s)'s working methods; ➤ Inform EPD and AFCD. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Check plant and equipment and rectify unacceptable practice |
| Action level being exceeded by two or more consecutive sampling days | <ul style="list-style-type: none"> ➤ Repeat in situ measurement on the next day of exceedance to confirm findings; ➤ Check monitoring data, plant, equipment and Contractor(s)'s working methods; ➤ Identify source(s) of impact and record in notification of exceedance; ➤ Inform IEC, Contractor(s) and ER; ➤ Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET and Contractor(s)'s working methods; ➤ Inform EPD and AFCD; ➤ Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; ➤ Assess the effectiveness of the implemented mitigation measures. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. ➤ Ensure additional mitigation measures are properly implemented. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Check plant and equipment and rectify unacceptable practice; ➤ Consider changes of working methods; ➤ Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; ➤ Implement the agreed mitigation measures. |
| Limit level being exceeded | <ul style="list-style-type: none"> ➤ Repeat in situ measurement on the next day of exceedance to confirm findings; ➤ Check monitoring data, plant, | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET and Contractor(s)'s working methods; | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Discuss with the IEC on the | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Check plant and equipment and |

Appendix J – Event and Action Plan

| Event | Action for Water Quality Monitoring | | | |
|---|--|--|---|--|
| | ET | IEC | ER | Contractor |
| by one sampling day | <p>equipment and Contractor(s)'s working methods;</p> <ul style="list-style-type: none"> ➤ Identify source(s) of impact and record in notification of exceedance; ➤ Inform IEC, Contractor(s) and ER; ➤ Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. | <ul style="list-style-type: none"> ➤ Inform EPD and AFCD; ➤ Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; ➤ Assess the effectiveness of the implemented mitigation measures. | <ul style="list-style-type: none"> ➤ proposed additional mitigation measures and agree on the mitigation measures to be implemented. ➤ Ensure additional mitigation measures are properly implemented. ➤ Request Contractor(s) to critically review the working methods. | <p>rectify unacceptable practice;</p> <ul style="list-style-type: none"> ➤ Critically review the need to change working methods; ➤ Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; ➤ Implement the agreed mitigation measures. |
| Limit level being exceeded by two or more consecutive sampling days | <ul style="list-style-type: none"> ➤ Repeat in situ measurement on the next day of exceedance to confirm findings; ➤ Check monitoring data, plant, equipment and Contractor(s)'s working methods; ➤ Identify source(s) of impact and record in notification of exceedance; ➤ Inform IEC, Contractor(s) and ER; ➤ Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET and Contractor(s)'s working methods; ➤ Inform EPD and AFCD; ➤ Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; ➤ Assess the effectiveness of the implemented mitigation measures. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; o Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. ➤ Ensure additional mitigation measures are properly implemented. ➤ Request Contractor(s) to critically review the working methods. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Check plant and equipment and rectify unacceptable practice; ➤ Critically review the need to change working methods; ➤ Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; ➤ Implement the agreed mitigation measures. |

Appendix J – Event and Action Plan

Table J-2 Event and Action Plan for Air Quality (Construction Dust)

| Event | Action for Air Quality (Construction Dust) | | | |
|--|--|---|---|---|
| | ET | IEC | ER | Contractor |
| Action level being exceeded by one sampling | <ul style="list-style-type: none"> ➤ Identify source, investigate the causes of complaint and propose remedial measures; ➤ Inform Contractor, IEC and ER; ➤ Repeat measurement to confirm finding; and ➤ Increase monitoring frequency to daily. | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET; ➤ Check Contractor’s working method; and ➤ Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | <ul style="list-style-type: none"> ➤ Notify Contractor. | <ul style="list-style-type: none"> ➤ Identify source(s), investigate the causes of exceedance and propose remedial measures; ➤ Implement remedial measures; and ➤ Amend working methods agreed with the ER as appropriate. |
| Action level being exceeded by two or more consecutive | <ul style="list-style-type: none"> ➤ Identify source; ➤ Inform Contractor, IEC and ER; ➤ Advise the Contractor and ER on the effectiveness of the proposed remedial measures; ➤ Repeat measurements to confirm findings; ➤ Increase monitoring frequency to daily; ➤ Discuss with IEC and Contractor on remedial actions required; ➤ If exceedance continues, arrange meeting with Contractor, IEC and ER; and ➤ If exceedance stops, cease additional monitoring. | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET; ➤ Check Contractor’s working method; ➤ Discuss with ET, ER and Contractor on possible remedial measures; ➤ Advise the ET and ER on the effectiveness of the proposed remedial measures; and ➤ Supervise Implementation of remedial measures. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ Notify Contractor; ➤ Ensure remedial measures properly implemented. | <ul style="list-style-type: none"> ➤ Identify source and investigate the causes of exceedance; ➤ Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; ➤ Implement the agreed proposals; and ➤ Amend proposal as appropriate. |
| Limit level being | <ul style="list-style-type: none"> ➤ Identify source, investigate the causes of exceedance and propose remedial | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by ET; | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; | <ul style="list-style-type: none"> ➤ Identify source(s) and investigate the causes of exceedance; |

Appendix J – Event and Action Plan

| Event | Action for Air Quality (Construction Dust) | | | |
|--|--|---|---|---|
| | ET | IEC | ER | Contractor |
| exceeded by one sampling | <ul style="list-style-type: none"> measures; ➤ Inform Contractor, IEC, ER, and EPD; ➤ Repeat measurement to confirm finding; ➤ Increase monitoring frequency to daily; and ➤ Assess effectiveness of Contractor’s remedial actions and keep IEC, EPD and ER informed of the results. | <ul style="list-style-type: none"> ➤ Check Contractor’s working method; ➤ Discuss with ET and Contractor on possible remedial measures; ➤ Advise the ER on the effectiveness of the proposed remedial measures; and ➤ Supervise implementation of remedial measures. | <ul style="list-style-type: none"> ➤ Notify Contractor; ➤ Ensure remedial measures properly implemented. | <ul style="list-style-type: none"> ➤ Take immediate action to avoid further exceedance; ➤ Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; ➤ Implement the agreed proposals; and ➤ Amend proposal if appropriate. |
| Limit level being exceeded by two or more consecutive sampling | <ul style="list-style-type: none"> ➤ Notify IEC, ER, Contractor and EPD; ➤ Identify source; ➤ Repeat measurement to confirm findings; ➤ Increase monitoring frequency to daily; ➤ Carry out analysis of Contractor’s working procedures to determine possible mitigation to be implemented; ➤ Arrange meeting with IEC and ER to discuss the remedial actions to be taken; ➤ Assess effectiveness of Contractor’s remedial actions and keep IEC, EPD and ER informed of the results; and ➤ If exceedance stops, cease additional monitoring. | <ul style="list-style-type: none"> ➤ Check monitoring data submitted by the ET; ➤ Discuss amongst ER, ET, and Contractor on the potential remedial actions; ➤ Review Contractor’s remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and ➤ Supervise the implementation of remedial measures. | <ul style="list-style-type: none"> ➤ Confirm receipt of notification of exceedance in writing; ➤ In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; ➤ Supervise the implementation of remedial measures; and ➤ If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ul style="list-style-type: none"> ➤ Identify source(s) and investigate the causes of exceedance; ➤ Take immediate action to avoid further exceedance; ➤ Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; ➤ Implement the agreed proposals; ➤ Revise and resubmit proposals if problem still not under control; and ➤ Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

**APPENDIX K
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON AND
NOTIFICATION OF SUCCESSFUL
PROSECUTION**

Contract No. HATS 01/2025

Environment Team for Hung Shui Kiu Effluent Polishing Plant – Phase 1

Appendix K – Summary of Environmental Complaint, Warning, Summons and Notification of Successful Prosecution

Reporting Month: March 2026

Table K-1 Environmental Complaint Records

| Log Ref. | Complaint No. | ICC Case No. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|-----------------|----------------------|---------------------|-----------------|----------------------|-----------------------------|--|---------------|
| N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |

Remarks: No environmental complaint was received in the reporting period.

Contract No. HATS 01/2025

Environment Team for Hung Shui Kiu Effluent Polishing Plant – Phase 1

Appendix K – Summary of Environmental Complaint, Warning, Summons and Notification of Successful Prosecution

Table K-2 Environmental Warning Records

| Log Ref. | Location | Received Date | Details of Warning | Status |
|-----------------|-----------------|----------------------|---------------------------|---------------|
| N/A | N/A | N/A | N/A | N/A |

Remarks: No environmental warning was received in the reporting period.

Table K-3 Environmental Summons and Prosecution Records

| Log Ref. | Location | Received Date | Details of Summon and Prosecution | Status |
|-----------------|-----------------|----------------------|--|---------------|
| N/A | N/A | N/A | N/A | N/A |

Remarks: No environmental summons or prosecution was received in the reporting period.

Table K-4 Summary of Cumulative Compliant, Warning, Summon and Notification of Successful Prosecution Log

| Reporting Month/Year | Number of Complaints | Number of Warnings | Number of Summons & Prosecutions |
|-----------------------------|-----------------------------|---------------------------|---|
| 2024 | 0 | 0 | 0 |
| 2025 | 0 | 0 | 0 |
| January – March 2026 | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

APPENDIX L
SUMMARY OF WASTE GENERATION
AND DISPOSAL RECORDS

(Extracted from App F of the DC/2024/11 contractor's
monthly environment report and the DE/2024/09
contractor's monthly environment report)

Contract No. DC/2024/11

Hung Shui Kiu Effluent Polishing Plant Phase 1 – Civil Works

Appendix F - Monthly Summary Waste Flow Table

Name of Department: Drainage Services Department

Contract No.: DC/2024/11

Monthly Summary Waste Flow Table for 2026 (year)

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|-----------|--|-------------------------------------|------------------------|--------------------------|-------------------------|---------------|---|----------------------------|-----------------------|----------------|-----------------------------|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000kg) |
| Jan | 74.950 | 0.000 | 0.000 | 0.000 | 74.950 | 0.000 | 0.000 | 0.000 | 0.000 | 5.070 | |
| Feb | 2912.580 | 0.000 | 0.000 | 0.000 | 2912.580 | 0.001 | 0.000 | 0.003 | 0.000 | 8.180 | |
| Mar | 1237.300 | 0.000 | 0.000 | 0.000 | 1237.300 | *0.000 | *0.000 | *0.000 | 0.000 | 16.700 | |
| Apr | | | | | | | | | | | |
| May | | | | | | | | | | | |
| Jun | | | | | | | | | | | |
| Sub-total | 4224.830 | 0.000 | 0.000 | 0.000 | 4224.830 | 0.001 | 0.000 | 0.003 | 0.000 | 29.950 | |
| Jul | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 4224.830 | 0.000 | 0.000 | 0.000 | 4224.830 | 0.001 | 0.000 | 0.003 | 0.000 | 29.950 | |

Notes:

*The record of recycle data will be updated in next reporting period

Monthly Summary Waste Flow Table for 2026

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | |
|------------------|--|-------------------------------------|------------------------|--------------------------|-------------------------|---------------|---|-----------------------------|-----------------------|----------------|----------------------------|
| | Total Quantity Generated | Hard Rock and Large Borken Concrete | Reused in the Contract | Reused in other Projects | Disposal as Public Fill | Imported Fill | Metals | Paper / Cardboard Packaging | Plastics (See note 3) | Chemical Waste | Other, e.g. general refuse |
| | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] | [in '000kg] |
| Jan | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 213.930 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Feb | 6.690 | 0.000 | 0.000 | 0.000 | 6.690 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.140 |
| Mar | 6.330 | 0.000 | 0.000 | 0.000 | 6.330 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 5.420 |
| Apr | | | | | | | | | | | |
| May | | | | | | | | | | | |
| June | | | | | | | | | | | |
| SUB-TOTAL | 13.020 | 0.000 | 0.000 | 0.000 | 13.020 | 213.930 | 0.000 | 0.000 | 0.000 | 0.000 | 7.560 |
| Jul | | | | | | | | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| TOTAL | 13.020 | 0.000 | 0.000 | 0.000 | 13.020 | 213.930 | 0.000 | 0.000 | 0.000 | 0.000 | 7.560 |

Note: (1) The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the site
 (2) Plastics refer to plastic bottles / containers/ plastic sheets / foam from packaging material

APPENDIX M
CONSTRUCTION PROGRAMME

DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil Works [2026-03-31]

| Activity ID | Activity Name | Orig Dur | Early Start | Early Finish | Late Start | Late Finish | Total Float | TRA | Predecessors | Successors | Qtr 2 | | | | | Qtr 3 | |
|--|--|----------|-------------|--------------|------------|-------------|-------------|-----|--------------|-------------|-------|--------|--------|--------|--------|-------|--|
| | | | | | | | | | | | Mar 9 | Apr 10 | May 11 | Jun 12 | Jul 13 | | |
| DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil V | | | | | | | | | | | | | | | | | |
| PRELIMINARIES AND GENERAL REQUIREMENTS | | | | | | | | | | | | | | | | | |
| DESIGN AND ENGINEERING | | | | | | | | | | | | | | | | | |
| PROCUREMENT, MANUFACTURING & DELIVERIES | | | | | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | |
| Mobilization and Setup | | | | | | | | | | | | | | | | | |
| section 1 of the works | | | | | | | | | | | | | | | | | |
| PM's Site Accommodation | | | | | | | | | | | | | | | | | |
| 6202 | Manufacture of PM Accommodation | 24 | 12-Feb-26 A | 30-Mar-26 A | 27-Mar-26 | 27-Mar-26 | | | 4124 | 6208 | | | | | | | |
| 6208 | Erection of PM Accommodation | 14 | 31-Mar-26 A | 20-Apr-26 | 27-Mar-26 | 15-Apr-26 | -4 | | 6206, 6202, | 6210, 6196 | | | | | | | |
| 6210 | Supply Office Equipment and Furniture to PM Accommodation | 19 | 31-Mar-26 A | 25-Apr-26 | 01-Apr-26 | 21-Apr-26 | -4 | | 6208, 6200 | 6212 | | | | | | | |
| 6212 | Demolish the existing site office in WA1 and relocation of PM Accommodation to WA4 | 18 | 01-Apr-26 | 25-Apr-26 | 27-Mar-26 | 21-Apr-26 | -4 | | 6210, 6306 | Sect_1_P | | | | | | | |
| Contractor's Site Accommodation | | | | | | | | | | | | | | | | | |
| 6300 | Manufacture of Contactor's Site Accommodation | 24 | 12-Feb-26 A | 30-Mar-26 A | 02-Apr-26 | 02-Apr-26 | | | 4160 | 6306 | | | | | | | |
| 6306 | Erection of Contactor's Site Accommodation | 14 | 31-Mar-26 A | 20-Apr-26 | 02-Apr-26 | 21-Apr-26 | 1 | | 6304, 6300, | 8100, 8010, | | | | | | | |
| section 2 of the works | | | | | | | | | | | | | | | | | |
| C1 - Sludge Dewatering and Sewage Disinfection Building (SDSD) | | | | | | | | | | | | | | | | | |
| SDSD - Foundation | | | | | | | | | | | | | | | | | |
| 7114 | SDSD: Mobilization of Piling Rig | 4 | 11-Mar-26 A | 14-Mar-26 A | 29-Apr-26 | 29-Apr-26 | | | 7112, 7162, | 7116 | | | | | | | |
| 7116 | SDSD: Driven H-pile (596 nos DHP at 20~50 mpD @ 80lm/d/rig; 3 rigs) | 138 | 16-Mar-26 A | 01-Sep-26 | 29-Apr-26 | 24-Sep-26 | 20 | 6 | 7114, 7108, | 7118 | | | | | | | |
| SDSD - ELS | | | | | | | | | | | | | | | | | |
| 7122 | SDSD: Sheet Piling (Type V; 255m, 2 Rigs, 3m per run/day) | 40 | 22-Jun-26 | 07-Aug-26 | 10-Aug-26 | 24-Sep-26 | 41 | 0 | 5018, 4194, | 7130, 7128, | | | | | | | |
| C3 - Combined Heat and Power Building (CHP) | | | | | | | | | | | | | | | | | |
| CHP - Foundation | | | | | | | | | | | | | | | | | |
| 7310 | CHP: Predrilling (19 nos, 4 rigs; 5-day/no./rig) | 24 | 29-Jan-26 A | 17-Mar-26 A | 17-Oct-26 | 17-Oct-26 | | | 5016, 6172, | 7314, 7312, | | | | | | | |
| 7364 | CHP: Confirmation for design change of pile size and length (PMI) | 0 | 16-Mar-26 A | | 03-Mar-27 | | | | | 7326 | | | | | | | |
| 7326 | CHP: Procurement for Pre-bored H-pile and material testing (PMI) | 72 | 17-Mar-26 A | 15-Jun-26 | 03-Mar-27 | 17-May-27 | 268 | | 7364 | 7316, 7314 | | | | | | | |
| 7312 | CHP: Predrilling Report | 24 | 18-Mar-26 A | 20-Apr-26 | 17-Oct-26 | 02-Nov-26 | 161 | | 7310, 9008 | 7314, 7512 | | | | | | | |
| 9008 | CHP: Additional Predrilling (3 nos) (PMI) | 12 | 18-Mar-26 A | 31-Mar-26 A | 17-Oct-26 | 17-Oct-26 | | | 7310 | 7312 | | | | | | | |
| 7314 | CHP: Mobilization of Piling Rig | 4 | 11-Jun-26 | 15-Jun-26 | 12-May-27 | 17-May-27 | 268 | | 7312, 7310, | 7318, 7316 | | | | | | | |
| 7316 | CHP: Pre-bored H-pile (69 nos SHP at ~35mpD 3.5d/pile/rig @3rigs) | 85 | 16-Jun-26 | 24-Sep-26 | 18-May-27 | 26-Aug-27 | 268 | 4 | 6176, 7326, | 7318 | | | | | | | |
| C10 - All Utilities, roadworks, landscape and associated works | | | | | | | | | | | | | | | | | |
| Underground Works | | | | | | | | | | | | | | | | | |
| Portion 1A. 1D - Underground Works | | | | | | | | | | | | | | | | | |
| Process Pipeworks | | | | | | | | | | | | | | | | | |
| 8330 | Portion 1A: Effluent and Emergency Bypass (12mx2, 1.7m/d) (CLC area) | 18 | 10-Feb-26 A | 07-Mar-26 A | 02-Apr-26 | 02-Apr-26 | | | | 6214 | | | | | | | |

- ◆ Current Milestone
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

Contract No DC/2024/11 Three-month Rolling Programme

Project ID: DC202411-BL10-draft
Baseline:
Layout: 3-mth Rolling Prog Filter: TASK filter: Three Monthly Rolling Programme.

| Date | Revision | Checked | Approved |
|-----------|--|---------|----------|
| 31-Oct-25 | Updated Programme (as of 31 Oct 25) | Nick Ho | TTS |
| 30-Nov-25 | Updated Programme BL06 (as of 30 N... | Nick Ho | TTS |
| 31-Dec-25 | Updated Programme BL07 (as of 31 D... | Nick Ho | TTS |
| 31-Jan-26 | Updated Programme BL08 (as of 31 Ja... | Nick Ho | TTS |
| 28-Feb-26 | Updated Programme BL09 (as of 28 Fe... | Nick Ho | TTS |
| 31-Mar-26 | Updated Programme BL10 (as of 31 M... | Nick Ho | TTS |

Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|--------------|---|
| HSEPP Phase 1 - E&M works and Biological Treatment Buildin | | 2139 | 16-Jun-25 | | 28-Jan-26 | 26-Apr-31 | 03-Sep-25 | 25-Apr-31 | 0 | | | |
| Project Commencement and Completion | | 1945 | 16-Jun-25 | | 28-Jan-26 | 26-Apr-31 | 03-Sep-25 | 25-Apr-31 | 0 | | | |
| PCC10000 | Contract Date | 0 | 16-Jun-25 | | 28-Jan-26 | | 18-Mar-26 | | 0 | | | BIM10000 |
| PCC10010 | Starting Date | 0 | 25-Jun-25 | | 28-Jan-26 | | 03-Sep-25 | | 0 | | | CKP10000, CKP10010, CKP10020, CKP10030, CKP10040, CKP10050, CKP10060, CKP10070, CKP10080, CKP10090, CKP10100, CKP10110, |
| PCC10020 | Completion Date | 0 | | | | 26-Apr-31 | | 25-Apr-31 | 0 | 0 | S210020 | |
| Access Date | | 1221 | | | 21-May-26 | 23-Sep-29 | 20-May-26 | 22-Sep-29 | 0 | | | |
| ACD10000 | Working Area WA1 | 0 | | | 21-May-26 | | 20-May-26 | | 0 | 0 | ITF10020 | PRE00050 |
| ACD10010 | Working Area WA6 | 0 | | | 25-Dec-28 | | 24-Dec-28 | | 0 | 0 | ITF10020 | |
| ACD10020 | Working Area WA7 | 0 | | | 25-Dec-27 | | 24-Dec-27 | | 0 | 0 | ITF10020 | |
| ACD10030 | Portion 1C | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000, PRE00000, PRE00010 |
| ACD10040 | Portion 6D | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-ABWS-10000, S1-ABWS-10040, S1-ABWS-10060, S1-BTB-00000 |
| ACD10050 | Portion 7 | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-ABWS-10020, S1-ABWS-10050, S1-BTB-00000 |
| ACD10060 | Portion 8 | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10070 | Portion 8A | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10080 | Portion 9B | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10090 | Portion 13B | 0 | | | 21-Feb-27 | | 20-Feb-27 | | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10100 | Portion 1A | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | |
| ACD10110 | Portion 1B | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | |
| ACD10120 | Portion 1D | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | |
| ACD10130 | Portion 3 | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | S1-SSB-10000, S1-SSB-10010 |
| ACD10140 | Portion 10 | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | S1-CHP-10000, S1-CHP-10020, S1-CHP-10050 |
| ACD10150 | Portion 10A | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | S1-UBAB-20020, S1-UBAB-20010, S1-UBAB-20021 |
| ACD10160 | Portion 12A | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | S1-UBAB-10030 |
| ACD10170 | Portion 12B | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | S1-UBAB-10030 |
| ACD10180 | Portion 12C | 0 | | | 24-Oct-28 | | 23-Oct-28 | | 0 | 0 | ITF10020 | S1-UBAB-10030 |
| ACD10190 | Portion 2 | 0 | | | 24-Nov-28 | | 23-Nov-28 | | 0 | 0 | ITF10020 | S1-SDSDB-10000, S1-SDSDB-10020, S1-SDSDB-10040, S1-SDSDB-10030 |
| ACD10200 | Portion 4 | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | S1-IWSTB-10000, S1-IWSTB-10030 |
| ACD10210 | Portion 5 | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | S1-PST-10000, S1-PST-10010, S1-PST-10060, S1-PST-10070 |
| ACD10220 | Portion 6A | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | |
| ACD10230 | Portion 6B | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | S1-ABWS-10000, S1-ABWS-10040, S1-ABWS-10060 |
| ACD10240 | Portion 6C | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | |
| ACD10250 | Portion 9A | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | |
| ACD10260 | Portion 11 | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | S1-SD1-10000, S1-SD2-10000, S1-SD3-10000, S1-SD4-10000, S1-SDB-10000, S1-BIOH-10050, S1-SDB-10020 |
| ACD10270 | Portion 13A | 0 | | | 23-Sep-29 | | 22-Sep-29 | | 0 | 0 | ITF10020 | S1-IWSTB-10000, S1-IWSTB-10030 |
| Key Date and Section of the Works | | 1858 | | | 25-Mar-26 | 26-Apr-31 | 24-Mar-26 | 25-Apr-31 | 0 | | | |
| Contractual Completion of Key Date | | 1763 | | | 25-Mar-26 | 21-Jan-31 | 24-Mar-26 | 20-Jan-31 | 0 | | | |
| KEY10000 | KDE1-Completion of Design and Construction Requirements for SDSDB and SSB in accordance with the contract... | 0 | | | | 25-Mar-26 | | 24-Mar-26 | 0 | 0 | | |
| KEY10010 | KDE2-Completion of Design and Construction Requirements for IWSTB, PST, CHPB, SD No.1-4, SDB, Utility Bridge... | 0 | | | | 25-Jun-26 | | 24-Jun-26 | 0 | 0 | | |
| KEY10020 | KDE2A-Completion of all design for the civil, structural and geotechnical works for the Biological Treatment Building | 0 | | | | 24-Aug-26 | | 23-Aug-26 | 0 | 0 | | |
| KEY10030 | KDE3-Completion of Design and Construction Requirements for Administration Building and Workshop | 0 | | | | 25-Dec-26 | | 24-Dec-26 | 0 | 0 | | |
| KEY10040 | KDE4-Completion of all design and obtain all statutory approvals for the commencement of installation of Plant... | 0 | | | | 25-Jun-27 | | 24-Jun-27 | 0 | 0 | | |
| KEY10050 | KDE5-Completion of installation, SAT and SCT and the associated works of E&M works for all sewage and sludge treatment.. | 0 | | | | 21-Jan-31 | | 20-Jan-31 | 0 | 0 | | |
| Section of Works | | 15 | | | 11-Apr-31 | 26-Apr-31 | 10-Apr-31 | 25-Apr-31 | 0 | | | |
| KEY20000 | Section 1-Completion of all works except the works in section 2 and the Establishment Works | 0 | | | | 11-Apr-31 | | 10-Apr-31 | 0 | 0 | | |
| KEY20010 | Section 2-Completion of fully coordinated as-built BIM Model | 0 | | | | 26-Apr-31 | | 25-Apr-31 | 0 | 0 | | |
| Preliminaries, Contractor's Design, Method Statement Submission and Approval | | 1991 | 17-Jun-25 | | 28-Jan-26 | 28-Nov-30 | 03-Sep-25 | 25-Apr-31 | 149 | | | |
| Contractor's Design Submission and Approval | | 765 | 25-Jun-25 | | 28-Jan-26 | 30-Jul-27 | 03-Sep-25 | 30-Nov-27 | 124 | | | |
| Major Permanent Works Design | | 765 | 25-Jun-25 | | 28-Jan-26 | 30-Jul-27 | 03-Sep-25 | 24-Jun-27 | -35 | | | |




Primary Baseline

- Green box: Non-Critical Activity
- Red box: Critical Activity
- Black diamond: Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (as of 28-01-2026)
Programme ID: HSKEPP-C3-Prog-03
(sheet 1 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|--|--|
| CDS10000 | Submission of Design Memorandum | 21 | 25-Jun-25 | 15-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | 0 | 0 | PCC10010 | CDS10010 |
| CDS10010 | Comment and Approval of Design Memorandum | 28 | 16-Jul-25 | 12-Aug-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | 0 | 0 | PCC10010, CDS10000 | CDS-DDA-30051 |
| CDS10020 | Process Design Review | 60 | 26-Jul-25 | 23-Sep-25 | 28-Jan-26 | 28-Jan-26 | 03-Sep-25 | 03-Sep-25 | 0 | 0 | CGS10050, SUB20110 | CDS10030, CDS-AIP-10000, CDS10060, CDS-AIP-30000, CDS-AIP-30020, CDS-AIP-30060, CDS10031, CDS-AIP-30065 |
| CDS10030 | Submission of Process and Instrumentation Diagram (P&ID) | 30 | 24-Sep-25 | | 28-Jan-26 | 08-Feb-26 | 03-Sep-25 | 15-Sep-25 | -147 | 0 | CDS10020 | CDS10040, PRO10020 |
| CDS10031 | Submission of Mass Balance | 90 | 24-Sep-25 | | 28-Jan-26 | 14-Feb-26 | 12-Jun-26 | 30-Jun-26 | 136 | 0 | CDS10020 | CDS10041 |
| CDS10040 | Comment and Approval of Process and Instrumentation Diagram (P&ID) | 25 | 27-Nov-25 | | 09-Feb-26 | 26-Feb-26 | 15-Sep-25 | 02-Oct-25 | -147 | 0 | CDS10030 | CDS10050, CDS-DDA-60020, CDS-AIP-30040, CDS-AIP-30080, CDS-AIP-30100, CDS-AIP-30120, CDS-AIP-30150, CDS-AIP-30170, CDS-DDA-60020 |
| CDS10041 | Comment and Approval of Mass Balance | 90 | 22-Oct-25 | | 15-Feb-26 | 18-Mar-26 | 30-Jun-26 | 31-Jul-26 | 136 | 0 | CDS10031 | CDS-DDA-60020 |
| CDS10050 | Hazard and Operability Study (HAZOP) | 60 | | | 24-Sep-26 | 23-Nov-26 | 01-May-2 | 29-Jun-26 | -147 | 0 | CDS10040, CGS10050 | CDS-DDA-60020 |
| AIP Submission and Approval | | 500 | 13-Jul-25 | | 28-Jan-26 | 26-Nov-26 | 12-Oct-25 | 05-Jan-27 | 40 | | | |
| AIP 01 - Hydraulic Design | | 194 | 01-Aug-25 | 17-Nov-25 | 28-Jan-26 | 28-Jan-26 | 15-Dec-25 | 15-Dec-25 | | | | |
| CDS-AIP-10000 | AIP submission of Hydraulic Design | 45 | 01-Aug-25 | 07-Nov-25 | 28-Jan-26 | 28-Jan-26 | 15-Dec-25 | 15-Dec-25 | 0 | 0 | CDS10020, SUB20110, CGS10050 | CDS-AIP-10010, CDS-AIP-30080 |
| CDS-AIP-10010 | Comment and Approval for AIP submission of Hydraulic Design | 30 | 01-Sep-25 | 17-Nov-25 | 28-Jan-26 | 28-Jan-26 | 15-Dec-25 | 15-Dec-25 | 0 | 0 | CDS-AIP-10000 | CDS-DDA-10000 |
| AIP 02 - DfMA design for Civil Structure of Biological Treatment Building | | 99 | 15-Sep-25 | 12-Jan-26 | 22-Feb-26 | 22-Feb-26 | 02-Jun-26 | 02-Jun-26 | | | | |
| CDS-AIP-20000 | AIP submission of Manufacture and Assembly (DfMA) works for Civil Structure of Biological Treatment Building (BTB) | 30 | 15-Sep-25 | 30-Dec-25 | 22-Feb-26 | 22-Feb-26 | 02-Jun-26 | 02-Jun-26 | 0 | 0 | CGS20010, CGS10050, CDS-AIP-20070 | CDS-AIP-20010 |
| CDS-AIP-20010 | Comment and Approval for AIP submission of DfMA design for Civil Structure of BTB | 28 | 11-Nov-25 | 12-Jan-26 | 22-Feb-26 | 22-Feb-26 | 02-Jun-26 | 02-Jun-26 | 1 | 0 | CDS-AIP-20000 | CDS-DDA-20000 |
| AIP 03 - DfMA design for E&M works | | 120 | | | 22-Feb-26 | 22-Jun-26 | 25-Jun-26 | 22-Oct-26 | 123 | | | |
| CDS-AIP-20020 | AIP submission of Manufacture and Assembly (DfMA) works for E&M works | 60 | | | 22-Feb-26 | 23-Apr-26 | 25-Jun-26 | 23-Aug-26 | 123 | 1 | CGS20010, CGS10050 | CDS-AIP-20030 |
| CDS-AIP-20030 | Comment and Approval for AIP submission of DfMA design for E&M works | 60 | | | 23-Apr-26 | 22-Jun-26 | 24-Aug-26 | 22-Oct-26 | 123 | 1 | CDS-AIP-20020 | CDS-DDA-20020 |
| AIP 04 - Foundation design for Biological Treatment Building | | 106 | 30-Jul-25 | | 28-Jan-26 | 01-Feb-26 | 15-Nov-25 | 19-Nov-25 | -73 | | | |
| CDS-AIP-20040 | AIP submission of Foundation design for BTB | 60 | 30-Jul-25 | 21-Jan-26 | 28-Jan-26 | 28-Jan-26 | 15-Nov-25 | 15-Nov-25 | 0 | 0 | SUB20000, CGS10050, CDS-AIP-30000 | CDS-AIP-20050, CDS-AIP-20060 |
| CDS-AIP-20050 | Comment and Approval for AIP submission of foundation design for BTB | 44 | 30-Sep-25 | | 28-Jan-26 | 01-Feb-26 | 15-Nov-25 | 19-Nov-25 | -73 | 0 | CDS-AIP-20040 | CDS-DDA-20040, CDS-AIP-20120 |
| AIP 05 - Structural design for Biological Treatment Building | | 134 | 30-Jul-25 | 12-Jan-26 | 28-Jan-26 | 28-Jan-26 | 20-Dec-25 | 20-Dec-25 | | | | |
| CDS-AIP-20060 | AIP submission of Structural design for BTB | 90 | 30-Jul-25 | 30-Dec-25 | 28-Jan-26 | 28-Jan-26 | 20-Dec-25 | 20-Dec-25 | 0 | 0 | SUB20000, CDS-AIP-20040, CGS10050, CDS-AIP-30000 | CDS-AIP-20070, CDS-AIP-20080 |
| CDS-AIP-20070 | Comment and Approval for AIP submission of structural design for BTB | 30 | 11-Nov-25 | 12-Jan-26 | 28-Jan-26 | 28-Jan-26 | 20-Dec-25 | 20-Dec-25 | 0 | 0 | CDS-AIP-20060 | CDS-DDA-20060, CDS-AIP-20000 |
| AIP 06 - ABWF design for Biological Treatment Building | | 147 | 03-Nov-25 | | 19-Jul-26 | 20-Sep-26 | 02-Nov-26 | 05-Jan-27 | 106 | | | |
| CDS-AIP-20080 | AIP submission of Arch, Builder's works and finishes design for BTB | 130 | 03-Nov-25 | | 19-Jul-26 | 20-Aug-26 | 02-Nov-26 | 04-Dec-26 | 106 | 1 | SUB20000, CDS-AIP-20060, CGS10050 | CDS-AIP-20090 |
| CDS-AIP-20090 | Comment and Approval for AIP submission of Arch, Builder's works and finishes design for BTB | 90 | 30-Dec-25 | | 20-Aug-26 | 20-Sep-26 | 04-Dec-26 | 05-Jan-27 | 106 | 1 | CDS-AIP-20080 | CDS-DDA-20080 |
| AIP 07 - ABWF design for Administration Building and Workshop | | 205 | 01-Jan-26 | | 06-Apr-26 | 24-Jul-26 | 09-Apr-26 | 27-Jul-26 | 3 | | | |
| CDS-AIP-20100 | AIP submission of Arch, Builder's works and finishes design for Administration Building and Workshop | 65 | 01-Jan-26 | | 06-Apr-26 | 06-Jun-26 | 09-Apr-26 | 09-Jun-26 | 3 | 1 | SUB20000, CGS10050 | CDS-AIP-20110 |
| CDS-AIP-20110 | Comment and Approval for AIP submission of Arch, Builder's works and finishes design for Admin. Building and Workshop | 48 | | | 06-Jun-26 | 24-Jul-26 | 10-Jun-26 | 27-Jul-26 | 3 | 1 | CDS-AIP-20100 | CDS-DDA-20100 |
| AIP 08 - Design of Pipe Support for Waterworks and Process pipes | | 120 | | | 01-Feb-26 | 01-Jun-26 | 27-Dec-25 | 25-Apr-26 | -36 | | | |
| CDS-AIP-20120 | AIP submission of Pipe Support for Waterworks and Process pipes | 60 | | | 01-Feb-26 | 02-Apr-26 | 27-Dec-25 | 24-Feb-26 | -36 | 0 | CGS10050, SUB20000, CDS-AIP-20050 | CDS-AIP-20130 |
| CDS-AIP-20130 | Comment and Approval for AIP submission of Pipe Support for Waterworks and Process pipes | 60 | | | 02-Apr-26 | 01-Jun-26 | 25-Feb-26 | 25-Apr-26 | -36 | 0 | CDS-AIP-20120 | CDS-DDA-20120 |
| AIP 09 - Design of Biological Treatment System | | 194 | 26-Jul-25 | | 28-Jan-26 | 25-Mar-26 | 12-Oct-25 | 07-Feb-26 | -46 | | | |
| CDS-AIP-30000 | AIP submission of Biological Treatment System | 100 | 26-Jul-25 | | 28-Jan-26 | 21-Feb-26 | 12-Oct-25 | 06-Nov-25 | -108 | 0 | SUB20110, CGS10050, CDS10020 | CDS-AIP-30010, CDS-AIP-20060, CDS-AIP-20040, CDS-AIP-30020, CDS-AIP-30060, CDS-AIP-30065 |
| CDS-AIP-30010 | Comment and Approval for AIP submission of Biological Treatment System | 90 | 07-Nov-25 | | 22-Feb-26 | 25-Mar-26 | 07-Jan-26 | 07-Feb-26 | -46 | 0 | CDS-AIP-30000 | CDS-DDA-30000, CDS-DDA-20050, CDS-DDA-20070, CDS-DDA-30030 |
| AIP 10 - Design of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | | 116 | 26-Jul-25 | | 28-Jan-26 | 06-Mar-26 | 12-Oct-25 | 18-Nov-25 | -108 | | | |
| CDS-AIP-30020 | AIP submission of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | 80 | 26-Jul-25 | | 28-Jan-26 | 12-Feb-26 | 12-Oct-25 | 28-Oct-25 | -108 | 0 | CGS10050, CDS-AIP-30000, CDS10020 | CDS-AIP-30030 |
| CDS-AIP-30030 | Comment and Approval for AIP submission of SDSDB Equipment | 36 | 21-Oct-25 | | 13-Feb-26 | 06-Mar-26 | 28-Oct-25 | 18-Nov-25 | -108 | 0 | CDS-AIP-30020 | CDS-DDA-30020 |
| AIP 11 - Design of Sludge Skip Building (SSB) Equipment | | 57 | 22-Sep-25 | | 28-Jan-26 | 22-Feb-26 | 27-Oct-25 | 21-Nov-25 | -92 | | | |
| CDS-AIP-30040 | AIP submission of Sludge Skip Building (SSB) Equipment | 21 | 22-Sep-25 | | 28-Jan-26 | 05-Feb-26 | 27-Oct-25 | 05-Nov-25 | -92 | 0 | CGS10050, CDS10040 | CDS-AIP-30050 |
| CDS-AIP-30050 | Comment and Approval for AIP submission of SSB Equipment | 28 | 21-Oct-25 | | 05-Feb-26 | 22-Feb-26 | 05-Nov-25 | 21-Nov-25 | -92 | 0 | CDS-AIP-30040 | CDS-DDA-30040 |
| AIP 12 - Design of Inlet Works & Sludge Thickening Building (IWSTB) Equipment | | 149 | 26-Jul-25 | | 28-Jan-26 | 06-Apr-26 | 20-Dec-25 | 02-Mar-26 | -36 | | | |
| CDS-AIP-30060 | AIP submission of Equipment for Inlet Works | 90 | 26-Jul-25 | 14-Jan-26 | 28-Jan-26 | 28-Jan-26 | 03-Feb-26 | 03-Feb-26 | 0 | 0 | CGS10050, CDS-AIP-30000, CDS10020 | CDS-AIP-30070, CDS-AIP-30075 |
| CDS-AIP-30065 | AIP submission of Equipment for Sludge Thickening System | 90 | 26-Jul-25 | | 28-Jan-26 | 13-Mar-26 | 20-Dec-25 | 02-Feb-26 | -39 | 0 | CGS10050, CDS-AIP-30000, CDS10020 | CDS-AIP-30070, CDS-AIP-30075 |
| CDS-AIP-30070 | Comment and Approval for AIP submission of Equipment for Inlet Works | 32 | 22-Sep-25 | 26-Jan-26 | 13-Mar-26 | 13-Mar-26 | 02-Mar-26 | 02-Mar-26 | 0 | 0 | CDS-AIP-30060, CDS-AIP-30065 | CDS-DDA-30060 |
| CDS-AIP-30075 | Comment and Approval for AIP submission of Equipment for Sludge Thickening System | 32 | 20-Nov-25 | | 14-Mar-26 | 06-Apr-26 | 03-Feb-26 | 26-Feb-26 | -39 | 0 | CDS-AIP-30060, CDS-AIP-30065 | CDS-DDA-30065 |
| AIP 13 - Design of Primary Sedimentation Tank (PST) Equipment | | 101 | 26-Jul-25 | 20-Jan-26 | 26-Feb-26 | 26-Feb-26 | 02-Mar-26 | 02-Mar-26 | | | | |
| CDS-AIP-30080 | AIP submission of Primary Sedimentation Tank (PST) Equipment | 65 | 26-Jul-25 | 16-Jan-26 | 26-Feb-26 | 26-Feb-26 | 02-Mar-26 | 02-Mar-26 | 0 | 0 | CGS10050, CDS10040, CDS-AIP-10000 | CDS-AIP-30090 |
| CDS-AIP-30090 | Comment and Approval for AIP submission of PST Equipment | 36 | 15-Oct-25 | 20-Jan-26 | 26-Feb-26 | 26-Feb-26 | 02-Mar-26 | 02-Mar-26 | 0 | 0 | CDS-AIP-30080 | CDS-DDA-30080 |
| AIP 14 - Design of Combined Heat & Power Building (CHPB) Equipment | | 66 | 26-Jul-25 | | 26-Feb-26 | 15-Mar-26 | 22-Feb-26 | 11-Mar-26 | -4 | | | |
| CDS-AIP-30100 | AIP submission of Combined Heat & Power Building (CHPB) Equipment | 60 | 26-Jul-25 | | 26-Feb-26 | 07-Mar-26 | 22-Feb-26 | 03-Mar-26 | -4 | 2 | CGS10050, CDS10040 | CDS-AIP-30110 |



- Primary Baseline
- Non-Critical Activity
- Critical Activity
- ◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |


Updated Programme (as of 28-01-2026)
Programme ID: HSKEPP-C3-Prog-03
(sheet 3 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|------------------------------|------------------------------|
| CDS-AIP-30110 | Comment and Approval for AIP submission of CHPB Equipment | 28 | 28-Aug-25 | | 07-Mar-26 | 15-Mar-26 | 03-Mar-26 | 11-Mar-26 | -4 | 2 | CDS-AIP-30100 | CDS-DDA-30100, CDS-AIP-40012 |
| AIP 15 - Design of Biogas Holders, Biogas H2S Removal System and Waste Gas Burner | | | | | | | | | | | | |
| CDS-AIP-30120 | AIP submission of Biogas Holding and Distribution System | 120 | 26-Jul-25 | | 26-Feb-26 | 18-Jul-26 | 29-Jan-26 | 19-Jun-26 | -29 | | | |
| CDS-AIP-30125 | AIP submission of Biogas H2S Removal System and Waste Gas Burner | 120 | 03-Nov-25 | | 26-Feb-26 | 28-Mar-26 | 23-Apr-26 | 22-May-26 | 56 | 1 | CGS10050, CDS10040 | CDS-AIP-30130, CDS-AIP-30135 |
| CDS-AIP-30130 | Comment and Approval for AIP submission of Biogas Holding and Distribution System | 28 | 23-Oct-25 | | 26-Feb-26 | 20-Jun-26 | 29-Jan-26 | 19-Jun-26 | -29 | 0 | CGS10050, CDS10040 | CDS-AIP-30130, CDS-AIP-30135 |
| CDS-AIP-30135 | Comment and Approval for AIP submission of Biogas H2S Removal System and Waste Gas Burner | 28 | | | 20-Jun-26 | 18-Jul-26 | 23-May-26 | 19-Jun-26 | -17 | 1 | CDS-AIP-30120, CDS-AIP-30125 | CDS-DDA-30120, CDS-AIP-30140 |
| CDS-AIP-30135 | Comment and Approval for AIP submission of Biogas H2S Removal System and Waste Gas Burner | 28 | | | 20-Jun-26 | 18-Jul-26 | 23-May-26 | 19-Jun-26 | -29 | 0 | CDS-AIP-30120, CDS-AIP-30125 | CDS-AIP-30140, CDS-DDA-30125 |
| AIP 16 - Design of Utility Bridge and Access Building Equipment | | | | | | | | | | | | |
| CDS-AIP-30150 | AIP submission of Utility Bridge and Access Building Equipment | 57 | 10-Nov-25 | 23-Dec-25 | 26-Feb-26 | 26-Feb-26 | 24-Feb-26 | 24-Feb-26 | | | | |
| CDS-AIP-30160 | Comment and Approval for AIP submission of Utility Bridge and Access Building Equipment | 50 | 10-Nov-25 | 09-Dec-25 | 26-Feb-26 | 26-Feb-26 | 24-Feb-26 | 24-Feb-26 | | 1 | CGS10050, CDS10040 | CDS-AIP-30160 |
| CDS-AIP-30160 | Comment and Approval for AIP submission of Utility Bridge and Access Building Equipment | 28 | 09-Dec-25 | 23-Dec-25 | 26-Feb-26 | 26-Feb-26 | 24-Feb-26 | 24-Feb-26 | | 1 | CDS-AIP-30150 | CDS-DDA-30140 |
| AIP 17 - Design of Sludge Digesters and Sludge Disgester Building Equipment | | | | | | | | | | | | |
| CDS-AIP-30170 | AIP submission of Sludge Digesters and Sludge Disgester Building Equipment | 244 | 26-Jul-25 | | 26-Feb-26 | 02-May-26 | 24-Dec-25 | 26-Feb-26 | -64 | | | |
| CDS-AIP-30170 | AIP submission of Sludge Digesters and Sludge Disgester Building Equipment | 65 | 26-Jul-25 | | 26-Feb-26 | 30-Mar-26 | 24-Dec-25 | 25-Jan-26 | -64 | 0 | CGS10050, CDS10040 | CDS-AIP-30180 |
| CDS-AIP-30180 | Comment and Approval for AIP submission of Sludge Digesters and Sludge Disgester Building Equipment | 36 | 22-Jan-26 | | 31-Mar-26 | 02-May-26 | 25-Jan-26 | 26-Feb-26 | -64 | 0 | CDS-AIP-30170 | CDS-DDA-30160 |
| AIP 18 - Design of Deodorization (DO) System | | | | | | | | | | | | |
| CDS-AIP-30190 | AIP submission of Deodorization System (DO) | 179 | 26-Jul-25 | | 03-Nov-26 | 26-Nov-26 | 05-Nov-26 | 28-Nov-26 | 2 | | | |
| CDS-AIP-30190 | AIP submission of Deodorization System (DO) | 60 | 26-Jul-25 | | 03-Nov-26 | 15-Nov-26 | 05-Nov-26 | 17-Nov-26 | 2 | 2 | CGS10050, CDS10040 | CDS-AIP-30200 |
| CDS-AIP-30200 | Comment and Approval for AIP submission of Deodorization System | 28 | 10-Oct-25 | | 15-Nov-26 | 26-Nov-26 | 17-Nov-26 | 28-Nov-26 | 2 | 2 | CDS-AIP-30190 | CDS-DDA-30180 |
| AIP 19 - Design of Lifting Appliances (LA) Equipment | | | | | | | | | | | | |
| CDS-AIP-30210 | AIP submission of Lifting Appliances (LA) Equipment | 88 | 26-Jul-25 | | 17-Aug-26 | 07-Sep-26 | 07-Nov-26 | 28-Nov-26 | 82 | | | |
| CDS-AIP-30210 | AIP submission of Lifting Appliances (LA) Equipment | 60 | 26-Jul-25 | | 17-Aug-26 | 28-Aug-26 | 07-Nov-26 | 19-Nov-26 | 82 | 1 | CGS10050 | CDS-AIP-30220 |
| CDS-AIP-30220 | Comment and Approval for AIP submission of Lifting Appliances (LA) Equipment | 28 | 10-Oct-25 | | 29-Aug-26 | 07-Sep-26 | 19-Nov-26 | 28-Nov-26 | 82 | 1 | CDS-AIP-30210 | CDS-DDA-30200 |
| AIP 20 - Design of Process Water System and Plant Service Water System | | | | | | | | | | | | |
| CDS-AIP-30230 | AIP submission of Process Water System | 288 | 15-Aug-25 | | 26-Feb-26 | 22-Jun-26 | 04-Jun-26 | 27-Sep-26 | 98 | | | |
| CDS-AIP-30230 | AIP submission of Process Water System | 240 | 15-Aug-25 | | 26-Feb-26 | 02-Jun-26 | 04-Jun-26 | 08-Sep-26 | 98 | 2 | CGS10050, CDS10040 | CDS-AIP-30240, CDS-AIP-30245 |
| CDS-AIP-30235 | AIP submission of Plant Service Water System | 240 | 15-Aug-25 | | 26-Feb-26 | 15-Apr-26 | 22-Jul-26 | 08-Sep-26 | 146 | 2 | CGS10050, CDS10040 | CDS-AIP-30240, CDS-AIP-30245 |
| CDS-AIP-30240 | Comment and Approval for AIP submission of Process Water System | 28 | 20-Oct-25 | | 02-Jun-26 | 22-Jun-26 | 08-Sep-26 | 27-Sep-26 | 98 | 2 | CDS-AIP-30230, CDS-AIP-30235 | CDS-DDA-30220, CDS-AIP-30250 |
| CDS-AIP-30245 | Comment and Approval for AIP submission of Plant Service Water System | 28 | 31-Oct-25 | | 02-Jun-26 | 13-Jun-26 | 16-Sep-26 | 27-Sep-26 | 106 | 2 | CDS-AIP-30230, CDS-AIP-30235 | CDS-DDA-30220, CDS-AIP-30250 |
| AIP 21 - Design of Electrical System | | | | | | | | | | | | |
| CDS-AIP-40000 | AIP submission of Electrical System | 215 | 26-Jul-25 | | 26-Feb-26 | 13-May-26 | 14-Apr-26 | 29-Jun-26 | 47 | | | |
| CDS-AIP-40000 | AIP submission of Electrical System | 125 | 26-Jul-25 | | 26-Feb-26 | 29-Mar-26 | 14-Apr-26 | 15-May-26 | 47 | 2 | CGS10050, CDS10040 | CDS-AIP-40010, CDS-AIP-40011 |
| CDS-AIP-40010 | Comment and Approval for AIP submission of Electrical System | 90 | 17-Sep-25 | | 29-Mar-26 | 13-May-26 | 16-May-26 | 29-Jun-26 | 47 | 2 | CDS-AIP-40000 | CDS-DDA-40000 |
| AIP 22 - Design of Earthing and Lightning System | | | | | | | | | | | | |
| CDS-AIP-40020 | AIP submission of Earthing and Lightning System | 258 | 22-Sep-25 | | 13-Jul-26 | 13-Aug-26 | 26-Sep-26 | 27-Oct-26 | 75 | | | |
| CDS-AIP-40020 | AIP submission of Earthing and Lightning System | 60 | 22-Sep-25 | | 13-Jul-26 | 27-Jul-26 | 26-Sep-26 | 11-Oct-26 | 75 | 2 | CGS10050 | CDS-AIP-40030 |
| CDS-AIP-40030 | Comment and Approval for AIP submission of Earthing and Lightning System | 28 | 09-Dec-25 | | 28-Jul-26 | 13-Aug-26 | 11-Oct-26 | 27-Oct-26 | 75 | 2 | CDS-AIP-40020 | CDS-DDA-40020 |
| AIP 23 - Design of Supervisor Control and Data Acquisition (SCADA) System | | | | | | | | | | | | |
| CDS-AIP-40040 | AIP submission of Supervisor Control and Data Acquisition (SCADA) System | 88 | 26-Jul-25 | | 26-Jul-26 | 08-Sep-26 | 16-Jul-26 | 28-Aug-26 | -10 | | | |
| CDS-AIP-40040 | AIP submission of Supervisor Control and Data Acquisition (SCADA) System | 60 | 26-Jul-25 | | 26-Jul-26 | 19-Aug-26 | 16-Jul-26 | 09-Aug-26 | -10 | 2 | CGS10050, CDS10040 | CDS-AIP-40050 |
| CDS-AIP-40050 | Comment and Approval for AIP submission of SCADA System | 28 | 05-Sep-25 | | 19-Aug-26 | 08-Sep-26 | 09-Aug-26 | 28-Aug-26 | -10 | 2 | CDS-AIP-40040 | CDS-DDA-40040 |
| AIP 24 - Design of Control Monitoring and Operation System (CMOS) | | | | | | | | | | | | |
| CDS-AIP-40060 | AIP submission of Control Monitoring and Operation System (CMOS) | 278 | 26-Jul-25 | | 26-Jul-26 | 08-Sep-26 | 16-Jul-26 | 28-Aug-26 | -10 | | | |
| CDS-AIP-40060 | AIP submission of Control Monitoring and Operation System (CMOS) | 60 | 26-Jul-25 | | 26-Jul-26 | 19-Aug-26 | 16-Jul-26 | 09-Aug-26 | -10 | 0 | CGS10050, CDS10040 | CDS-AIP-40070 |
| CDS-AIP-40070 | Comment and Approval for AIP submission of CMOS | 28 | 05-Sep-25 | | 19-Aug-26 | 08-Sep-26 | 09-Aug-26 | 28-Aug-26 | -10 | 0 | CDS-AIP-40060 | CDS-DDA-40060 |
| AIP 25 - Design of Process Instrumentation System (PIS) and Digital Twin System | | | | | | | | | | | | |
| CDS-AIP-40080 | AIP submission of Process Instrumentation System (PIS) and Digital Twin System | 88 | 26-Jul-25 | | 26-Jul-26 | 03-Oct-26 | 21-Jun-26 | 28-Aug-26 | -35 | | | |
| CDS-AIP-40080 | AIP submission of Process Instrumentation System (PIS) and Digital Twin System | 60 | 26-Jul-25 | | 26-Jul-26 | 06-Sep-26 | 21-Jun-26 | 02-Aug-26 | -35 | 0 | CGS10050, CDS10040 | CDS-AIP-40090 |
| CDS-AIP-40090 | Comment and Approval for AIP submission of Process Instrumentation System (PIS) and Digital Twin System | 28 | 05-Sep-25 | | 06-Sep-26 | 03-Oct-26 | 02-Aug-26 | 28-Aug-26 | -35 | 0 | CDS-AIP-40080 | CDS-DDA-40080 |
| AIP 26 - Design of Building Services (BS) System (incl. MVAC, PD, FS & ELV) | | | | | | | | | | | | |
| CDS-AIP-50001 | AIP submission of Building Services (BS) System for Biological Treatment Building (BTB) | 343 | 13-Jul-25 | | 28-Jan-26 | 19-May-26 | 06-Dec-25 | 30-Apr-26 | -19 | | | |
| CDS-AIP-50001 | AIP submission of Building Services (BS) System for Biological Treatment Building (BTB) | 45 | 01-Dec-25 | | 26-Feb-26 | 11-Mar-26 | 22-Feb-26 | 07-Mar-26 | -4 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50021 |
| CDS-AIP-50002 | AIP submission of Building Services (BS) System for Sludge Dewatering and Sewage Disinfection Building (SDSDB) | 60 | 13-Jul-25 | 08-Dec-25 | 28-Jan-26 | 28-Jan-26 | 06-Dec-25 | 06-Dec-25 | | 0 | CGS10050 | CDS-AIP-50020, CDS-AIP-50022 |
| CDS-AIP-50003 | AIP submission of Building Services (BS) System for Sludge Skip Building (SSB) | 30 | 13-Jul-25 | 08-Dec-25 | 26-Feb-26 | 26-Feb-26 | 29-Jan-26 | 29-Jan-26 | | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50023 |
| CDS-AIP-50004 | AIP submission of Building Services (BS) System for Inlet Works & Sludge Thickening Building (IWSTB) | 70 | 27-Oct-25 | | 26-Feb-26 | 19-Mar-26 | 31-Jan-26 | 20-Feb-26 | -27 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50024 |
| CDS-AIP-50005 | AIP submission of Building Services (BS) System for Primary Sedimentation Tank (PST) Building | 70 | 27-Oct-25 | | 26-Feb-26 | 19-Mar-26 | 31-Jan-26 | 20-Feb-26 | -27 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50025 |
| CDS-AIP-50006 | AIP submission of Building Services (BS) System for Combined Heat & Power Building (CHPB) | 70 | 17-Nov-25 | | 26-Feb-26 | 19-Mar-26 | 15-Feb-26 | 07-Mar-26 | -12 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50026 |
| CDS-AIP-50007 | AIP submission of Building Services (BS) System for Utility Bridge and Access Building | 70 | 01-Dec-25 | | 26-Feb-26 | 19-Apr-26 | 05-Jan-26 | 26-Feb-26 | -52 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50027 |
| CDS-AIP-50008 | AIP submission of Building Services (BS) System for Sludge Disgester Building (SDB) | 70 | 01-Dec-25 | | 26-Feb-26 | 19-Mar-26 | 15-Feb-26 | 07-Mar-26 | -12 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50028 |
| CDS-AIP-50009 | AIP submission of Building Services (BS) System for Admin. Building | 70 | 29-Dec-25 | | 26-Feb-26 | 02-Apr-26 | 25-Feb-26 | 31-Mar-26 | -2 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50029 |
| CDS-AIP-50010 | AIP submission of Building Services (BS) System for Workshop | 70 | 29-Dec-25 | | 26-Feb-26 | 02-Apr-26 | 25-Feb-26 | 31-Mar-26 | -2 | 0 | CGS10050, CDS10040 | CDS-AIP-50020, CDS-AIP-50030 |



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|--|---|
| CDS-AIP-50021 | Comment and Approval for AIP submission of Building Services (BS) System for Biological Treatment Building (BTB) | 30 | 22-Jan-26 | | 12-Mar-26 | 01-Apr-26 | 08-Mar-26 | 28-Mar-26 | -4 | 0 | CDS-AIP-50001 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-AIP-50110, CDS-DDA-50000 |
| CDS-AIP-50022 | Comment and Approval for AIP submission of Building Services (BS) System for SDSDB | 30 | 30-Sep-25 | 30-Dec-25 | 28-Jan-26 | 28-Jan-26 | 06-Dec-25 | 06-Dec-25 | | 0 | CDS-AIP-50002 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50001 |
| CDS-AIP-50023 | Comment and Approval for AIP submission of Building Services (BS) System for Sludge Skip Building (SSB) | 30 | 30-Sep-25 | 29-Dec-25 | 26-Feb-26 | 26-Feb-26 | 29-Jan-26 | 29-Jan-26 | | 0 | CDS-AIP-50003 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50002 |
| CDS-AIP-50024 | Comment and Approval for AIP submission of Building Services (BS) System for IWSTB | 30 | 19-Dec-25 | | 19-Mar-26 | 09-Apr-26 | 21-Feb-26 | 13-Mar-26 | -27 | 0 | CDS-AIP-50004 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50003 |
| CDS-AIP-50025 | Comment and Approval for AIP submission of Building Services (BS) System for Primary Sedimentation Tank (PST) Building | 30 | 23-Dec-25 | | 19-Mar-26 | 09-Apr-26 | 21-Feb-26 | 13-Mar-26 | -27 | 0 | CDS-AIP-50005 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50004 |
| CDS-AIP-50026 | Comment and Approval for AIP submission of Building Services (BS) System for Combined Heat & Power Building (CHPB) | 30 | 20-Jan-26 | | 19-Mar-26 | 09-Apr-26 | 08-Mar-26 | 28-Mar-26 | -12 | 0 | CDS-AIP-50006 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50005 |
| CDS-AIP-50027 | Comment and Approval for AIP submission of Building Services (BS) System for Utility Bridge and Access Building | 30 | | | 20-Apr-26 | 19-May-26 | 27-Feb-26 | 28-Mar-26 | -52 | 0 | CDS-AIP-50007 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50006 |
| CDS-AIP-50028 | Comment and Approval for AIP submission of Building Services (BS) System for Sludge Disgester Building (SBD) | 30 | 23-Dec-25 | | 19-Mar-26 | 09-Apr-26 | 08-Mar-26 | 28-Mar-26 | -12 | 0 | CDS-AIP-50008 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50007 |
| CDS-AIP-50029 | Comment and Approval for AIP submission of Building Services (BS) System for Admin. Building | 30 | 05-Feb-26 | | 02-Apr-26 | 02-May-26 | 01-Apr-26 | 30-Apr-26 | -2 | 0 | CDS-AIP-50009 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50008 |
| CDS-AIP-50030 | Comment and Approval for AIP submission of Building Services (BS) System for Workshop | 30 | 05-Feb-26 | | 02-Apr-26 | 02-May-26 | 01-Apr-26 | 30-Apr-26 | -2 | 0 | CDS-AIP-50010 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50009 |
| AIP 27 - Design of BS Equipment | | 58 | 11-Aug-25 | | 20-May-26 | 29-Jun-26 | 29-Jun-26 | 08-Aug-26 | 41 | | | |
| CDS-AIP-50200 | AIP submission of BS Equipment | 30 | 11-Aug-25 | | 20-May-26 | 06-Jun-26 | 29-Jun-26 | 17-Jul-26 | 41 | 1 | CGS10050, CDS-AIP-50001, CDS-AIP-50002, CDS-AIP-50003, CDS-AIP-50004, CDS-AIP-50005, CDS-AIP-50006, CDS-AIP-50007, CDS-AIP-50200 | CDS-AIP-50210 |
| CDS-AIP-50210 | Comment and Approval for AIP submission of BS Equipment | 28 | 30-Dec-25 | | 07-Jun-26 | 29-Jun-26 | 17-Jul-26 | 08-Aug-26 | 41 | 1 | | CDS-DDA-50200, CDS-AIP-50120 |
| AIP 28 - Design of Gas Detection System | | 60 | 06-Oct-25 | | 28-Jan-26 | 03-Mar-26 | 25-Jul-26 | 28-Aug-26 | 178 | | | |
| CDS-AIP-60000 | AIP submission of Gas Detection System | 60 | 06-Oct-25 | | 28-Jan-26 | 14-Feb-26 | 25-Jul-26 | 12-Aug-26 | 178 | 2 | CGS10050 | CDS-AIP-60010 |
| CDS-AIP-60010 | Comment and Approval for AIP submission of Gas Detection System | 28 | 05-Nov-25 | | 15-Feb-26 | 03-Mar-26 | 12-Aug-26 | 28-Aug-26 | 178 | 2 | CDS-AIP-60000 | CDS-DDA-60000 |
| DDA Submission and Approval | | 584 | 17-Nov-25 | | 28-Jan-26 | 30-Jul-27 | 19-Nov-25 | 24-Jun-27 | -35 | | | |
| DDA 01 - Hydraulic Design | | 105 | 17-Nov-25 | | 28-Jan-26 | 11-Apr-26 | 15-Dec-25 | 26-Feb-26 | -44 | | | |
| CDS-DDA-10000 | DDA Submission of Hydraulic Design | 50 | 17-Nov-25 | | 28-Jan-26 | 11-Mar-26 | 15-Dec-25 | 26-Jan-26 | -44 | 0 | CDS-AIP-10010 | CDS-DDA-10010 |
| CDS-DDA-10010 | Comment and Approval for DDA Submission of Hydraulic Design | 31 | | | 11-Mar-26 | 11-Apr-26 | 27-Jan-26 | 26-Feb-26 | -44 | 0 | CDS-DDA-10000 | CDS-DDA-60020, CDS-DDA-30060, CDS-DDA-30080, CDS-DDA-30000, CDS10060, CDS-DDA-30065 |
| DDA 02 - DfMA design for Civil Structure of Biological Treatment Building | | 77 | 12-Jan-26 | | 14-Aug-26 | 05-Nov-26 | 02-Jun-26 | 23-Aug-26 | -73 | | | |
| CDS-DDA-20000 | DDA Submission of Manufacture and Assembly (DfMA) works for Civil Structure of Biological Treatment Building (BTB) | 60 | 12-Jan-26 | | 14-Aug-26 | 10-Oct-26 | 02-Jun-26 | 28-Jul-26 | -73 | 0 | CDS-AIP-20010, CDS-DDA-20070 | CDS-DDA-20010 |
| CDS-DDA-20010 | Comment and Approval for DDA Submission of DfMA design for Civil Structure of BTB | 26 | | | 10-Oct-26 | 05-Nov-26 | 29-Jul-26 | 23-Aug-26 | -73 | 0 | CDS-DDA-20000 | PFW00010, S1-BTB-10000, S1-BTB-10090, CDS-DDA-20071, CDS-DDA-60020, PFW00000, S1-BTB-10100 |
| DDA 03 - DfMA design for E&M works | | 210 | | | 22-Jun-26 | 18-Jan-27 | 23-Oct-26 | 20-May-27 | 123 | | | |
| CDS-DDA-20020 | DDA Submission of Manufacture and Assembly (DfMA) works for E&M works | 150 | | | 22-Jun-26 | 19-Nov-26 | 23-Oct-26 | 21-Mar-27 | 123 | 1 | CDS-AIP-20030 | CDS-DDA-20030 |
| CDS-DDA-20030 | Comment and Approval for DDA Submission of DfMA design for E&M works | 60 | | | 19-Nov-26 | 18-Jan-27 | 22-Mar-27 | 20-May-27 | 123 | 1 | CDS-DDA-20020 | PFW00020, CDS-DDA-60020, PFW00000 |
| DDA 04 - Foundation design for Biological Treatment Building | | 250 | | | 01-Feb-26 | 09-Oct-26 | 20-Nov-25 | 23-Aug-26 | -46 | | | |
| CDS-DDA-20040 | DDA Submission of Foundation design for BTB | 120 | | | 01-Feb-26 | 01-Jun-26 | 20-Nov-25 | 19-Mar-26 | -73 | 0 | CDS-AIP-20050 | CDS-DDA-20050, CDS-DDA-20060 |
| CDS-DDA-20050 | Comment and Approval for DDA Submission of foundation design for BTB | 130 | | | 01-Jun-26 | 09-Oct-26 | 16-Apr-26 | 23-Aug-26 | -46 | 0 | CDS-DDA-20040, CDS-AIP-30010 | CDS-DDA-20071, CDS-DDA-60020, MSS10020, CDST10000 |
| DDA 05 - Structural design for Biological Treatment Building | | 224 | 12-Jan-26 | | 03-Mar-26 | 24-Aug-26 | 20-Dec-25 | 23-Aug-26 | 0 | | | |
| CDS-DDA-20060 | DDA Submission of Structural design for BTB | 120 | 12-Jan-26 | | 03-Mar-26 | 25-Jun-26 | 20-Dec-25 | 12-Apr-26 | -73 | 0 | CDS-DDA-20040, CDS-AIP-20070 | CDS-DDA-20070, CDS-DDA-20080 |
| CDS-DDA-20070 | Comment and Approval for DDA Submission of structural design for BTB | 50 | | | 25-Jun-26 | 14-Aug-26 | 13-Apr-26 | 01-Jun-26 | -73 | 0 | CDS-DDA-20060, CDS-AIP-30010 | MSS10060, CDS-DDA-20071, CDS-DDA-60020, CDS-DDA-20000 |
| CDS-DDA-20071 | Planned Completion of KDE2A | 0 | | | | 24-Aug-26 | | 23-Aug-26 | 0 | 0 | CDS-DDA-20010, CDS-DDA-20050, CDS-DDA-20070, CDS-DDA-20130, CDS-DDA-50020 | |
| DDA 06 - ABWF design for Biological Treatment Building | | 171 | | | 11-Jan-27 | 30-Jun-27 | 05-Jan-27 | 24-Jun-27 | -6 | | | |
| CDS-DDA-20080 | DDA Submission of Arch, Builder's works and finishes design for BTB | 90 | | | 11-Jan-27 | 10-Apr-27 | 05-Jan-27 | 04-Apr-27 | -6 | 0 | CDS-DDA-20060, CDS-AIP-20090 | CDS-DDA-20090 |
| CDS-DDA-20090 | Comment and Approval for DDA Submission of Arch, Builder's works and finishes design for BTB | 60 | | | 10-Apr-27 | 09-Jun-27 | 04-Apr-27 | 03-Jun-27 | -6 | 0 | CDS-DDA-20080 | CDS-DDA-20091 |
| CDS-DDA-20091 | DAP stage 2 and 3 submission | 21 | | | 10-Jun-27 | 30-Jun-27 | 04-Jun-27 | 24-Jun-27 | -6 | 0 | CDS-DDA-20090 | CDS-DDA-60020, MSS10080 |
| DDA 07 - ABWF design for Administration Building and Workshop | | 153 | | | 24-Jul-26 | 25-Dec-26 | 28-Jul-26 | 24-Dec-26 | 0 | | | |
| CDS-DDA-20100 | DDA Submission of Arch, Builder's works and finishes design for Administration Building and Workshop | 92 | | | 24-Jul-26 | 24-Oct-26 | 28-Jul-26 | 27-Oct-26 | 3 | 0 | CDS-AIP-20110 | CDS-DDA-20110 |
| CDS-DDA-20110 | Comment and Approval for DDA Submission of Arch, Builder's works and finishes design for Admin. Building and Workshop | 58 | | | 24-Oct-26 | 21-Dec-26 | 28-Oct-26 | 24-Dec-26 | 3 | 0 | CDS-DDA-20100 | MSS10100, CDS-DDA-20111, CDS-DDA-60020 |
| CDS-DDA-20111 | Planned Completion of KDE3 | 0 | | | | 25-Dec-26 | | 24-Dec-26 | 0 | 0 | CDS-DDA-20110, CDS-DDA-50028, CDS-DDA-50029 | |
| DDA 08 - Design of Pipe Support for Waterworks and Process pipes | | 120 | | | 01-Jun-26 | 29-Sep-26 | 26-Apr-26 | 23-Aug-26 | -36 | | | |
| CDS-DDA-20120 | DDA submission of Pipe Support for Waterworks and Process pipes | 60 | | | 01-Jun-26 | 31-Jul-26 | 26-Apr-26 | 24-Jun-26 | -36 | 0 | CDS-AIP-20130, SUB20170 | CDS-DDA-20130 |
| CDS-DDA-20130 | Comment and Approval for DDA submission of Pipe Support for Waterworks and Process pipes | 60 | | | 31-Jul-26 | 29-Sep-26 | 25-Jun-26 | 23-Aug-26 | -36 | 0 | CDS-DDA-20120 | CDS-DDA-20071, CDS-DDA-60020, MSS20200 |
| DDA 09 - Design of Biological Treatment System | | 360 | | | 11-Apr-26 | 06-Apr-27 | 30-Jun-26 | 24-Jun-27 | 80 | | | |
| CDS-DDA-30000 | DDA Submission of Biological Treatment System | 270 | | | 11-Apr-26 | 06-Jan-27 | 30-Jun-26 | 26-Mar-27 | 80 | 2 | CDS-AIP-30010, CDS-DDA-10010 | CDS-DDA-30010, PRO10020, PRO10030 |
| CDS-DDA-30010 | Comment and Approval for DDA Submission of Biological Treatment System | 90 | | | 06-Jan-27 | 06-Apr-27 | 27-Mar-27 | 24-Jun-27 | 80 | 2 | CDS-DDA-30000 | MSS20000, CDS-DDA-60020, MSS20200 |



Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (as of 28-01-2026)
 Programme ID: HSKEPP-C3-Prog-03
 (sheet 7 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| DDA 10 - Design of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | | 126 | | | 06-Mar-26 | 10-Jul-26 | 19-Nov-25 | 24-Mar-26 | -108 | | | |
| CDS-DDA-30020 | DDA Submission of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | 81 | | | 06-Mar-26 | 26-May-26 | 19-Nov-25 | 07-Feb-26 | -108 | 0 | CDS-AIP-30030 | CDS-DDA-30030, PRO10020, PRO10040 |
| CDS-DDA-30030 | Comment and Approval for DDA Submission of SDSDB Equipment | 45 | | | 26-May-26 | 10-Jul-26 | 08-Feb-26 | 24-Mar-26 | -108 | 0 | CDS-DDA-30020, CDS-AIP-30010 | MSS20020, CDS-DDA-30051, CDS-DDA-60020, MSS20200 |
| DDA 11 - Design of Sludge Skip Building (SSB) Equipment | | 123 | | | 22-Feb-26 | 25-Jun-26 | 22-Nov-25 | 24-Mar-26 | -92 | | | |
| CDS-DDA-30040 | DDA Submission of Sludge Skip Building (SSB) Equipment | 78 | | | 22-Feb-26 | 11-May-26 | 22-Nov-25 | 07-Feb-26 | -92 | 0 | CDS-AIP-30050 | CDS-DDA-30050, PRO10020, PRO10050 |
| CDS-DDA-30050 | Comment and Approval for DDA Submission of SSB Equipment | 45 | | | 11-May-26 | 25-Jun-26 | 08-Feb-26 | 24-Mar-26 | -92 | 0 | CDS-DDA-30040 | MSS20040, CDS-DDA-30051, CDS-DDA-60020 |
| CDS-DDA-30051 | Planned Completion of KDE1 | 0 | | | | 25-Mar-26 | | 24-Mar-26 | 0 | 0 | CDS-DDA-30030, CDS-DDA-30050, SUB20010, SUB20020, SUB20030, SUB20040, SUB20050, SUB20060, SUB20070, SUB20080, SUB20090, | |
| DDA 12 - Design of Inlet Works & Sludge Thickening Building (IWSB) Equipment | | 193 | 26-Jan-26 | | 11-Apr-26 | 07-Aug-26 | 27-Feb-26 | 24-Jun-26 | -44 | | | |
| CDS-DDA-30060 | DDA Submission of Equipment for Inlet Works | 60 | 26-Jan-26 | | 11-Apr-26 | 07-Jun-26 | 02-Mar-26 | 27-Apr-26 | -41 | 0 | CDS-AIP-30070, CDS-DDA-10010 | CDS-DDA-30070, PRO10020, PRO10060 |
| CDS-DDA-30065 | DDA Submission of Equipment for Sludge Thickening System | 60 | | | 11-Apr-26 | 10-Jun-26 | 27-Feb-26 | 27-Apr-26 | -44 | 0 | CDS-DDA-10010, CDS-AIP-30075 | PRO10020, PRO10060, CDS-DDA-30075 |
| CDS-DDA-30070 | Comment and Approval for DDA Submission of Equipment for Inlet Works | 58 | | | 07-Jun-26 | 04-Aug-26 | 28-Apr-26 | 24-Jun-26 | -41 | 0 | CDS-DDA-30060 | MSS20060, S1-IWSTB-10000, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| CDS-DDA-30075 | Comment and Approval for DDA Submission of Equipment for Sludge Thickening System | 58 | | | 10-Jun-26 | 07-Aug-26 | 28-Apr-26 | 24-Jun-26 | -44 | 0 | CDS-DDA-30065 | MSS20060, S1-IWSTB-10000, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| DDA 13 - Design of Primary Sedimentation Tank (PST) Equipment | | 209 | 20-Jan-26 | | 11-Apr-26 | 04-Aug-26 | 02-Mar-26 | 24-Jun-26 | -41 | | | |
| CDS-DDA-30080 | DDA Submission of Primary Sedimentation Tank (PST) Equipment | 60 | 20-Jan-26 | | 11-Apr-26 | 07-Jun-26 | 02-Mar-26 | 27-Apr-26 | -41 | 0 | CDS-AIP-30090, CDS-DDA-10010 | CDS-DDA-30090, PRO10020, PRO10070 |
| CDS-DDA-30090 | Comment and Approval for DDA Submission of PST Equipment | 58 | | | 07-Jun-26 | 04-Aug-26 | 28-Apr-26 | 24-Jun-26 | -41 | 0 | CDS-DDA-30080 | MSS20080, S1-PST-10000, S1-PST-10010, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| DDA 14 - Design of Combined Heat & Power Building (CHPB) Equipment | | 105 | | | 15-Mar-26 | 28-Jun-26 | 12-Mar-26 | 24-Jun-26 | -4 | | | |
| CDS-DDA-30100 | DDA Submission of Combined Heat & Power Building (CHPB) Equipment | 75 | | | 15-Mar-26 | 29-May-26 | 12-Mar-26 | 25-May-26 | -4 | 2 | CDS-AIP-30110 | CDS-DDA-30110, PRO10020, PRO10080 |
| CDS-DDA-30110 | Comment and Approval for DDA Submission of CHPB Equipment | 30 | | | 29-May-26 | 28-Jun-26 | 26-May-26 | 24-Jun-26 | -4 | 2 | CDS-DDA-30100 | MSS20100, CDS-DDA-30171, CDS-DDA-60020 |
| DDA 15 - Design of Biogas Holders, Biogas H2S Removal System and Waste Gas Burner | | 381 | | | 07-Jul-26 | 23-Jul-27 | 15-Oct-26 | 24-Jun-27 | -29 | | | |
| CDS-DDA-30120 | DDA Submission of Biogas Holding and Distribution System | 163 | | | 07-Jul-26 | 17-Dec-26 | 15-Oct-26 | 26-Mar-27 | 100 | 2 | CDS-AIP-30130 | CDS-DDA-30130, PRO10020, PRO10090 |
| CDS-DDA-30125 | DDA Submission of Biogas H2S Removal System and Waste Gas Burner | 163 | | | 18-Jul-26 | 28-Dec-26 | 15-Oct-26 | 26-Mar-27 | 89 | 2 | CDS-AIP-30135 | PRO10020, PRO10090, CDS-DDA-30131 |
| CDS-DDA-30130 | Comment and Approval for DDA Submission of Biogas Holding and Distribution System | 90 | | | 24-Apr-27 | 23-Jul-27 | 27-Mar-27 | 24-Jun-27 | -29 | 0 | CDS-DDA-30120, CDS-DDA-30132 | MSS20120, CDS-DDA-60020, MSS20200 |
| CDS-DDA-30131 | Comment and Approval for DDA Submission of Biogas H2S Removal System and Waste Gas Burner | 90 | | | 24-Apr-27 | 23-Jul-27 | 27-Mar-27 | 24-Jun-27 | -29 | 0 | CDS-DDA-30132, CDS-DDA-30125 | MSS20120, CDS-DDA-60020, MSS20200 |
| DDA 16 - Design of Utility Bridge and Access Building Equipment | | 186 | 23-Dec-25 | | 26-Feb-26 | 27-Jun-26 | 24-Feb-26 | 24-Jun-26 | -3 | | | |
| CDS-DDA-30140 | DDA Submission of Utility Bridge and Access Building Equipment | 80 | 23-Dec-25 | | 26-Feb-26 | 13-May-26 | 24-Feb-26 | 10-May-26 | -3 | 2 | CDS-AIP-30160 | CDS-DDA-30150, PRO10020, PRO10100 |
| CDS-DDA-30150 | Comment and Approval for DDA Submission of Utility Bridge and Access Building Equipment | 45 | | | 13-May-26 | 27-Jun-26 | 11-May-26 | 24-Jun-26 | -3 | 2 | CDS-DDA-30140 | MSS20140, S1-UBAB-10000, S1-UBAB-10010, S1-UBAB-20020, S1-UBAB-20010, CDS-DDA-60020, CDS-DDA-30171, S1-UBAB-20021 |
| DDA 17 - Design of Sludge Digesters and Sludge Disgester Building Equipment | | 118 | | | 02-May-26 | 28-Aug-26 | 27-Feb-26 | 24-Jun-26 | -64 | | | |
| CDS-DDA-30160 | DDA Submission of Sludge Digesters and Sludge Disgester Building Equipment | 60 | | | 02-May-26 | 01-Jul-26 | 27-Feb-26 | 27-Apr-26 | -64 | 0 | CDS-AIP-30180 | CDS-DDA-30170, PRO10020, PRO10110 |
| CDS-DDA-30170 | Comment and Approval for DDA Submission of Sludge Digesters and Sludge Disgester Building Equipment | 58 | | | 01-Jul-26 | 28-Aug-26 | 28-Apr-26 | 24-Jun-26 | -64 | 0 | CDS-DDA-30160 | MSS20160, S1-SD1-10000, S1-SD2-10000, S1-SD3-10000, S1-SD4-10000, S1-SDB-10000, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| CDS-DDA-30171 | Planned Completion of KDE2 | 0 | | | | 25-Jun-26 | | 24-Jun-26 | 0 | 0 | CDS-DDA-30070, CDS-DDA-30090, CDS-DDA-30110, CDS-DDA-30170, CDS-DDA-30150, CDS-DDA-50023, CDS-DDA-50025, CDS-DDA-50026, | S1-UBAB-10000 |
| DDA 18 - Design of Deodorization (DO) System | | 208 | | | 26-Nov-26 | 22-Jun-27 | 29-Nov-26 | 24-Jun-27 | 2 | | | |
| CDS-DDA-30180 | DDA Submission of Deodorization System (DO) | 150 | | | 26-Nov-26 | 25-Apr-27 | 29-Nov-26 | 27-Apr-27 | 2 | 2 | CDS-AIP-30200 | CDS-DDA-30190, PRO10020, PRO10120 |
| CDS-DDA-30190 | Comment and Approval for DDA Submission of Deodorization System | 58 | | | 25-Apr-27 | 22-Jun-27 | 28-Apr-27 | 24-Jun-27 | 2 | 2 | CDS-DDA-30180 | CDS-DDA-60020 |
| DDA 19 - Design of Lifting Appliances (LA) Equipment | | 208 | | | 07-Sep-26 | 03-Apr-27 | 29-Nov-26 | 24-Jun-27 | 82 | | | |
| CDS-DDA-30200 | DDA Submission of Lifting Appliances (LA) Equipment | 150 | | | 07-Sep-26 | 04-Feb-27 | 29-Nov-26 | 27-Apr-27 | 82 | 2 | CDS-AIP-30220 | CDS-DDA-30210, PRO10130 |
| CDS-DDA-30210 | Comment and Approval for DDA Submission of LA Equipment | 58 | | | 04-Feb-27 | 03-Apr-27 | 28-Apr-27 | 24-Jun-27 | 82 | 2 | CDS-DDA-30200 | CDS-DDA-60020 |
| DDA 20 - Design of Process Water System and Plant Service Water System | | 270 | | | 22-Jun-26 | 19-Mar-27 | 28-Sep-26 | 24-Jun-27 | 98 | | | |
| CDS-DDA-30220 | DDA Submission of Process Water System | 240 | | | 22-Jun-26 | 17-Feb-27 | 28-Sep-26 | 25-May-27 | 98 | 2 | CDS-AIP-30240, CDS-AIP-30245 | CDS-DDA-30230, PRO10020, PRO10140 |
| CDS-DDA-30230 | Comment and Approval for DDA Submission of Process Water System | 30 | | | 17-Feb-27 | 19-Mar-27 | 26-May-27 | 24-Jun-27 | 98 | 2 | CDS-DDA-30220 | CDS-DDA-60020, S1-BTB-20060, S1-CHP-10050, S1-SDSDB-10040, S1-IWSTB-10030, S1-PST-10060, S1-SDB-10030 |
| DDA 21 - Design of Electrical System | | 330 | | | 13-May-26 | 08-Apr-27 | 30-Jun-26 | 24-Jun-27 | 77 | | | |
| CDS-DDA-40000 | DDA Submission of Electrical System | 240 | | | 13-May-26 | 08-Jan-27 | 30-Jun-26 | 24-Feb-27 | 47 | 2 | CDS-AIP-40010 | CDS-DDA-40010, PRO20000, PRO20010, PRO20020, PRO20030, CDS-AIP-40012 |
| CDS-DDA-40010 | Comment and Approval for DDA Submission of Electrical System | 90 | | | 08-Jan-27 | 08-Apr-27 | 27-Mar-27 | 24-Jun-27 | 77 | 2 | CDS-DDA-40000 | CDS-DDA-60020 |
| DDA 22 - Design of Earthing and Lightning System | | 240 | | | 13-Aug-26 | 10-Apr-27 | 28-Oct-26 | 24-Jun-27 | 75 | | | |
| CDS-DDA-40020 | DDA Submission of Earthing and Lightning System | 180 | | | 13-Aug-26 | 09-Feb-27 | 28-Oct-26 | 25-Apr-27 | 75 | 2 | CDS-AIP-40030 | CDS-DDA-40030, PRO20040 |
| CDS-DDA-40030 | Comment and Approval for DDA Submission of Earthing and Lightning System | 60 | | | 09-Feb-27 | 10-Apr-27 | 26-Apr-27 | 24-Jun-27 | 75 | 2 | CDS-DDA-40020 | CDS-DDA-60020, S1-BTB-10070 |
| DDA 23 - Design of Supervisor Control and Data Acquisition (SCADA) System | | 300 | | | 08-Sep-26 | 05-Jul-27 | 29-Aug-26 | 24-Jun-27 | -10 | | | |
| CDS-DDA-40040 | DDA Submission of Supervisor Control and Data Acquisition (SCADA) System | 240 | | | 08-Sep-26 | 06-May-27 | 29-Aug-26 | 25-Apr-27 | -10 | 2 | CDS-AIP-40050 | CDS-DDA-40050, PRO20040 |
| CDS-DDA-40050 | Comment and Approval for DDA Submission of SCADA System | 60 | | | 06-May-27 | 05-Jul-27 | 26-Apr-27 | 24-Jun-27 | -10 | 2 | CDS-DDA-40040 | CDS-DDA-60020, S1-ABWS-10060 |
| DDA 24 - Design of Control Monitoring and Operation System (CMOS) | | 300 | | | 08-Sep-26 | 05-Jul-27 | 29-Aug-26 | 24-Jun-27 | -10 | | | |
| CDS-DDA-40060 | DDA Submission of Control Monitoring and Operation System (CMOS) | 240 | | | 08-Sep-26 | 06-May-27 | 29-Aug-26 | 25-Apr-27 | -10 | 0 | CDS-AIP-40070 | CDS-DDA-40070, PRO20040 |
| CDS-DDA-40070 | Comment and Approval for DDA Submission of CMOS | 60 | | | 06-May-27 | 05-Jul-27 | 26-Apr-27 | 24-Jun-27 | -10 | 0 | CDS-DDA-40060 | CDS-DDA-60020 |



Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |


Updated Programme (as of 28-01-2026)
 Programme ID: HSKEPP-C3-Prog-03
 (sheet 9 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| DDA 25 - Design of Process Instrumentation System (PIS) and Digital Twin System | | 300 | | | 03-Oct-26 | 30-Jul-27 | 29-Aug-26 | 24-Jun-27 | -35 | | | |
| CDS-DDA-40080 | DDA Submission of Process Instrumentation System (PIS) and Digital Twin System | 240 | | | 03-Oct-26 | 31-May-27 | 29-Aug-26 | 25-Apr-27 | -35 | 0 | CDS-AIP-40090 | CDS-DDA-40090, PRO20040 |
| CDS-DDA-40090 | Comment and Approval for DDA Submission of Process Instrumentation System (PIS) and Digital Twin System | 60 | | | 31-May-27 | 30-Jul-27 | 26-Apr-27 | 24-Jun-27 | -35 | 0 | CDS-DDA-40080 | CDS-DDA-60020 |
| DDA 26 - Design of Building Services (BS) System (incl. MVAC, PD, FS & ELV) | | 300 | 29-Dec-25 | | 28-Jan-26 | 27-Oct-26 | 06-Dec-25 | 24-Dec-26 | 59 | | | |
| CDS-DDA-50000 | DDA Submission of Building Services (BS) System for Biological Treatment Building (BTB) | 120 | | | 02-Apr-26 | 30-Jul-26 | 29-Mar-26 | 26-Jul-26 | -4 | 0 | CDS-AIP-50021 | CDS-DDA-50200, CDS-DDA-50020 |
| CDS-DDA-50001 | DDA Submission of Building Services (BS) System for SDSDB | 90 | 30-Dec-25 | | 28-Jan-26 | 18-Apr-26 | 06-Dec-25 | 24-Feb-26 | -53 | 0 | CDS-AIP-50022 | CDS-DDA-50200, CDS-DDA-50021 |
| CDS-DDA-50002 | DDA Submission of Building Services (BS) System for Sludge Skip Building (SSB) | 30 | 29-Dec-25 | | 26-Feb-26 | 25-Mar-26 | 29-Jan-26 | 24-Feb-26 | -29 | 0 | CDS-AIP-50023 | CDS-DDA-50200, CDS-DDA-50022 |
| CDS-DDA-50003 | DDA Submission of Building Services (BS) System for IWSTB | 60 | | | 24-Apr-26 | 23-Jun-26 | 29-Mar-26 | 27-May-26 | -27 | 0 | CDS-AIP-50024 | CDS-DDA-50200, CDS-DDA-50023 |
| CDS-DDA-50004 | DDA Submission of Building Services (BS) System for Primary Sedimentation Tank (PST) Building | 60 | | | 24-Apr-26 | 23-Jun-26 | 29-Mar-26 | 27-May-26 | -27 | 0 | CDS-AIP-50025 | CDS-DDA-50200, CDS-DDA-50024 |
| CDS-DDA-50005 | DDA Submission of Building Services (BS) System for Combined Heat & Power Building (CHPB) | 60 | | | 09-Apr-26 | 08-Jun-26 | 29-Mar-26 | 27-May-26 | -12 | 0 | CDS-AIP-50026 | CDS-DDA-50200, CDS-DDA-50025 |
| CDS-DDA-50006 | DDA Submission of Building Services (BS) System for Utility Bridge and Access Building | 60 | | | 20-May-26 | 18-Jul-26 | 29-Mar-26 | 27-May-26 | -52 | 0 | CDS-AIP-50027 | CDS-DDA-50200, CDS-DDA-50026 |
| CDS-DDA-50007 | DDA Submission of Building Services (BS) System for Sludge Digester Building (SDB) | 60 | | | 09-Apr-26 | 08-Jun-26 | 29-Mar-26 | 27-May-26 | -12 | 0 | CDS-AIP-50028 | CDS-DDA-50200, CDS-DDA-50027 |
| CDS-DDA-50008 | DDA Submission of Building Services (BS) System for Admin. Building | 60 | | | 31-Jul-26 | 29-Sep-26 | 28-Sep-26 | 26-Nov-26 | 59 | 2 | CDS-AIP-50029 | CDS-DDA-50200, CDS-DDA-50028 |
| CDS-DDA-50009 | DDA Submission of Building Services (BS) System for Workshop | 60 | | | 31-Jul-26 | 29-Sep-26 | 28-Sep-26 | 26-Nov-26 | 59 | 2 | CDS-AIP-50030 | CDS-DDA-50200, CDS-DDA-50029 |
| CDS-DDA-50020 | Comment and Approval for DDA Submission of BS System for Biological Treatment Building (BTB) | 28 | | | 31-Jul-26 | 27-Aug-26 | 27-Jul-26 | 23-Aug-26 | -4 | 0 | CDS-DDA-50000 | MSS20180, CDS-DDA-60020, CDS-DDA-20071 |
| CDS-DDA-50021 | Comment and Approval for DDA Submission of BS System for SDSDB | 28 | | | 19-Apr-26 | 16-May-26 | 25-Feb-26 | 24-Mar-26 | -53 | 0 | CDS-DDA-50001 | MSS20180, CDS-DDA-60020, CDS-DDA-30051 |
| CDS-DDA-50022 | Comment and Approval for DDA Submission of BS System for Sludge Skip Building (SSB) | 28 | | | 25-Mar-26 | 22-Apr-26 | 25-Feb-26 | 24-Mar-26 | -29 | 0 | CDS-DDA-50002 | MSS20180, CDS-DDA-60020, CDS-DDA-30051 |
| CDS-DDA-50023 | Comment and Approval for DDA Submission of BS System for IWSTB | 28 | | | 23-Jun-26 | 21-Jul-26 | 28-May-26 | 24-Jun-26 | -27 | 0 | CDS-DDA-50003 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50024 | Comment and Approval for DDA Submission of BS System for Primary Sedimentation Tank (PST) Building | 28 | | | 23-Jun-26 | 21-Jul-26 | 28-May-26 | 24-Jun-26 | -27 | 0 | CDS-DDA-50004 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50025 | Comment and Approval for DDA Submission of BS System for Combined Heat & Power Building (CHPB) | 28 | | | 08-Jun-26 | 06-Jul-26 | 28-May-26 | 24-Jun-26 | -12 | 0 | CDS-DDA-50005 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50026 | Comment and Approval for DDA Submission of BS System for Utility Bridge and Access Building | 28 | | | 19-Jul-26 | 15-Aug-26 | 28-May-26 | 24-Jun-26 | -52 | 0 | CDS-DDA-50006 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50027 | Comment and Approval for DDA Submission of BS System for Sludge Digester Building (SDB) | 28 | | | 08-Jun-26 | 06-Jul-26 | 28-May-26 | 24-Jun-26 | -12 | 0 | CDS-DDA-50007 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50028 | Comment and Approval for DDA Submission of BS System for Admin. Building | 28 | | | 29-Sep-26 | 27-Oct-26 | 27-Nov-26 | 24-Dec-26 | 59 | 2 | CDS-DDA-50008 | MSS20180, CDS-DDA-60020, CDS-DDA-20111 |
| CDS-DDA-50029 | Comment and Approval for DDA Submission of BS System for Workshop | 28 | | | 29-Sep-26 | 27-Oct-26 | 27-Nov-26 | 24-Dec-26 | 59 | 2 | CDS-DDA-50009 | MSS20180, CDS-DDA-60020, CDS-DDA-20111 |
| DDA 27 - Design of BS Equipment | | 150 | | | 29-Sep-26 | 26-Feb-27 | 06-Jan-27 | 04-Jun-27 | 99 | | | |
| CDS-DDA-50200 | DDA Submission of BS Equipment | 120 | | | 29-Sep-26 | 27-Jan-27 | 06-Jan-27 | 05-May-27 | 99 | 2 | CDS-AIP-50210, CDS-DDA-50000, CDS-DDA-50001, CDS-DDA-50002, CDS-DDA-50003, CDS-DDA-50004, CDS-DDA-50005, CDS-DDA-50006, CDS-DDA-50200 | CDS-DDA-50210, PRO30000 |
| CDS-DDA-50210 | Comment and Approval for DDA Submission of BS Equipment | 30 | | | 27-Jan-27 | 26-Feb-27 | 06-May-27 | 04-Jun-27 | 99 | 2 | | MSS20180, CDS-DDA-60020, CDS-DDA-50120 |
| DDA 28 - Design of Gas Detection System | | 478 | | | 03-Mar-26 | 25-Jun-27 | 29-Aug-26 | 24-Jun-27 | 0 | | | |
| CDS-DDA-60000 | DDA Submission of Gas Detection System | 240 | | | 03-Mar-26 | 29-Oct-26 | 29-Aug-26 | 25-Apr-27 | 178 | 2 | CDS-AIP-60010 | CDS-DDA-60010, PRO20040 |
| CDS-DDA-60010 | Comment and Approval for DDA Submission of Gas Detection System | 60 | | | 29-Oct-26 | 28-Dec-26 | 26-Apr-27 | 24-Jun-27 | 178 | 2 | CDS-DDA-60000 | CDS-DDA-60020 |
| CDS-DDA-60020 | Planned Completion of KDE4 | 0 | | | | 25-Jun-27 | | 24-Jun-27 | 0 | 0 | CDS10040, CDS-DDA-10010, CDS-DDA-20010, CDS-DDA-20030, CDS-DDA-20050, CDS-DDA-20070, CDS-DDA-20110, CDS-DDA-30010, | CGS20020 |
| Major Temporary Works Design | | 389 | 08-Dec-25 | | 03-Sep-26 | 31-Dec-26 | 03-Aug-27 | 30-Nov-27 | 334 | | | |
| CDST10000 | ELS design for foundation excavation works for BTB | 30 | 08-Dec-25 | | 09-Oct-26 | 05-Nov-26 | 13-Aug-27 | 08-Sep-27 | 308 | 3 | SUB20040, SUB20000, CDS-DDA-20050 | CDST10010 |
| CDST10010 | Comment for ELS design for foundation excavation works for BTB | 14 | | | 05-Nov-26 | 19-Nov-26 | 09-Sep-27 | 22-Sep-27 | 308 | 3 | CDST10000 | CDST10020 |
| CDST10020 | Resubmission of ELS design for foundation excavation works for BTB | 28 | | | 19-Nov-26 | 17-Dec-26 | 23-Sep-27 | 20-Oct-27 | 308 | 3 | CDST10010 | CDST10030 |
| CDST10030 | Approval of ELS design for foundation excavation works for BTB | 14 | | | 17-Dec-26 | 31-Dec-26 | 21-Oct-27 | 03-Nov-27 | 308 | 3 | CDST10020 | S1-BTB-10050 |
| CDST10040 | Design for Tower Cranes including foundation works | 120 | | | 03-Sep-26 | 31-Dec-26 | 03-Aug-27 | 30-Nov-27 | 334 | 3 | SUB20000 | MSS10040, S1-BTB-10080 |
| Statutory Submission | | 569 | 02-Jan-26 | | 02-Apr-26 | 23-Jul-27 | 01-Apr-26 | 24-Jun-27 | -29 | | | |
| CDS-AIP-30140 | Application of EMSD Notifiable Gas Installation (NGI) | 90 | | | 18-Jul-26 | 16-Oct-26 | 20-Jun-26 | 17-Sep-26 | -29 | 0 | CDS-AIP-30130, CDS-AIP-30135 | CDS-DDA-30132 |
| CDS-AIP-30250 | Submission to WSD for application of water supply for Process Water System and Plant Service Water System | 60 | 02-Jan-26 | | 22-Jun-26 | 18-Aug-26 | 31-Oct-26 | 26-Dec-26 | 131 | 3 | CDS-AIP-30240, CDS-AIP-30245 | CDS-DDA-30231 |
| CDS-AIP-50100 | Submission of General Building Plan (GBP) to FSD | 250 | 02-Jan-26 | | 20-May-26 | 12-Jan-27 | 10-Jul-26 | 04-Mar-27 | 52 | 2 | CDS-AIP-50021, CDS-AIP-50022, CDS-AIP-50023, CDS-AIP-50024, CDS-AIP-50025, CDS-AIP-50026, CDS-AIP-50027, CDS-AIP-50028, | CDS-DDA-50100 |
| CDS-AIP-50110 | Application for Dangerous Goods (DG) Licence to FSD | 180 | | | 02-Apr-26 | 28-Sep-26 | 28-Jun-26 | 24-Dec-26 | 87 | 2 | CDS-AIP-50021 | CDS-DDA-50110 |
| CDS-AIP-50120 | Submission of Elevator Form LE5 to EMSD | 150 | | | 29-Jun-26 | 26-Nov-26 | 09-Aug-26 | 05-Jan-27 | 41 | 2 | CDS-AIP-50210, CDS-AIP-50021, CDS-AIP-50022, CDS-AIP-50029, CDS-AIP-50030 | CDS-DDA-50120 |
| CDS-AIP-50130 | Submission to WSD for application of water supply for FS system | 240 | | | 20-May-26 | 14-Jan-27 | 01-May-26 | 26-Dec-26 | -19 | 0 | CDS-AIP-50021, CDS-AIP-50022, CDS-AIP-50023, CDS-AIP-50024, CDS-AIP-50025, CDS-AIP-50026, CDS-AIP-50027, CDS-AIP-50028, | CDS-DDA-50130 |



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|---|
| CDS-AIP-50140 | Submission for application of boardband service provision | 200 | | | 20-May-26 | 05-Dec-26 | 11-May-26 | 26-Nov-26 | -9 | 3 | CDS-AIP-50021, CDS-AIP-50022, CDS-AIP-50023, CDS-AIP-50024, CDS-AIP-50025, CDS-AIP-50026, CDS-AIP-50027, CDS-AIP-50028, CDS-AIP-30140 | CDS-DDA-50140 |
| CDS-DDA-30132 | Acceptance of the application of Notifiable Gas Installation (NGI) | 280 | | | 16-Oct-26 | 23-Jul-27 | 18-Sep-26 | 24-Jun-27 | -29 | 0 | | CDS-DDA-60020, S1-BIOH-20000, S1-BIOH-20020, S1-BIOH-20040, CDS-DDA-30130, CDS-DDA-30131 |
| CDS-DDA-30231 | WSD acceptance on the application of water supply for Process Water System | 180 | | | 18-Aug-26 | 14-Feb-27 | 27-Dec-26 | 24-Jun-27 | 131 | 3 | CDS-AIP-30250 | CDS-DDA-60020, S1-SCT-10080 |
| CDS-DDA-50100 | FSD acceptance on the application of GBP | 112 | | | 12-Jan-27 | 04-May-27 | 05-Mar-27 | 24-Jun-27 | 52 | 2 | CDS-AIP-50100 | CDS-DDA-60020, S1-SCT-10100 |
| CDS-DDA-50110 | FSD approval on the application of Dangerous Goods (DG) Licence | 182 | | | 29-Sep-26 | 29-Mar-27 | 25-Dec-26 | 24-Jun-27 | 87 | 2 | CDS-AIP-50110 | CDS-DDA-60020, S1-SCT-10090 |
| CDS-DDA-50120 | Approval for Elevator Licence Permit | 170 | | | 26-Nov-26 | 15-May-27 | 06-Jan-27 | 24-Jun-27 | 41 | 2 | CDS-AIP-50120, CDS-DDA-50210 | CDS-DDA-60020, S1-BTB-20071 |
| CDS-DDA-50130 | WSD acceptance on the application of water supply for FS system | 180 | | | 15-Jan-27 | 13-Jul-27 | 27-Dec-26 | 24-Jun-27 | -19 | 0 | CDS-AIP-50130 | CDS-DDA-60020, S1-SCT-10080 |
| CDS-DDA-50140 | Acceptance on the application of boardband service provision | 210 | | | 06-Dec-26 | 03-Jul-27 | 27-Nov-26 | 24-Jun-27 | -9 | 3 | CDS-AIP-50140 | CDS-DDA-60020, S1-SCT-10000, S1-SCT-10001, S1-SCT-10010, S1-SCT-10011, S1-SCT-10020, S1-SCT-10030, S1-SCT-10040, S1-SCT-10050, CDS10070 |
| CDS10060 | Application of Discharge Licence under WPCO | 180 | | | 11-Apr-26 | 08-Oct-26 | 01-Apr-26 | 27-Sep-26 | -11 | 2 | CDS10020, CDS10040, CDS-DDA-10010 | CDS10070 |
| CDS10070 | Approval and acceptance for the Discharge Licence | 270 | | | 08-Oct-26 | 05-Jul-27 | 28-Sep-26 | 24-Jun-27 | -11 | 2 | CDS10060 | CDS-DDA-60020 |
| Contractor's General Submission | | 1399 | 25-Jun-25 | | 28-Jan-26 | 23-Apr-29 | 03-Sep-25 | 23-Jan-30 | 276 | | | |
| CGS10000 | Submission of First Programme | 14 | 25-Jun-25 | 08-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS10010 | Submission of Subcontractor Management Plan (SMP) | 28 | 25-Jun-25 | 22-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS10020 | Submission of Safety Management Plan | 35 | 25-Jun-25 | 29-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS10030 | Submission of Quality Management Plan (QMP) | 28 | 25-Jun-25 | 22-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS10040 | Submission of Environmental Management Plan (EMP) | 42 | 25-Jun-25 | 05-Aug-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS10050 | Submission of Project Design Plan | 18 | 25-Jun-25 | 12-Jul-25 | 28-Jan-26 | 28-Jan-26 | 03-Sep-25 | 03-Sep-25 | | 0 | PCC10010 | CDS10020, CDS10050, CDS-AIP-10000, CDS-AIP-20000, CDS-AIP-20020, CDS-AIP-20040, CDS-AIP-20060, CDS-AIP-20080, CDS-AIP-20100, SUB20060 |
| CGS10060 | Appointment of Independent Checking Engineer (ICE) | 60 | 25-Jun-25 | 03-Dec-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS10080 | Submission of Organization Chart | 14 | 25-Jun-25 | 08-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CGS20000 | Submission of DfMA design plan | 21 | 13-Aug-25 | 02-Sep-25 | 10-Feb-26 | 10-Feb-26 | 21-May-26 | 21-May-26 | | 0 | SUB20050 | CGS20010 |
| CGS20010 | Comment and Approval of DfMA design plan | 28 | 25-Aug-25 | | 11-Feb-26 | 22-Feb-26 | 21-May-26 | 01-Jun-26 | 100 | 0 | CGS20000 | CDS-AIP-20000, CDS-AIP-20020 |
| CGS20020 | Submission of Test and Commissioning (T&C) Plan | 280 | | | 18-Apr-28 | 23-Jan-29 | 19-Jan-29 | 25-Oct-29 | 276 | 0 | CDS-DDA-60020, MSS20210 | CGS20030 |
| CGS20030 | Comment and Approval of Test and Commissioning (T&C) Plan | 90 | | | 23-Jan-29 | 23-Apr-29 | 26-Oct-29 | 23-Jan-30 | 276 | 0 | CGS20020 | S1-BTB-20080, S1-CHP-10070, S1-UBAB-20030, S1-SDSDB-10070, S1-SSB-10020, S1-IWSTB-10050, S1-PST-10090, S1-SD1-10050, |
| Contractor's Material Submission | | 730 | 23-Oct-25 | | 28-Jan-26 | 10-Oct-27 | 13-Aug-29 | 25-Apr-31 | 1294 | | | |
| CMS10000 | Reinforcement Bar | 30 | | | 28-Jan-26 | 26-Feb-26 | 27-Mar-31 | 25-Apr-31 | 1884 | 0 | SUB20000 | |
| CMS10010 | Ready Mix Concrete | 90 | | | 28-Jan-26 | 27-Apr-26 | 26-Jan-31 | 25-Apr-31 | 1824 | 0 | SUB20000 | |
| CMS10020 | E&M Equipment Submission | 730 | 23-Oct-25 | | 28-Jan-26 | 10-Oct-27 | 13-Aug-29 | 25-Apr-31 | 1294 | 0 | PCC10010 | |
| BIM Deliverables | | 1991 | 17-Jun-25 | | 28-Jan-26 | 28-Nov-30 | 18-Mar-26 | 29-Jan-31 | 63 | | | |
| BIM10000 | Submission of BIM Execution Plan | 30 | 17-Jun-25 | | 28-Jan-26 | 02-Feb-26 | 18-Mar-26 | 24-Mar-26 | 50 | 2 | PCC10000 | BIM10010, BIM10020, BIM10030 |
| BIM10010 | Existing conditions modelling | 120 | 17-Jul-25 | | 03-Feb-26 | 27-Apr-26 | 24-Mar-26 | 16-Jun-26 | 50 | 2 | BIM10000 | BIM10020 |
| BIM10020 | BIM coordinated model | 365 | 01-Dec-25 | | 28-Apr-26 | 08-Jan-27 | 16-Jun-26 | 26-Feb-27 | 50 | 2 | BIM10000, BIM10010 | BIM10030, BIM10050, BIM10040 |
| BIM10030 | Combined Services Drawings (CSD) and Combined Builder's Works Drawings (CBWD) | 90 | 07-Dec-26 | | 08-Jan-27 | 30-Mar-27 | 20-Apr-27 | 09-Jul-27 | 102 | 2 | BIM10000, BIM10020 | BIM10050 |
| BIM10040 | BIM model with point cloud(s) intergrated | 120 | | | 08-Jan-27 | 08-May-27 | 12-Mar-27 | 09-Jul-27 | 63 | 2 | BIM10020 | BIM10050 |
| BIM10050 | 4D Modelling | 1300 | | | 08-May-27 | 28-Nov-30 | 10-Jul-27 | 29-Jan-31 | 63 | 2 | BIM10020, BIM10030, BIM10040 | S210000 |
| Subcontracting and Procurement | | 1101 | 25-Jun-25 | | 28-Jan-26 | 30-Jun-28 | 03-Sep-25 | 11-Dec-29 | 530 | | | |
| Subcontracting | | 277 | 25-Jun-25 | | 28-Jan-26 | 28-Mar-26 | 03-Sep-25 | 05-Nov-28 | 953 | | | |
| SUB10000 | Submission of subletting and procurement procedure | 21 | 25-Jun-25 | 15-Jul-25 | 28-Jan-26 | 28-Jan-26 | 03-Sep-25 | 03-Sep-25 | | 0 | PCC10010 | SUB20010, SUB20020, SUB20030, SUB20050, SUB20040, SUB20060, SUB20070, SUB20080, SUB20090, SUB20100, SUB20110, SUB20120, SUB20010, SUB20020, SUB20030, SUB20040, SUB20050, SUB20070, SUB20080, SUB20120, SUB20130, SUB20140, SUB20150, SUB20160, MSS10000, CDS-DDA-30051 |
| SUB20000 | Subletting for Civil Subcontractor | 14 | 16-Jul-25 | 29-Jul-25 | 28-Jan-26 | 28-Jan-26 | 15-Nov-25 | 15-Nov-25 | | 0 | SUB10000 | |
| SUB20010 | Subletting for ground investigation and pre-drilling works | 14 | 01-Dec-25 | 15-Jan-26 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 2 | SUB10000, SUB20000 | |
| SUB20020 | Subletting for traffic consultant | 14 | | | 28-Jan-26 | 10-Feb-26 | 11-Mar-26 | 24-Mar-26 | 42 | 2 | SUB10000, SUB20000 | CDS-DDA-30051 |
| SUB20030 | Subletting for landscape works (tree survey) | 14 | | | 28-Jan-26 | 10-Feb-26 | 11-Mar-26 | 24-Mar-26 | 42 | 2 | SUB10000, SUB20000 | CDS-DDA-30051 |
| SUB20040 | Subletting for temporary works design consultant | 14 | | | 28-Jan-26 | 10-Feb-26 | 11-Mar-26 | 24-Mar-26 | 42 | 2 | SUB10000, SUB20000 | CDST10000, CDS-DDA-30051 |
| SUB20050 | Subletting for DfMA design consultant | 14 | | | 28-Jan-26 | 10-Feb-26 | 11-Mar-26 | 24-Mar-26 | 42 | 2 | SUB10000, SUB20000 | CGS20000, CDS-DDA-30051 |
| SUB20060 | Subletting for ICE services | 10 | 14-Aug-25 | 23-Aug-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 2 | SUB10000, CGS10060 | CDS-DDA-30051 |
| SUB20070 | Subletting for Earth works | 14 | | | 28-Jan-26 | 10-Feb-26 | 11-Mar-26 | 24-Mar-26 | 42 | 2 | SUB10000, SUB20000 | CDS-DDA-30051 |
| SUB20080 | Subletting for ELS works | 21 | | | 28-Jan-26 | 17-Feb-26 | 04-Mar-26 | 24-Mar-26 | 35 | 2 | SUB10000, SUB20000 | MSS10020, S1-BTB-10000, S1-BIOH-10050, CDS-DDA-30051 |
| SUB20090 | Subletting for BIM works | 21 | 16-Jul-25 | 05-Aug-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 2 | SUB10000 | CDS-DDA-30051 |
| SUB20100 | Subletting for BIM consultant | 21 | 16-Jul-25 | 05-Aug-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 2 | SUB10000 | CDS-DDA-30051 |
| SUB20110 | Subletting for Process Designer | 10 | 16-Jul-25 | 25-Jul-25 | 28-Jan-26 | 28-Jan-26 | 03-Sep-25 | 03-Sep-25 | | 0 | SUB10000 | CDS10020, CDS-AIP-10000, CDS-AIP-30000 |
| SUB20120 | Subletting for precasting work | 45 | | | 28-Jan-26 | 13-Mar-26 | 08-Feb-26 | 24-Mar-26 | 11 | 2 | SUB10000, SUB20000 | PFW00000, CDS-DDA-30051 |
| SUB20130 | Subletting for site formation work | 30 | | | 28-Jan-26 | 26-Feb-26 | 23-Feb-26 | 24-Mar-26 | 26 | 2 | SUB10000, SUB20000 | CDS-DDA-30051 |
| SUB20140 | Subletting for R.C. structure | 30 | | | 28-Jan-26 | 26-Feb-26 | 23-Feb-26 | 24-Mar-26 | 26 | 2 | SUB10000, SUB20000 | CDS-DDA-30051 |



— Primary Baseline
— Non-Critical Activity
— Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme
 (as of 28-01-2026)
 Programme ID: HSKEPP-C3-Prog-03
 (sheet 13 of 28)



| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|-------------|------------------|---------------|------------------|------------------|------------------|------------------|-------------|---------------------|---|--|
| SUB20150 | Subletting for waterproofing works | 30 | | | 28-Jan-26 | 26-Feb-26 | 23-Feb-26 | 24-Mar-26 | 26 | 2 | SUB10000, SUB20000 | CDS-DDA-30051 |
| SUB20160 | Subletting for ABWF works | 30 | | | 28-Jan-26 | 26-Feb-26 | 23-Feb-26 | 24-Mar-26 | 26 | 2 | SUB10000, SUB20000 | S1-BTB-30000, S1-ABWS-10040, S1-ABWS-10050, CDS-DDA-30051 |
| SUB20170 | Subletting for U/G utilities works | 45 | | | 28-Jan-26 | 13-Mar-26 | 08-Feb-26 | 24-Mar-26 | 11 | 2 | SUB10000, SUB20000 | CDS-DDA-20120, CDS-DDA-30051 |
| SUB20180 | Subletting for E&M works | 60 | | | 28-Jan-26 | 28-Mar-26 | 07-Sep-28 | 05-Nov-28 | 953 | 2 | SUB10000 | S1-ABWS-10000, S1-ABWS-10020, S1-BTB-20000, S1-BTB-20060, S1-SDSDB-10000, S1-SSB-10000, S1-CHP-10000, S1-CHP-10020, |
| E&M Equipment Procurement, FAT and Delivery | | 1080 | 16-Jul-25 | | 28-Jan-26 | 30-Jun-28 | 01-Feb-27 | 11-Dec-29 | 530 | | | |
| PRO00000 | Submission of Procurement Plan | 90 | 16-Jul-25 | 13-Oct-25 | 28-Jan-26 | 28-Jan-26 | 01-Feb-27 | 01-Feb-27 | | 1 | SUB10000 | PRO00010 |
| PRO00010 | Comment and Approval of Procurement Plan | 30 | 14-Oct-25 | 12-Nov-25 | 28-Jan-26 | 28-Jan-26 | 01-Feb-27 | 01-Feb-27 | | 1 | PRO00000 | S1-BTB-20080, S1-ABWS-10030, S1-ABWS-10010, S1-SDB-10050, S1-SD4-10050, S1-SD3-10050, S1-SD2-10050, S1-SD1-10050, S1-BTB-20060 |
| PRO10020 | Procurement and delivery of Pipeworks, valves and instruments | 210 | | | 25-Apr-27 | 21-Nov-27 | 15-May-28 | 10-Dec-28 | 385 | 2 | CDS-DDA-30000, CDS-DDA-30020, CDS-DDA-30040, CDS-DDA-30060, CDS-DDA-30080, CDS-DDA-30100, CDS-DDA-30120, CDS-DDA-30140, | S1-BTB-20000 |
| PRO10030 | Procurement and delivery of Biological Treatment System equipment | 210 | | | 06-Jan-27 | 04-Aug-27 | 10-Apr-28 | 05-Nov-28 | 460 | 2 | SUB10000, CDS-DDA-30000, PRO00010 | S1-SDSDB-10000 |
| PRO10040 | Procurement and delivery of SDSDB Equipment | 270 | | | 26-May-2 | 20-Feb-27 | 23-Mar-28 | 18-Dec-28 | 667 | 2 | SUB10000, CDS-DDA-30020, PRO00010 | S1-SSB-10000 |
| PRO10050 | Procurement and delivery of SSB Equipment | 270 | | | 11-May-2 | 05-Feb-27 | 14-Dec-28 | 09-Sep-29 | 948 | 1 | SUB10000, CDS-DDA-30040, PRO00010 | S1-IWSTB-10000 |
| PRO10060 | Procurement and delivery of IWSTB Equipment | 730 | | | 10-Jun-26 | 09-Jun-28 | 26-Sep-27 | 24-Sep-29 | 473 | 2 | SUB10000, CDS-DDA-30060, PRO00010, CDS-DDA-30065 | S1-PST-10000, S1-PST-10010 |
| PRO10070 | Procurement and delivery of PST Equipment | 730 | | | 07-Jun-26 | 06-Jun-28 | 26-Sep-27 | 24-Sep-29 | 476 | 2 | SUB10000, CDS-DDA-30080, PRO00010 | S1-CHP-10000, S1-CHP-10020 |
| PRO10080 | Procurement and delivery of CHPB Equipment | 270 | | | 29-May-2 | 23-Feb-27 | 21-Feb-28 | 16-Nov-28 | 632 | 2 | SUB10000, CDS-DDA-30100, PRO00010 | S1-BIOH-20000, S1-BIOH-20020, S1-BIOH-20040 |
| PRO10090 | Procurement and delivery of Biogas Holder Equipment | 270 | | | 28-Dec-26 | 24-Sep-27 | 17-Mar-29 | 11-Dec-29 | 810 | 2 | SUB10000, CDS-DDA-30120, PRO00010, CDS-DDA-30125 | S1-UBAB-10010, S1-UBAB-20020, S1-UBAB-20010, S1-UBAB-20021 |
| PRO10100 | Procurement and delivery of Utility Bridge and Access Building Equipment | 240 | | | 13-May-2 | 08-Jan-27 | 01-Feb-27 | 28-Sep-27 | 264 | 2 | SUB10000, CDS-DDA-30140, PRO00010 | S1-SD1-10000, S1-SD2-10000, S1-SD3-10000, S1-SD4-10000, S1-SDB-10000 |
| PRO10110 | Procurement and delivery of Sludge Digesters and Sludge Disgester Building Equipment | 730 | | | 01-Jul-26 | 30-Jun-28 | 26-Sep-27 | 24-Sep-29 | 452 | 2 | SUB10000, CDS-DDA-30160, PRO00010 | S1-BTB-20060 |
| PRO10120 | Procurement and delivery of DO System | 180 | | | 25-Apr-27 | 22-Oct-27 | 14-Jun-28 | 10-Dec-28 | 415 | 2 | SUB10000, CDS-DDA-30180, PRO00010 | S1-BTB-20060 |
| PRO10130 | Procurement and delivery of LA Equipment | 180 | | | 04-Feb-27 | 03-Aug-27 | 14-Jun-28 | 10-Dec-28 | 495 | 2 | SUB10000, CDS-DDA-30200, PRO00010 | S1-BTB-20060 |
| PRO10140 | Procurement and delivery of Process Water System | 180 | | | 17-Feb-27 | 16-Aug-27 | 14-Jun-28 | 10-Dec-28 | 483 | 2 | SUB10000, CDS-DDA-30220, PRO00010 | S1-BTB-20060 |
| PRO20000 | Procurement and delivery of Transformers | 210 | | | 08-Jan-27 | 06-Aug-27 | 15-May-28 | 10-Dec-28 | 492 | 2 | SUB10000, CDS-DDA-40000, PRO00010 | S1-BTB-20060, S1-CHP-10050, S1-SDSDB-10040, S1-IWSTB-10030, S1-PST-10060, S1-SDB-10030 |
| PRO20010 | Procurement and delivery of HV switchboard | 210 | | | 08-Jan-27 | 06-Aug-27 | 15-May-28 | 10-Dec-28 | 492 | 2 | SUB10000, CDS-DDA-40000, PRO00010 | S1-BTB-20060, S1-CHP-10050, S1-SDSDB-10040, S1-IWSTB-10030, S1-PST-10060, S1-SDB-10030 |
| PRO20020 | Procurement and delivery of LV switchboard | 210 | | | 08-Jan-27 | 06-Aug-27 | 15-May-28 | 10-Dec-28 | 492 | 2 | SUB10000, CDS-DDA-40000, PRO00010 | S1-BTB-20060, S1-CHP-10050, S1-SDSDB-10040, S1-IWSTB-10030, S1-PST-10060, S1-SDB-10030 |
| PRO20030 | Procurement and delivery of MCCs | 210 | | | 08-Jan-27 | 06-Aug-27 | 15-May-28 | 10-Dec-28 | 492 | 2 | SUB10000, CDS-DDA-40000, PRO00010 | S1-BTB-20060, S1-CHP-10050, S1-SDSDB-10040, S1-IWSTB-10030, S1-PST-10060, S1-SDB-10030 |
| PRO20040 | Procurement and delivery of other electrical equipment | 180 | | | 31-May-27 | 27-Nov-27 | 14-Jun-28 | 10-Dec-28 | 380 | 2 | SUB10000, CDS-DDA-40020, CDS-DDA-40040, CDS-DDA-40060, CDS-DDA-40080, PRO00010, CDS-DDA-60000 | S1-BTB-20060, S1-CHP-10050, S1-SDSDB-10040, S1-IWSTB-10030, S1-PST-10060, S1-SDB-10030 |
| PRO30000 | Procurement and delivery of BS equipment (incl. MVAC, PD, FS & ELV) | 210 | | | 27-Jan-27 | 25-Aug-27 | 29-Aug-28 | 26-Mar-29 | 580 | 2 | SUB10000, CDS-DDA-50200, PRO00010 | S1-BTB-20070, S1-SDSDB-10050, S1-CHP-10060 |
| Particular Submission of Key People and Specially Required Staffs | | 224 | 25-Jun-25 | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | | | |
| CKP10000 | Appointment of Project Manager | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10010 | Appointment of Treatment Process Manager | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10020 | Appointment of Site Agent | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10030 | Appointment of Mechanical Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10040 | Appointment of Electrical Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10050 | Appointment of Treatment Process Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10060 | Appointment of Civil Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10070 | Appointment of Control and Instrumentation Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10080 | Appointment of Building Services Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10090 | Appointment of Testing and Commissioning Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10100 | Appointment of Process Start-up Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10110 | Appointment of Plant Operation Manager | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10120 | Appointment of Building Engineer | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10130 | Appointment of Geotechnica Engineer (Foundation) | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10140 | Appointment of Geotechnica Engineer (ELS) | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10150 | Appointment of Architect | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10160 | Appointment of Landscape Architect | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10170 | Appointment of Design Coordinator | 7 | 23-Jul-25 | 08-Dec-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10180 | Appointment of Utilities Coordinator | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10190 | Appointment of BEAM Coordinator | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10200 | Appointment of Project Quantity Surveyor | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10210 | Appointment of Safety Officers and Safety Manager | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10220 | Appointment of Environmental Officer and Environmental Supervisor | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10230 | Appointment of Traffic Liaison Officer | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10240 | Appointment of Contractor's Labour Officer | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |




- Primary Baseline
- Non-Critical Activity
- Critical Activity
- ◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme
(as of 28-01-2026)

Programme ID: HSKEPP-C3-Prog-03
(sheet 15 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|------------|------------------|---------------|------------------|------------------|------------------|------------------|-------------|---------------------|--|--|
| CKP10250 | Appointment of Community Liaison Officers | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10260 | Appointment of BIM Team Leader | 7 | 25-Jun-25 | 01-Jul-25 | 28-Jan-26 | 28-Jan-26 | 24-Mar-26 | 24-Mar-26 | 0 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10270 | Appointment of Surveyor | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| CKP10280 | Appointment of Traffic Consultant and Traffic Engineers | 7 | | | 28-Jan-26 | 03-Feb-26 | 18-Mar-26 | 24-Mar-26 | 49 | 0 | PCC10010 | CDS-DDA-30051 |
| Method Statement Submission and Approval for Major Construction Activ | | 862 | 08-Dec-25 | | 28-Jan-26 | 18-Apr-28 | 22-Feb-27 | 10-Jun-30 | 784 | | | |
| MSS10000 | Submission of Method Statement for G.I. works | 14 | 08-Dec-25 | 05-Jan-26 | 28-Jan-26 | 28-Jan-26 | 22-Feb-27 | 22-Feb-27 | 2 | 2 | SUB20010 | MSS10010 |
| MSS10010 | Comment and Approval of Method Statement for G.I. works | 28 | 05-Jan-26 | 05-Jan-26 | 28-Jan-26 | 28-Jan-26 | 22-Feb-27 | 22-Feb-27 | 2 | 2 | MSS10000 | S1-BTB-10000 |
| MSS10020 | Submission of Method Statement for ELS works for BTB | 30 | | | 09-Oct-26 | 08-Nov-26 | 14-Sep-27 | 13-Oct-27 | 340 | 2 | SUB20080, CDS-DDA-20050 | MSS10030 |
| MSS10030 | Comment and Approval of Method Statement for ELS works for BTB | 21 | | | 08-Nov-26 | 29-Nov-26 | 14-Oct-27 | 03-Nov-27 | 340 | 2 | MSS10020 | S1-BTB-10050 |
| MSS10040 | Submission of Method Statement for erection of tower crane | 14 | | | 01-Jan-27 | 14-Jan-27 | 01-Dec-27 | 14-Dec-27 | 334 | 2 | CDST10040 | MSS10050 |
| MSS10050 | Comment and Approval of Method Statement for erection of tower crane | 21 | | | 15-Jan-27 | 04-Feb-27 | 15-Dec-27 | 04-Jan-28 | 334 | 2 | MSS10040 | S1-BTB-10080 |
| MSS10060 | Submission of Method Statement for structural works for BTB | 45 | | | 14-Aug-26 | 28-Sep-26 | 03-Jan-28 | 16-Feb-28 | 507 | 2 | CDS-DDA-20070 | MSS10070 |
| MSS10070 | Comment and Approval of Method Statement for structural works for BTB | 28 | | | 28-Sep-26 | 26-Oct-26 | 17-Feb-28 | 15-Mar-28 | 507 | 2 | MSS10060 | S1-BTB-10090, S1-BTB-10100 |
| MSS10080 | Submission of Method Statement for ABWF works for BTB | 45 | | | 01-Jul-27 | 14-Aug-27 | 30-Mar-30 | 13-May-30 | 1003 | 2 | CDS-DDA-20091 | MSS10090 |
| MSS10090 | Comment and Approval of Method Statement for ABWF works for BTB | 28 | | | 15-Aug-27 | 11-Sep-27 | 14-May-3 | 10-Jun-30 | 1003 | 2 | MSS10080 | S1-BTB-30000 |
| MSS10100 | Submission of Method Statement for ABWF works for Administration Building and Workshop | 45 | | | 21-Dec-26 | 04-Feb-27 | 06-Aug-29 | 19-Sep-29 | 958 | 2 | CDS-DDA-20110 | MSS10110 |
| MSS10110 | Comment and Approval of Method Statement for ABWF works for Administration Building and Workshop | 28 | | | 04-Feb-27 | 04-Mar-27 | 20-Sep-29 | 17-Oct-29 | 958 | 2 | MSS10100 | S1-ABWS-10000, S1-ABWS-10020, S1-ABWS-10040, S1-ABWS-10050 |
| MSS20000 | Submission of Method Statement for E&M works for BTB | 45 | | | 06-Apr-27 | 21-May-27 | 25-Aug-28 | 08-Oct-28 | 507 | 2 | CDS-DDA-30010 | MSS20010 |
| MSS20010 | Comment and Approval of Method Statement for E&M works for BTB | 28 | | | 21-May-27 | 18-Jun-27 | 09-Oct-28 | 05-Nov-28 | 507 | 2 | MSS20000 | S1-BTB-20000 |
| MSS20020 | Submission of Method Statement for E&M works for SDSDB | 45 | | | 10-Jul-26 | 24-Aug-26 | 06-Oct-28 | 20-Nov-28 | 819 | 2 | CDS-DDA-30030 | MSS20030 |
| MSS20030 | Comment and Approval of Method Statement for E&M works for SDSDB | 28 | | | 24-Aug-26 | 21-Sep-26 | 20-Nov-28 | 18-Dec-28 | 819 | 2 | MSS20020 | S1-SDSDB-10000 |
| MSS20040 | Submission of Method Statement for E&M works for SSB | 35 | | | 25-Jun-26 | 30-Jul-26 | 09-Jul-29 | 12-Aug-29 | 1110 | 2 | CDS-DDA-30050 | MSS20050 |
| MSS20050 | Comment and Approval of Method Statement for E&M works for SSB | 28 | | | 30-Jul-26 | 27-Aug-26 | 13-Aug-29 | 09-Sep-29 | 1110 | 2 | MSS20040 | S1-SSB-10000 |
| MSS20060 | Submission of Method Statement for E&M works for IWSTB | 45 | | | 07-Aug-26 | 21-Sep-26 | 14-Jul-29 | 27-Aug-29 | 1072 | 2 | CDS-DDA-30070, CDS-DDA-30075 | MSS20070 |
| MSS20070 | Comment and Approval of Method Statement for E&M works for IWSTB | 28 | | | 21-Sep-26 | 19-Oct-26 | 28-Aug-29 | 24-Sep-29 | 1072 | 2 | MSS20060 | S1-IWSTB-10000 |
| MSS20080 | Submission of Method Statement for E&M works for PST | 35 | | | 04-Aug-26 | 08-Sep-26 | 24-Jul-29 | 27-Aug-29 | 1085 | 2 | CDS-DDA-30090 | MSS20090 |
| MSS20090 | Comment and Approval of Method Statement for E&M works for PST | 28 | | | 08-Sep-26 | 06-Oct-26 | 28-Aug-29 | 24-Sep-29 | 1085 | 2 | MSS20080 | S1-PST-10000, S1-PST-10010 |
| MSS20100 | Submission of Method Statement for E&M works for CHPB | 35 | | | 28-Jun-26 | 02-Aug-26 | 15-Sep-28 | 19-Oct-28 | 809 | 2 | CDS-DDA-30110 | MSS20110 |
| MSS20110 | Comment and Approval of Method Statement for E&M works for CHPB | 28 | | | 02-Aug-26 | 30-Aug-26 | 20-Oct-28 | 16-Nov-28 | 809 | 2 | MSS20100 | S1-CHP-10000, S1-CHP-10020 |
| MSS20120 | Submission of Method Statement for E&M works for Biogas Holder | 45 | | | 23-Jul-27 | 06-Sep-27 | 14-Jul-29 | 27-Aug-29 | 722 | 2 | CDS-DDA-30130, CDS-DDA-30131 | MSS20130 |
| MSS20130 | Comment and Approval of Method Statement for E&M works for Biogas Holder | 28 | | | 06-Sep-27 | 04-Oct-27 | 28-Aug-29 | 24-Sep-29 | 722 | 2 | MSS20120 | S1-BIOH-20000, S1-BIOH-10050, S1-BIOH-20020, S1-BIOH-20040 |
| MSS20140 | Submission of Method Statement for E&M works for Utility Bridge and Access Building | 35 | | | 27-Jun-26 | 01-Aug-26 | 28-Jul-27 | 31-Aug-27 | 396 | 2 | CDS-DDA-30150 | MSS20150 |
| MSS20150 | Comment and Approval of Method Statement for E&M works for Utility Bridge and Access Building | 28 | | | 01-Aug-26 | 29-Aug-26 | 01-Sep-27 | 28-Sep-27 | 396 | 2 | MSS20140 | S1-UBAB-10010, S1-UBAB-20020, S1-UBAB-20010, S1-UBAB-20021 |
| MSS20160 | Submission of Method Statement for E&M works for Sludge Digesters and Sludge Disgester Building | 45 | | | 28-Aug-26 | 12-Oct-26 | 14-Jul-29 | 27-Aug-29 | 1051 | 2 | CDS-DDA-30170 | MSS20170 |
| MSS20170 | Comment and Approval of Method Statement for E&M works for Sludge Digesters and Sludge Disgester Building | 28 | | | 12-Oct-26 | 09-Nov-26 | 28-Aug-29 | 24-Sep-29 | 1051 | 2 | MSS20160 | S1-SD1-10000, S1-SD2-10000, S1-SD3-10000, S1-SD4-10000, S1-SDB-10000 |
| MSS20180 | Submission of Method Statement for BS works (incl. MVAC, PD, FS & ELV) | 45 | | | 26-Feb-27 | 12-Apr-27 | 17-Oct-29 | 30-Nov-29 | 964 | 2 | CDS-DDA-50210, CDS-DDA-50020, CDS-DDA-50021, CDS-DDA-50022, CDS-DDA-50023, CDS-DDA-50024, CDS-DDA-50025, CDS-DDA-50026, MSS20180 | MSS20190 |
| MSS20190 | Comment and Approval of Method Statement for BS works (incl. MVAC, PD, FS & ELV) | 28 | | | 12-Apr-27 | 10-May-27 | 01-Dec-29 | 28-Dec-29 | 964 | 2 | | S1-CHP-10060 |
| MSS20200 | Submission of Method Statement for Sewage and Sludge flow diversion | 90 | | | 23-Jul-27 | 21-Oct-27 | 24-Apr-28 | 22-Jul-28 | 276 | 2 | CDS-DDA-20130, CDS-DDA-30010, CDS-DDA-30030, CDS-DDA-30070, CDS-DDA-30090, CDS-DDA-30130, CDS-DDA-30170, CDS-DDA-30075, MSS20200 | MSS20210 |
| MSS20210 | Comment and Approval of Method Statement for Sewage and Sludge flow diversion | 180 | | | 21-Oct-27 | 18-Apr-28 | 23-Jul-28 | 18-Jan-29 | 276 | 2 | | CGS20020 |
| Preliminaries | | 351 | | | 21-May-26 | 06-May-27 | 30-Apr-27 | 25-Apr-31 | 1450 | | | |
| PRE00000 | Initial Survey | 30 | | | 21-Feb-27 | 22-Mar-27 | 10-Feb-31 | 11-Mar-31 | 1450 | 2 | SUB20000, ACD10030 | PRE00020, PRE00040 |
| PRE00010 | Pre-condition Survey | 30 | | | 21-Feb-27 | 22-Mar-27 | 10-Feb-31 | 11-Mar-31 | 1450 | 1 | SUB20000, ACD10030 | PRE00020, PRE00030, PRE00040 |
| PRE00020 | Tree Survey and tree assessment | 45 | | | 23-Mar-27 | 06-May-27 | 12-Mar-31 | 25-Apr-31 | 1450 | 1 | PRE00000, PRE00010 | |
| PRE00030 | Environmental Baseline Monitoring | 30 | | | 23-Mar-27 | 21-Apr-27 | 27-Mar-31 | 25-Apr-31 | 1465 | 2 | PRE00010 | |
| PRE00040 | Installation and initial reading of geotechnical instrumentations | 21 | | | 23-Mar-27 | 12-Apr-27 | 05-Apr-31 | 25-Apr-31 | 1474 | 2 | PRE00000, PRE00010 | |
| PRE00050 | Setup Contractor's site office and PM's site accommodation | 56 | | | 21-May-2 | 15-Jul-26 | 30-Apr-27 | 24-Jun-27 | 344 | 0 | PCC10010, ACD10000 | CDS-DDA-60020 |
| Precasting and Fabrication Works | | 330 | | | 18-Jan-27 | 14-Dec-27 | 21-May-27 | 05-Nov-28 | 328 | | | |
| PFW00000 | Establishment of Design for Manufacture and Assembly (DfMA) Prefabrication Yard | 90 | | | 18-Jan-27 | 18-Apr-27 | 21-May-27 | 18-Aug-27 | 123 | 1 | SUB20120, CDS-DDA-20010, CDS-DDA-20030 | PFW00010, PFW00020 |
| PFW00010 | Fabrication of DfMA units for Structural elements | 210 | | | 18-Apr-27 | 14-Nov-27 | 19-Aug-27 | 15-Mar-28 | 123 | 1 | PFW00000, CDS-DDA-20010 | S1-BTB-10090, S1-BTB-10100 |
| PFW00020 | Fabrication/ assembly of DfMA modules for E&M equipment | 240 | | | 18-Apr-27 | 14-Dec-27 | 11-Mar-28 | 05-Nov-28 | 328 | 1 | CDS-DDA-20030, PFW00000 | S1-BTB-20000, S1-BTB-20010, S1-BTB-20020, S1-BTB-20040, S1-BTB-20050, S1-SDSDB-10000, S1-IWSTB-10000, S1-BIOH-20090, |




Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| | | | |
|-----------|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 28-Dec-25 | B | JNKW | BLCH |

**Updated Programme
(as of 28-01-2026)**

Programme ID: HSKEPP-C3-Prog-03
(sheet 17 of 28)



50,

Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| Interfacing Issues | | 405 | 25-Jun-25 | | 28-Jan-26 | 03-Aug-26 | 14-Nov-25 | 20-May-26 | -75 | | | |
| ITF10000 | Submission of Interface Management Plan | 60 | 25-Jun-25 | 23-Aug-25 | 28-Jan-26 | 28-Jan-26 | 14-Nov-25 | 14-Nov-25 | | 2 | PCC10010 | ITF10010 |
| ITF10010 | Establish interface management liaison groups and site liaison group | 150 | 24-Aug-25 | | 28-Jan-26 | 04-Jun-26 | 14-Nov-25 | 21-Mar-26 | -75 | 0 | ITF10000 | ITF10020 |
| ITF10020 | Establish interface meeting and confirmation of interface schedule | 60 | | | 04-Jun-26 | 03-Aug-26 | 22-Mar-26 | 20-May-26 | -75 | 0 | ITF10010 | S1-UBAB-10000, ACD10000, ACD10010, ACD10020, ACD10030, ACD10040, ACD10050, ACD10060, ACD10070, ACD10080, ACD10090, |
| Section 1 of the Works-Completion of All Works except the Works in | | 1834 | 15-Dec-25 | | 29-Mar-26 | 11-Apr-31 | 19-May-26 | 25-Apr-31 | 15 | | | |
| Biological Treatment Building (BTB) | | 1243 | | | 23-Dec-26 | 18-May-30 | 16-Jan-27 | 25-Apr-31 | 342 | | | |
| Civil and Structural works | | 552 | | | 23-Dec-26 | 04-Nov-28 | 16-Jan-27 | 25-Apr-31 | 729 | | | |
| Pre-drilling and Piling Works | | 315 | | | 23-Dec-26 | 17-Jan-28 | 16-Jan-27 | 25-Apr-31 | 966 | | | |
| S1-BTB-00000 | Application of noise permit to EPD | 28 | | | 23-Dec-26 | 27-Jan-27 | 16-Jan-27 | 20-Feb-27 | 18 | 2 | ACD10030, ACD10040, ACD10050, ACD10060, ACD10070, ACD10080, ACD10090 | S1-BTB-10000 |
| S1-BTB-10000 | Ground investigation works | 8 | | | 22-Feb-27 | 02-Mar-27 | 22-Feb-27 | 02-Mar-27 | 0 | 0 | MSS10010, SUB20080, ACD10030, ACD10040, ACD10050, ACD10060, ACD10070, ACD10080, ACD10090, CDS-DDA-20010, S1-BTB-00000 | S1-BTB-10010, S1-BTB-10005, S1-BTB-10001 |
| S1-BTB-10001 | Geotechnical assessment report | 28 | | | 03-Mar-27 | 08-Apr-27 | 03-Mar-27 | 08-Apr-27 | 0 | 0 | S1-BTB-10000 | S1-BTB-10010 |
| S1-BTB-10005 | Plant mobilization and setup | 28 | | | 03-Mar-27 | 08-Apr-27 | 27-Apr-27 | 31-May-27 | 43 | 0 | S1-BTB-10000 | S1-BTB-10030, S1-BTB-10035 |
| S1-BTB-10010 | Pre-drilling works | 43 | | | 09-Apr-27 | 31-May-27 | 09-Apr-27 | 31-May-27 | 0 | 0 | S1-BTB-10000, S1-BTB-10001 | S1-BTB-10030 |
| S1-BTB-10030 | Installation of driven H-piles at Phase 1 | 85 | | | 01-Jun-27 | 09-Sep-27 | 01-Jun-27 | 09-Sep-27 | 0 | 0 | S1-BTB-10005, S1-BTB-10010 | S1-BTB-10035 |
| S1-BTB-10035 | Installation of driven H-piles at Phase 2 | 85 | | | 10-Sep-27 | 21-Dec-27 | 10-Sep-27 | 21-Dec-27 | 0 | 0 | S1-BTB-10005, S1-BTB-10030 | S1-BTB-10040, S1-BTB-10050, S1-BTB-10080 |
| S1-BTB-10040 | Loading test and proof test | 25 | | | 16-Dec-27 | 17-Jan-28 | 24-Mar-31 | 25-Apr-31 | 966 | 2 | S1-BTB-10035 | |
| ELS Works, Pilehead Treatment and Construction of Basement Structure | | 108 | | | 04-Nov-27 | 15-Mar-28 | 04-Nov-27 | 15-Mar-28 | 0 | | | |
| S1-BTB-10050 | Installation of sheetpiles | 30 | | | 04-Nov-27 | 08-Dec-27 | 04-Nov-27 | 08-Dec-27 | 0 | 0 | MSS10030, CDST10030, S1-BTB-10035 | S1-BTB-10060 |
| S1-BTB-10051 | Removal of Temporary aul Road at Northern side | 4 | | | 03-Jan-28 | 06-Jan-28 | 11-Mar-28 | 15-Mar-28 | 56 | 2 | S1-BTB-10060 | S1-BTB-10090, S1-BTB-10100 |
| S1-BTB-10060 | Excavation works | 36 | | | 09-Dec-27 | 22-Jan-28 | 09-Dec-27 | 22-Jan-28 | 0 | 0 | S1-BTB-10050 | S1-BTB-10070, S1-BTB-10051 |
| S1-BTB-10070 | Pilehead treatment and construction of basement structure | 75 | | | 13-Dec-27 | 15-Mar-28 | 13-Dec-27 | 15-Mar-28 | 0 | 0 | S1-BTB-10060, CDS-DDA-40030 | S1-BTB-10090, S1-BTB-10100 |
| S1-BTB-10080 | Erection of 2 nos. of tower cranes | 58 | | | 22-Dec-27 | 04-Mar-28 | 05-Jan-28 | 15-Mar-28 | 9 | 2 | CDST10040, MSS10050, S1-BTB-10035 | S1-BTB-10090, S1-BTB-10100 |
| Construction of Superstructure | | 190 | | | 16-Mar-28 | 04-Nov-28 | 16-Mar-28 | 04-Nov-28 | 0 | | | |
| S1-BTB-10090 | Construction of superstructure form BF to GF including Installation of DfMA (Phase 1) | 35 | | | 16-Mar-28 | 29-Apr-28 | 16-Mar-28 | 29-Apr-28 | 0 | 0 | S1-BTB-10080, CDS-DDA-20010, PFW00010, MSS10070, S1-BTB-10070, S1-BTB-10051 | S1-BTB-10091 |
| S1-BTB-10091 | Construction of superstructure form GF to 1F including Installation of DfMA (Phase 1) | 24 | | | 03-May-28 | 31-May-28 | 03-May-28 | 31-May-28 | 0 | 0 | S1-BTB-10090 | S1-BTB-10093, S1-BTB-10092 |
| S1-BTB-10092 | Water tightness test for water tank at BF (Phase 1) | 28 | | | 01-Jun-28 | 04-Jul-28 | 29-Aug-28 | 29-Sep-28 | 75 | 2 | S1-BTB-10091 | S1-BTB-10230, S1-BTB-10094 |
| S1-BTB-10093 | Construction of superstructure form 1F to RF including Installation of DfMA (Phase 1) | 20 | | | 01-Jun-28 | 23-Jun-28 | 01-Jun-28 | 23-Jun-28 | 0 | 0 | S1-BTB-10091 | S1-BTB-10100, S1-BTB-10210 |
| S1-BTB-10094 | Water tightness test for water tank at GF (Phase 1) | 28 | | | 05-Jul-28 | 05-Aug-28 | 30-Sep-28 | 04-Nov-28 | 75 | 2 | S1-BTB-10092 | S1-BTB-10230 |
| S1-BTB-10100 | Construction of superstructure form BF to GF including Installation of DfMA (Phase 2) | 35 | | | 24-Jun-28 | 04-Aug-28 | 24-Jun-28 | 04-Aug-28 | 0 | 0 | S1-BTB-10080, CDS-DDA-20010, PFW00010, MSS10070, S1-BTB-10070, S1-BTB-10051, S1-BTB-10093 | S1-BTB-10101 |
| S1-BTB-10101 | Construction of superstructure form GF to 1F including Installation of DfMA (Phase 2) | 24 | | | 05-Aug-28 | 01-Sep-28 | 05-Aug-28 | 01-Sep-28 | 0 | 0 | S1-BTB-10100 | S1-BTB-10102, S1-BTB-10103 |
| S1-BTB-10102 | Water tightness test for water tank at BF (Phase 2) | 28 | | | 02-Sep-28 | 06-Oct-28 | 30-Sep-28 | 04-Nov-28 | 24 | 2 | S1-BTB-10101 | S1-BTB-10230 |
| S1-BTB-10103 | Construction of superstructure form 1F to RF including Installation of DfMA (Phase 2) | 20 | | | 02-Sep-28 | 25-Sep-28 | 02-Sep-28 | 25-Sep-28 | 0 | 0 | S1-BTB-10101 | S1-BTB-10210, S1-BTB-10104, S1-BTB-10200 |
| S1-BTB-10104 | Water tightness test for water tank at GF (Phase 2) | 28 | | | 26-Sep-28 | 31-Oct-28 | 30-Sep-28 | 04-Nov-28 | 4 | 2 | S1-BTB-10103 | S1-BTB-10230 |
| S1-BTB-10200 | Removal of Temporary aul Road at Southern side | 4 | | | 26-Sep-28 | 29-Sep-28 | 26-Sep-28 | 29-Sep-28 | 0 | 0 | S1-BTB-10103 | S1-BTB-10230, S1-BTB-10210 |
| S1-BTB-10210 | Construction of superstructure for URF including Installation of DfMA | 28 | | | 30-Sep-28 | 04-Nov-28 | 30-Sep-28 | 04-Nov-28 | 0 | 0 | S1-BTB-10103, S1-BTB-10093, S1-BTB-10200 | S1-BTB-10230, S1-BTB-30040, S1-BTB-10220, S1-BTB-10220 |
| S1-BTB-10220 | Removal of Temporary aul Road at Western side | 4 | | | 01-Nov-28 | 04-Nov-28 | 01-Nov-28 | 04-Nov-28 | 0 | 0 | S1-BTB-10210, S1-BTB-10210 | S1-BTB-10230, S1-BTB-10230 |
| S1-BTB-10230 | Handover to E&M | 0 | | | | 04-Nov-28 | | 04-Nov-28 | 0 | 0 | S1-BTB-10210, S1-BTB-10102, S1-BTB-10104, S1-BTB-10200, S1-BTB-10220, S1-BTB-10092, S1-BTB-10094, S1-BTB-10220 | S1-BTB-20000, S1-BTB-20060, S1-BTB-20070, S1-BTB-30000, S1-BTB-20071 |
| ABWF works | | 210 | | | 06-Nov-28 | 24-Jul-29 | 11-Jun-30 | 10-Apr-31 | 509 | | | |
| S1-BTB-30000 | ABWF works from BF to GF | 65 | | | 06-Nov-28 | 23-Jan-29 | 11-Jun-30 | 26-Aug-30 | 469 | 3 | SUB20160, MSS10090, S1-BTB-10230 | S1-BTB-30010 |
| S1-BTB-30010 | ABWF works from GF to 1F | 50 | | | 24-Jan-29 | 26-Mar-29 | 27-Aug-30 | 26-Oct-30 | 469 | 3 | S1-BTB-30000 | S1-BTB-30020 |
| S1-BTB-30020 | ABWF works from 1F to RF | 45 | | | 27-Mar-29 | 24-May-29 | 28-Oct-30 | 18-Dec-30 | 469 | 3 | S1-BTB-30010 | S1-BTB-30030 |
| S1-BTB-30030 | ABWF works for URF | 25 | | | 25-May-2 | 23-Jun-29 | 19-Dec-30 | 20-Jan-31 | 469 | 3 | S1-BTB-30020 | S1-SCT-20000 |
| S1-BTB-30040 | Landscaping works for BTB | 210 | | | 06-Nov-28 | 24-Jul-29 | 29-Jul-30 | 10-Apr-31 | 509 | 3 | S1-BTB-10210 | S1-PCT-20000 |
| E&M, T&C works | | 559 | | | 06-Nov-28 | 18-May-30 | 06-Nov-28 | 10-Apr-31 | 327 | | | |
| S1-BTB-20000 | Installation of E&M equipment for AGS Reactor No.6 | 95 | | | 06-Nov-28 | 02-Mar-29 | 06-Nov-28 | 02-Mar-29 | 0 | 0 | PRO10030, SUB20180, MSS20010, PFW00020, S1-BTB-10230 | S1-BTB-20010 |
| S1-BTB-20010 | Installation of E&M equipment for AGS Reactor No.5 | 95 | | | 05-Feb-29 | 05-Jun-29 | 05-Feb-29 | 05-Jun-29 | 0 | 0 | S1-BTB-20000, PFW00020 | S1-BTB-20020 |
| S1-BTB-20020 | Installation of E&M equipment for AGS Reactor No.4 | 95 | | | 12-May-2 | 03-Sep-29 | 12-May-2 | 03-Sep-29 | 0 | 0 | S1-BTB-20010, PFW00020 | S1-BTB-20040 |
| S1-BTB-20040 | Installation of E&M equipment for AGS Reactor No.2 | 95 | | | 11-Aug-29 | 03-Dec-29 | 11-Aug-29 | 03-Dec-29 | 0 | 0 | PFW00020, S1-BTB-20020 | S1-BTB-20050 |
| S1-BTB-20050 | Installation of E&M equipment for AGS Reactor No.1 | 95 | | | 10-Nov-29 | 07-Mar-30 | 10-Nov-29 | 07-Mar-30 | 0 | 0 | S1-BTB-20040, PFW00020 | S1-BTB-20080 |
| S1-BTB-20060 | Installation of E&M equipment for auxiliary system (incl. LALG, DO system, Elec. System, pipework, penstocks, etc.) | 365 | | | 06-Nov-28 | 28-Jan-30 | 11-Dec-28 | 07-Mar-30 | 30 | 3 | PRO10020, PRO10120, PRO10130, PRO10140, SUB20180, CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040, S1-BTB-10230 | S1-BTB-20080, S1-BTB-20081 |



- Primary Baseline
- Non-Critical Activity
- Critical Activity
- ◆ Milestone

| | | | |
|-----------|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme
(as of 28-01-2026)
Programme ID: HSKEPP-C3-Prog-03
(sheet 19 of 28)



71

Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|-------------|--------------|---------------|------------------|------------------|------------------|------------------|-------------|---------------------|---|--|
| S1-BTB-20070 | Installation of BS system | 280 | | | 06-Nov-28 | 17-Oct-29 | 27-Mar-29 | 07-Mar-30 | 115 | 3 | PRO30000, S1-BTB-10230 | S1-BTB-20080, S1-SCT-10090, S1-BTB-20071 |
| S1-BTB-20071 | Installation of Elevator | 240 | | | 30-Jun-29 | 18-Apr-30 | 22-Jun-30 | 10-Apr-31 | 289 | 3 | CDS-DDA-50120, S1-BTB-10230, S1-BTB-20070 | S1-PCT-20000 |
| S1-BTB-20080 | Site Acceptance Test (SAT) for the equipment at BTB | 56 | | | 08-Mar-30 | 18-May-30 | 08-Mar-30 | 18-May-30 | 0 | 0 | S1-BTB-20050, S1-BTB-20060, S1-BTB-20070, PRO00010, PRO00010, CGS20030 | S1-PSU-10000, S1-SCT-10070, S1-SCT-10080, S1-BTB-20081 |
| S1-BTB-20081 | Electrical on grid commissioning for PV system | 14 | | | 05-May-3 | 18-May-30 | 07-Jan-31 | 20-Jan-31 | 247 | 0 | CDS-DDA-40012, S1-BTB-20060, S1-BTB-20080 | S1-SCT-20000 |
| Combined Heat and Power (CHP) Building | | 686 | | | 24-Oct-28 | 09-Sep-30 | 17-Nov-28 | 21-Dec-30 | 103 | | | |
| E&M, T&C works | | 686 | | | 24-Oct-28 | 09-Sep-30 | 17-Nov-28 | 21-Dec-30 | 103 | | | |
| S1-CHP-10000 | Installation of CHP unit no.1 | 200 | | | 23-Dec-28 | 29-Aug-29 | 18-Jan-29 | 20-Sep-29 | 19 | 3 | ACD10140, PRO10080, MSS20110, SUB20180 | S1-CHP-10010, S1-CHP-10080 |
| S1-CHP-10010 | Installation of CHP unit no.2 | 200 | | | 30-Aug-29 | 06-May-30 | 21-Sep-29 | 29-May-30 | 19 | 3 | S1-CHP-10000 | S1-CHP-10070, S1-CHP-10080 |
| S1-CHP-10020 | Installation of E&M equipment at CHP Building G/F (incl. cooling pump set, exhaust air duct, heat exchanger pipes, etc.) | 180 | | | 13-Nov-28 | 25-Jun-29 | 17-Nov-28 | 29-Jun-29 | 4 | 1 | ACD10140, PRO10080, MSS20110, SUB20180 | S1-CHP-10030, S1-CHP-10070 |
| S1-CHP-10030 | Installation of E&M equipment at CHP Building 1/F (incl. DO system, process pipework, etc.) | 120 | | | 26-Jun-29 | 16-Nov-29 | 30-Jun-29 | 21-Nov-29 | 4 | 1 | S1-CHP-10020 | S1-CHP-10040, S1-CHP-10060, S1-CHP-10070 |
| S1-CHP-10040 | Installation of E&M equipment at CHP Building R/F (incl. Chimney, Chiller plant, PV panel) | 150 | | | 17-Nov-29 | 24-May-30 | 22-Nov-29 | 29-May-30 | 4 | 1 | S1-CHP-10030 | S1-CHP-10070 |
| S1-CHP-10050 | Installation of E&M equipment at CHP Building for auxiliary system (incl. LALG, Elec. system, ICA system, etc.) | 280 | | | 24-Oct-28 | 04-Oct-29 | 19-Jun-29 | 29-May-30 | 190 | 1 | CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040, ACD10140 | S1-CHP-10070, S1-CHP-10080 |
| S1-CHP-10060 | Installation of BS system at CHP Building | 120 | | | 17-Nov-29 | 13-Apr-30 | 29-Dec-29 | 29-May-30 | 34 | 2 | S1-CHP-10030, PRO30000, MSS20190 | S1-CHP-10070, S1-SCT-10100, S1-SCT-10090, S1-CHP-10080 |
| S1-CHP-10070 | Site Acceptance Test (SAT) for the equipment at CHP Building | 90 | | | 25-May-30 | 09-Sep-30 | 30-May-30 | 14-Sep-30 | 4 | 3 | S1-CHP-10020, S1-CHP-10030, S1-CHP-10040, S1-CHP-10050, S1-CHP-10060, PRO00010, CGS20030, S1-CHP-10010 | S1-SCT-10060, S1-SCT-10080, S1-CHP-10080 |
| S1-CHP-10080 | Electrical on grid commissioning for CHP and PV system | 14 | | | 27-Aug-30 | 09-Sep-30 | 08-Dec-30 | 21-Dec-30 | 103 | 0 | CDS-DDA-40012, S1-CHP-10050, S1-CHP-10060, S1-CHP-10000, S1-CHP-10010, S1-CHP-10070 | S1-SCT-10060 |
| Utility Bridge and Access Building | | 1178 | | | 03-Aug-26 | 25-Jul-30 | 11-Sep-27 | 14-Sep-30 | 43 | | | |
| E&M, T&C works | | 1178 | | | 03-Aug-26 | 25-Jul-30 | 11-Sep-27 | 14-Sep-30 | 43 | | | |
| S1-UBAB-10000 | Liaison with DC/2024/11 Contractor for the interfacing matter | 14 | | | 03-Aug-26 | 19-Aug-26 | 11-Sep-27 | 28-Sep-27 | 330 | 3 | CDS-DDA-30150, CDS-DDA-30171, ITF10020 | S1-UBAB-10010 |
| S1-UBAB-10010 | Off-site Fabrication of Service Rack Modules | 270 | | | 09-Aug-27 | 07-Jul-28 | 29-Sep-27 | 26-Aug-28 | 43 | 2 | CDS-DDA-30150, PRO10100, MSS20150, S1-UBAB-10000 | S1-UBAB-10020 |
| S1-UBAB-10020 | Delivery of Service Rack Modules | 90 | | | 08-Jul-28 | 23-Oct-28 | 28-Aug-28 | 13-Dec-28 | 43 | 2 | S1-UBAB-10010 | S1-UBAB-10030 |
| S1-UBAB-10030 | Installation of Service Rack Modules on the Utility Bridge | 150 | | | 24-Oct-28 | 28-Apr-29 | 14-Dec-28 | 21-Jun-29 | 43 | 2 | ACD10160, ACD10170, ACD10180, S1-UBAB-10020 | S1-UBAB-10040 |
| S1-UBAB-10040 | Individual test for the services at Utility Bridge | 60 | | | 30-Apr-29 | 12-Jul-29 | 22-Jun-29 | 31-Aug-29 | 43 | 2 | S1-UBAB-10030 | S1-UBAB-20000 |
| S1-UBAB-20000 | Connection of process pipework at interfacing point between Utility Bridge and Access Building | 7 | | | 13-Jul-29 | 20-Jul-29 | 01-Sep-29 | 08-Sep-29 | 43 | 2 | S1-UBAB-10040 | S1-UBAB-20010 |
| S1-UBAB-20010 | Installation of process pipework at Access Building | 240 | | | 21-Jul-29 | 14-May-30 | 10-Sep-29 | 05-Jul-30 | 43 | 2 | ACD10150, CDS-DDA-30150, MSS20150, PRO10100, S1-UBAB-20000 | S1-UBAB-20030 |
| S1-UBAB-20020 | Installation of BS system at Utility Bridge and Access Building | 210 | | | 24-Oct-28 | 12-Jul-29 | 18-Oct-29 | 05-Jul-30 | 290 | 2 | ACD10150, CDS-DDA-30150, MSS20150, PRO10100 | S1-UBAB-20030, S1-SCT-10100, S1-SCT-10090 |
| S1-UBAB-20021 | Installation of Electrical works at Utility Bridge and Access Building | 210 | | | 24-Oct-28 | 12-Jul-29 | 18-Oct-29 | 05-Jul-30 | 290 | 2 | ACD10150, CDS-DDA-30150, MSS20150, PRO10100 | S1-UBAB-20030, S1-SCT-10100, S1-SCT-10090 |
| S1-UBAB-20030 | Site Acceptance Test (SAT) for the equipment at Access Building | 60 | | | 15-May-3 | 25-Jul-30 | 06-Jul-30 | 14-Sep-30 | 43 | 2 | S1-UBAB-20020, S1-UBAB-20010, PRO00010, CGS20030, S1-UBAB-20021 | S1-SCT-10080 |
| Sludge Dewatering and Sewage Disinfection Building (SDSDB) | | 608 | | | 24-Nov-28 | 24-Jul-30 | 18-Dec-28 | 20-Jan-31 | 181 | | | |
| E&M, T&C works | | 608 | | | 24-Nov-28 | 24-Jul-30 | 18-Dec-28 | 20-Jan-31 | 181 | | | |
| S1-SDSDB-10000 | Installation of E&M equipment at SDSDB Basement (incl. UV modules, MiMEP Pump sets, Fans) | 180 | | | 24-Nov-28 | 07-Jul-29 | 18-Dec-28 | 01-Aug-29 | 21 | 2 | ACD10190, PRO10040, SUB20180, MSS20030, PFW00020 | S1-SDSDB-10070, S1-SDSDB-10010, S1-SDSDB-10050, S1-SDSDB-10060 |
| S1-SDSDB-10010 | Installation of E&M equipment at SDSDB G/F (incl. LVSB, Transformers, Emergency Generator, Polymer Preparation Tank) | 210 | | | 09-Jul-29 | 20-Mar-30 | 01-Aug-29 | 15-Apr-30 | 21 | 2 | S1-SDSDB-10000 | S1-SDSDB-10070, S1-SDSDB-10060 |
| S1-SDSDB-10020 | Installation of E&M equipment at SDSDB 1/F (incl. DO system, Sludge Silos, Screw Conveyors) | 210 | | | 24-Nov-28 | 11-Aug-29 | 31-Jan-29 | 19-Oct-29 | 56 | 2 | ACD10190 | S1-SDSDB-10070, S1-SDSDB-10050, S1-SDSDB-10060 |
| S1-SDSDB-10030 | Installation of E&M equipment at SDSDB 2/F (incl. Centrifuges, Sludge Silos, Sludge Feed Pumps) | 200 | | | 24-Nov-28 | 31-Jul-29 | 12-Feb-29 | 19-Oct-29 | 66 | 2 | ACD10190 | S1-SDSDB-10070, S1-SDSDB-10060, S1-SDSDB-10050 |
| S1-SDSDB-10040 | Installation of E&M equipment at SDSDB for auxiliary system (incl. LALG, pipework, penstocks, Elec. system etc.) | 365 | | | 24-Nov-28 | 19-Feb-30 | 19-Jan-29 | 15-Apr-30 | 46 | 2 | ACD10190, CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040 | S1-SDSDB-10070, S1-SDSDB-10060, S1-SDSDB-10080 |
| S1-SDSDB-10050 | Installation of BS system at SDSDB | 150 | | | 13-Aug-29 | 13-Feb-30 | 19-Oct-29 | 24-Apr-30 | 56 | 2 | S1-SDSDB-10000, S1-SDSDB-10020, PRO30000, S1-SDSDB-10030 | S1-SDSDB-10070, S1-SCT-10100, S1-SCT-10090 |
| S1-SDSDB-10070 | Site Acceptance Test (SAT) for the equipment at SDSDB | 95 | | | 27-Mar-30 | 24-Jul-30 | 24-Apr-30 | 16-Aug-30 | 21 | 2 | S1-SDSDB-10000, S1-SDSDB-10010, S1-SDSDB-10020, S1-SDSDB-10030, S1-SDSDB-10040, S1-SDSDB-10050, PRO00010, CGS20030, | S1-SCT-10010, S1-SCT-10040, S1-SCT-10070, S1-SCT-10080, S1-SCT-10011, S1-SDSDB-10080 |
| S1-SDSDB-10080 | Electrical on grid commissioning for PV system | 14 | | | 10-Jul-30 | 24-Jul-30 | 07-Jan-31 | 20-Jan-31 | 181 | 1 | CDS-DDA-40012, S1-SDSDB-10040, S1-SDSDB-10070 | S1-SCT-20000 |
| Sludge Skip Building (SSB) | | 300 | | | 24-Oct-28 | 29-Oct-29 | 10-Sep-29 | 14-Sep-30 | 260 | | | |
| E&M, T&C works | | 300 | | | 24-Oct-28 | 29-Oct-29 | 10-Sep-29 | 14-Sep-30 | 260 | | | |
| S1-SSB-10000 | Installation of E&M equipment at SSB | 210 | | | 24-Oct-28 | 12-Jul-29 | 10-Sep-29 | 29-May-30 | 260 | 2 | ACD10130, SUB20180, MSS20050, PRO10050 | S1-SSB-10020 |
| S1-SSB-10010 | Installation of BS system at SSB | 150 | | | 24-Oct-28 | 28-Apr-29 | 22-Nov-29 | 29-May-30 | 320 | 2 | ACD10130 | S1-SSB-10020, S1-SCT-10100, S1-SCT-10090 |
| S1-SSB-10020 | Site Acceptance Test (SAT) the equipment at SSB | 90 | | | 13-Jul-29 | 29-Oct-29 | 30-May-3 | 14-Sep-30 | 260 | 2 | S1-SSB-10000, S1-SSB-10010, PRO00010, CGS20030 | S1-SCT-10070, S1-SCT-10080 |
| Inlet Works & Sludge Thickening Building (IWSTB) and Primary Sediment | | 355 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 20-Jan-31 | 128 | | | |
| E&M, T&C works | | 355 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 20-Jan-31 | 128 | | | |
| S1-IWSTB-10000 | Installation of E&M equipment at IWSTB Basement (incl. MiMEP Pump sets, process pipeworks) | 55 | | | 25-Sep-29 | 29-Nov-29 | 25-Sep-29 | 29-Nov-29 | 0 | 0 | ACD10200, ACD10270, CDS-DDA-30070, PRO10060, MSS20070, PFW00020, CDS-DDA-30075 | S1-IWSTB-10050, S1-IWSTB-10010, S1-IWSTB-10040 |



Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |


Updated Programme (as of 28-01-2026)
Programme ID: HSKEPP-C3-Prog-03
(sheet 21 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|--|---|
| S1-IWSTB-10010 | Installation of E&M equipment at IWSTB G/F (incl. Grit Traps, Fine Screen, EM Flowmeter, Skips) | 95 | | | 22-Nov-29 | 19-Mar-30 | 24-Nov-29 | 21-Mar-30 | 2 | 2 | S1-IWSTB-10000 | S1-IWSTB-10050, S1-IWSTB-10020 |
| S1-IWSTB-10020 | Installation of E&M equipment at IWSTB 1/F (incl. mixers, sludge thickening centrifuges, polymer aging tanks) | 120 | | | 05-Jan-30 | 04-Jun-30 | 08-Jan-30 | 07-Jun-30 | 2 | 2 | S1-IWSTB-10010 | S1-IWSTB-10050 |
| S1-IWSTB-10030 | Installation of E&M equipment at IWSTB for auxiliary system (incl. LALG, pipework, penstocks, DO system, ICA system etc.) | 180 | | | 25-Sep-29 | 07-May-30 | 26-Oct-29 | 07-Jun-30 | 25 | 2 | CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040, ACD10270, ACD10200 | S1-IWSTB-10050, S1-IWSTB-10060 |
| S1-IWSTB-10040 | Installation of BS system at IWSTB | 60 | | | 22-Mar-30 | 07-Jun-30 | 22-Mar-30 | 07-Jun-30 | 0 | 0 | S1-IWSTB-10000 | S1-IWSTB-10050, S1-SCT-10100, S1-SCT-10090 |
| S1-IWSTB-10050 | Site Acceptance Test (SAT) for the equipment at IWSTB | 83 | | | 08-Jun-30 | 14-Sep-30 | 08-Jun-30 | 14-Sep-30 | 0 | 0 | S1-IWSTB-10040, S1-IWSTB-10030, S1-IWSTB-10020, S1-IWSTB-10010, S1-IWSTB-10000, PRO00010, CGS20030, S1-PST-10080 | S1-SCT-10000, S1-SCT-10020, S1-SCT-10070, S1-SCT-10080, S1-IWSTB-10060 |
| S1-IWSTB-10060 | Electrical on grid commissioning for PV system | 14 | | | 01-Sep-30 | 14-Sep-30 | 07-Jan-31 | 20-Jan-31 | 128 | 1 | CDS-DDA-40012, S1-IWSTB-10030, S1-IWSTB-10050, S1-PST-10090 | S1-SCT-20000 |
| S1-PST-10000 | Installation of equipment at PST1 | 150 | | | 25-Sep-29 | 27-Mar-30 | 25-Sep-29 | 27-Mar-30 | 0 | 0 | ACD10210, CDS-DDA-30090, PRO10070, MSS20090 | S1-PST-10020, S1-PST-10030, S1-PST-10090 |
| S1-PST-10010 | Installation of equipment at PST2 | 150 | | | 25-Sep-29 | 27-Mar-30 | 25-Sep-29 | 27-Mar-30 | 0 | 0 | ACD10210, CDS-DDA-30090, PRO10070, MSS20090 | S1-PST-10020, S1-PST-10030, S1-PST-10090 |
| S1-PST-10020 | Installation of equipment at PST3 | 150 | | | 24-Nov-29 | 31-May-30 | 24-Nov-29 | 31-May-30 | 0 | 0 | S1-PST-10000, S1-PST-10010 | S1-PST-10040, S1-PST-10090 |
| S1-PST-10030 | Installation of equipment at PST4 | 150 | | | 24-Nov-29 | 31-May-30 | 24-Nov-29 | 31-May-30 | 0 | 0 | S1-PST-10000, S1-PST-10010 | S1-PST-10040, S1-PST-10090 |
| S1-PST-10040 | Installation of equipment at PST5 | 130 | | | 25-Jan-30 | 08-Jul-30 | 25-Jan-30 | 08-Jul-30 | 0 | 0 | S1-PST-10020, S1-PST-10030 | S1-PST-10090 |
| S1-PST-10060 | Installation of E&M equipment at PST building for auxiliary system (incl. LALG, pipework, DO system, Elec. system, etc.) | 200 | | | 25-Sep-29 | 31-May-30 | 25-Sep-29 | 31-May-30 | 0 | 0 | ACD10210, CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040 | S1-PST-10090, S1-PST-10080 |
| S1-PST-10070 | Installation of BS system at PST building | 230 | | | 25-Sep-29 | 08-Jul-30 | 25-Sep-29 | 08-Jul-30 | 0 | 0 | ACD10210 | S1-PST-10090, S1-SCT-10100, S1-SCT-10090 |
| S1-PST-10090 | Site Acceptance Test (SAT) for the equipment at PST building | 58 | | | 09-Jul-30 | 14-Sep-30 | 09-Jul-30 | 14-Sep-30 | 0 | 0 | S1-PST-10000, S1-PST-10010, S1-PST-10020, S1-PST-10030, S1-PST-10040, S1-PST-10060, S1-PST-10070, PRO00010, CGS20030, S1-PST-10080 | S1-SCT-10070, S1-SCT-10080, S1-SCT-10001, S1-IWSTB-10060 |
| Sludge Digester No.1-4 and Sludge Digester Building (SDB) | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| E&M, T&C works | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| S1-SD1-10000 | Erection of temporary safety protection at Sludge Digester No.1 (SD1) | 6 | | | 25-Sep-29 | 02-Oct-29 | 25-Sep-29 | 02-Oct-29 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170 | S1-SD1-10020, S1-SD1-10030 |
| S1-SD1-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD1 and access platform | 60 | | | 03-Oct-29 | 12-Dec-29 | 03-Oct-29 | 12-Dec-29 | 0 | 0 | S1-SD1-10000 | S1-SD1-10040, S1-SD1-10050 |
| S1-SD1-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD1 | 106 | | | 03-Oct-29 | 11-Feb-30 | 03-Oct-29 | 11-Feb-30 | 0 | 0 | S1-SD1-10000 | S1-SD1-10050 |
| S1-SD1-10040 | Installation of process pipeworks for SD1 | 46 | | | 13-Dec-29 | 11-Feb-30 | 13-Dec-29 | 11-Feb-30 | 0 | 0 | S1-SD1-10020 | S1-SD1-10050 |
| S1-SD1-10050 | Site Acceptance Test (SAT) for equipment at SD1 | 32 | | | 12-Feb-30 | 20-Mar-30 | 12-Feb-30 | 20-Mar-30 | 0 | 0 | S1-SD1-10040, S1-SD1-10030, S1-SD1-10020, PRO00010, CGS20030 | S1-SD2-10000, S1-SCT-10080 |
| S1-SD2-10000 | Erection of temporary safety protection at Sludge Digester No.2 (SD2) | 6 | | | 21-Mar-30 | 27-Mar-30 | 21-Mar-30 | 27-Mar-30 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170, S1-SD1-10050 | S1-SD2-10020, S1-SD2-10030 |
| S1-SD2-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD2 and access platform | 60 | | | 28-Mar-30 | 13-Jun-30 | 28-Mar-30 | 13-Jun-30 | 0 | 0 | S1-SD2-10000 | S1-SD2-10040, S1-SD2-10050 |
| S1-SD2-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD2 | 106 | | | 28-Mar-30 | 07-Aug-30 | 28-Mar-30 | 07-Aug-30 | 0 | 0 | S1-SD2-10000 | S1-SD2-10050 |
| S1-SD2-10040 | Installation of process pipeworks for SD2 | 46 | | | 14-Jun-30 | 07-Aug-30 | 14-Jun-30 | 07-Aug-30 | 0 | 0 | S1-SD2-10020 | S1-SD2-10050 |
| S1-SD2-10050 | Site Acceptance Test (SAT) for equipment at SD2 | 32 | | | 08-Aug-30 | 14-Sep-30 | 08-Aug-30 | 14-Sep-30 | 0 | 0 | S1-SD2-10040, S1-SD2-10030, S1-SD2-10020, PRO00010, CGS20030 | S1-SCT-10080 |
| S1-SD3-10000 | Erection of temporary safety protection at Sludge Digester No.3 (SD3) | 6 | | | 25-Sep-29 | 02-Oct-29 | 25-Sep-29 | 02-Oct-29 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170 | S1-SD3-10020, S1-SD3-10030 |
| S1-SD3-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD3 and access platform | 60 | | | 03-Oct-29 | 12-Dec-29 | 03-Oct-29 | 12-Dec-29 | 0 | 0 | S1-SD3-10000 | S1-SD3-10040, S1-SD3-10050 |
| S1-SD3-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD3 | 106 | | | 03-Oct-29 | 11-Feb-30 | 03-Oct-29 | 11-Feb-30 | 0 | 0 | S1-SD3-10000 | S1-SD3-10050 |
| S1-SD3-10040 | Installation of process pipeworks for SD3 | 46 | | | 13-Dec-29 | 11-Feb-30 | 13-Dec-29 | 11-Feb-30 | 0 | 0 | S1-SD3-10020 | S1-SD3-10050 |
| S1-SD3-10050 | Site Acceptance Test (SAT) for equipment at SD3 | 32 | | | 12-Feb-30 | 20-Mar-30 | 12-Feb-30 | 20-Mar-30 | 0 | 0 | S1-SD3-10040, S1-SD3-10030, S1-SD3-10020, PRO00010, CGS20030 | S1-SD4-10000, S1-SCT-10080 |
| S1-SD4-10000 | Erection of temporary safety protection at Sludge Digester No.4 (SD4) | 6 | | | 21-Mar-30 | 27-Mar-30 | 21-Mar-30 | 27-Mar-30 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170, S1-SD3-10050 | S1-SD4-10020, S1-SD4-10030 |
| S1-SD4-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD4 and access platform | 60 | | | 28-Mar-30 | 13-Jun-30 | 28-Mar-30 | 13-Jun-30 | 0 | 0 | S1-SD4-10000 | S1-SD4-10040, S1-SD4-10050 |
| S1-SD4-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD4 | 106 | | | 28-Mar-30 | 07-Aug-30 | 28-Mar-30 | 07-Aug-30 | 0 | 0 | S1-SD4-10000 | S1-SD4-10050 |
| S1-SD4-10040 | Installation of process pipeworks for SD4 | 46 | | | 14-Jun-30 | 07-Aug-30 | 14-Jun-30 | 07-Aug-30 | 0 | 0 | S1-SD4-10020 | S1-SD4-10050 |
| S1-SD4-10050 | Site Acceptance Test (SAT) for equipment at SD4 | 32 | | | 08-Aug-30 | 14-Sep-30 | 08-Aug-30 | 14-Sep-30 | 0 | 0 | S1-SD4-10040, S1-SD4-10030, S1-SD4-10020, PRO00010, CGS20030 | S1-SCT-10080 |
| S1-SDB-10000 | Installation of E&M equipment at SDB G/F (incl. digested sludge transfer pump, pipework) | 63 | | | 25-Sep-29 | 08-Dec-29 | 25-Sep-29 | 08-Dec-29 | 0 | 0 | ACD10260, PRO10110, CDS-DDA-30170, MSS20170 | S1-SDB-10010 |
| S1-SDB-10010 | Installation of E&M equipment at SDB 1/F (incl. digested hot water tanks, backup hot water boiler, pumps, pipework) | 75 | | | 10-Dec-29 | 13-Mar-30 | 10-Dec-29 | 13-Mar-30 | 0 | 0 | S1-SDB-10000 | S1-SDB-10050 |
| S1-SDB-10020 | Installation of E&M equipment at SDB R/F (incl. Digester heat exchanger) | 63 | | | 25-Sep-29 | 08-Dec-29 | 25-Sep-29 | 08-Dec-29 | 0 | 0 | ACD10260 | S1-SDB-10030, S1-SDB-10040 |
| S1-SDB-10030 | Installation of E&M equipment at SDB for auxiliary system (incl. LALG, pipework, Elec. system, etc.) | 75 | | | 10-Dec-29 | 13-Mar-30 | 10-Dec-29 | 13-Mar-30 | 0 | 0 | S1-SDB-10020, CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040 | S1-SDB-10050 |
| S1-SDB-10040 | Installation of BS system at SDB | 75 | | | 10-Dec-29 | 13-Mar-30 | 10-Dec-29 | 13-Mar-30 | 0 | 0 | S1-SDB-10020 | S1-SDB-10050, S1-SCT-10100, S1-SCT-10090 |
| S1-SDB-10050 | Site Acceptance Test (SAT) for equipment at SDB | 75 | | | 14-Mar-30 | 17-Jun-30 | 14-Mar-30 | 17-Jun-30 | 0 | 0 | S1-SDB-10030, S1-SDB-10040, PRO00010, CGS20030, S1-SDB-10010 | S1-PSU-10010, S1-SCT-10030, S1-SCT-10080 |
| Biogas Holders (BIOH) and H2S Removal System | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| Civil and Foundation Works | | 65 | | | 25-Sep-29 | 11-Dec-29 | 25-Sep-29 | 11-Dec-29 | 0 | | | |
| ELS Works, Pilehead Treatment and Construction of Foundation | | 65 | | | 25-Sep-29 | 11-Dec-29 | 25-Sep-29 | 11-Dec-29 | 0 | | | |
| S1-BIOH-10050 | Installation of sheetpiles | 14 | | | 25-Sep-29 | 11-Oct-29 | 25-Sep-29 | 11-Oct-29 | 0 | 0 | ACD10260, SUB20080, MSS20130 | S1-BIOH-10060 |
| S1-BIOH-10060 | Excavation works | 14 | | | 12-Oct-29 | 29-Oct-29 | 12-Oct-29 | 29-Oct-29 | 0 | 0 | S1-BIOH-10050 | S1-BIOH-10070 |
| S1-BIOH-10070 | Construction of foundation for Biogas Holders, Biogas H2S Removal & Waste Gas Burner | 37 | | | 30-Oct-29 | 11-Dec-29 | 30-Oct-29 | 11-Dec-29 | 0 | 0 | S1-BIOH-10060 | S1-BIOH-20000, S1-BIOH-20090, S1-BIOH-20020, S1-BIOH-20100, S1-BIOH-20040 |



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| E&M, T&C works | | 223 | | | 12-Dec-29 | 14-Sep-30 | 12-Dec-29 | 14-Sep-30 | 0 | | | |
| S1-BIOH-20000 | Erection of temporary working platform for Biogas Holder No.1 (BIOH1) | 6 | | | 12-Dec-29 | 18-Dec-29 | 12-Dec-29 | 18-Dec-29 | 0 | 0 | S1-BIOH-10070, MSS20130, CDS-DDA-30132, PRO10090 | S1-BIOH-20010 |
| S1-BIOH-20010 | Erection of BIOH1 with installation of associated accessories | 180 | | | 19-Dec-29 | 01-Aug-30 | 19-Dec-29 | 01-Aug-30 | 0 | 0 | S1-BIOH-20000 | S1-BIOH-20060 |
| S1-BIOH-20020 | Erection of temporary working platform for Biogas Holder No.2 (BIOH2) | 6 | | | 12-Dec-29 | 18-Dec-29 | 12-Dec-29 | 18-Dec-29 | 0 | 0 | S1-BIOH-10070, CDS-DDA-30132, PRO10090, MSS20130 | S1-BIOH-20030 |
| S1-BIOH-20030 | Erection of BIOH2 with installation of associated accessories | 180 | | | 19-Dec-29 | 01-Aug-30 | 19-Dec-29 | 01-Aug-30 | 0 | 0 | S1-BIOH-20020 | S1-BIOH-20060 |
| S1-BIOH-20040 | Erection of temporary working platform for Biogas Holder No.3 (BIOH3) | 6 | | | 12-Dec-29 | 18-Dec-29 | 12-Dec-29 | 18-Dec-29 | 0 | 0 | CDS-DDA-30132, S1-BIOH-10070, MSS20130, PRO10090 | S1-BIOH-20050 |
| S1-BIOH-20050 | Erection of BIOH3 with installation of associated accessories | 180 | | | 19-Dec-29 | 01-Aug-30 | 19-Dec-29 | 01-Aug-30 | 0 | 0 | S1-BIOH-20040 | S1-BIOH-20060 |
| S1-BIOH-20060 | EMSD Inspection and Acceptance for the Notifiable Gas Installation (NGI) | 7 | | | 02-Aug-30 | 09-Aug-30 | 02-Aug-30 | 09-Aug-30 | 0 | 0 | S1-BIOH-20010, S1-BIOH-20030, S1-BIOH-20100, S1-BIOH-20090, S1-BIOH-20050 | S1-BIOH-20070, S1-BIOH-20110 |
| S1-BIOH-20070 | Purging for BIOH1, 2 & 3 | 7 | | | 10-Aug-30 | 17-Aug-30 | 10-Aug-30 | 17-Aug-30 | 0 | 0 | S1-BIOH-20060 | S1-BIOH-20080 |
| S1-BIOH-20080 | Site Acceptance Test (SAT) for equipment at BIOH1, 2 & 3 | 23 | | | 19-Aug-30 | 14-Sep-30 | 19-Aug-30 | 14-Sep-30 | 0 | 0 | S1-BIOH-20070, PRO00010, CGS20030 | S1-SCT-10050, S1-SCT-10080, S1-SCT-10051 |
| S1-BIOH-20090 | Installation of equipment for Biogas H2S Removal System (MiMEP) | 150 | | | 12-Dec-29 | 19-Jun-30 | 26-Jan-30 | 01-Aug-30 | 36 | 2 | S1-BIOH-10070, PFW00020 | S1-BIOH-20110, S1-BIOH-20060 |
| S1-BIOH-20100 | Installation of equipment for Waste Gas Burner | 150 | | | 12-Dec-29 | 19-Jun-30 | 26-Jan-30 | 01-Aug-30 | 36 | 2 | S1-BIOH-10070, PFW00020 | S1-BIOH-20110, S1-BIOH-20060 |
| S1-BIOH-20110 | Site Acceptance Test (SAT) for H2S Removal System & Waste Gas Burner | 30 | | | 10-Aug-30 | 14-Sep-30 | 10-Aug-30 | 14-Sep-30 | 0 | 0 | S1-BIOH-20090, PRO00010, CGS20030, S1-BIOH-20100, S1-BIOH-20060 | S1-SCT-10050, S1-SCT-10080, S1-SCT-10051 |
| Administration Building and Workshop | | 1418 | | | 04-Mar-27 | 20-Jan-31 | 25-Sep-29 | 20-Jan-31 | 0 | | | |
| E&M, T&C works | | 1171 | | | 04-Mar-27 | 18-May-30 | 25-Sep-29 | 20-Jan-31 | 247 | | | |
| S1-ABWS-10000 | Installation of BS equipment (MiMIEP) at Administration Building | 120 | | | 25-Sep-29 | 20-Feb-30 | 07-Feb-30 | 05-Jul-30 | 108 | 2 | SUB20180, ACD10040, ACD10230, MSS10110 | S1-ABWS-10010, S1-SCT-10100, S1-ABWS-10080 |
| S1-ABWS-10010 | Site Acceptance Test (SAT) for BS equipment at Administration Building | 60 | | | 21-Feb-30 | 07-May-30 | 06-Jul-30 | 14-Sep-30 | 108 | 2 | S1-ABWS-10000, PRO00010, CGS20030 | S1-SCT-10080 |
| S1-ABWS-10020 | Installation of Electrical & BS equipment (MiMIEP) at Workshop | 180 | | | 04-Mar-27 | 13-Oct-27 | 18-Oct-29 | 29-May-30 | 776 | 3 | SUB20180, ACD10050, MSS10110 | S1-ABWS-10030, S1-SCT-10100, S1-ABWS-10080 |
| S1-ABWS-10030 | Site Acceptance Test (SAT) for equipment at Workshop | 90 | | | 23-Apr-29 | 10-Aug-29 | 30-May-3 | 14-Sep-30 | 326 | 3 | S1-ABWS-10020, PRO00010, CGS20030 | S1-SCT-10080 |
| S1-ABWS-10060 | Installation of SCADA equipment at Administration Building | 99 | | | 25-Sep-29 | 23-Jan-30 | 25-Sep-29 | 23-Jan-30 | 0 | 0 | SUB20180, ACD10040, ACD10230, CDS-DDA-40050 | S1-ABWS-10070 |
| S1-ABWS-10070 | Site Acceptance Test (SAT) for SCADA equipment at Administration Building | 90 | | | 24-Jan-30 | 18-May-30 | 24-Jan-30 | 18-May-30 | 0 | 0 | S1-ABWS-10060, PRO00010, CGS20030 | S1-SCT-10080, S1-SCT-10000, S1-SCT-10010, S1-SCT-10020, S1-SCT-10030, S1-SCT-10040, S1-SCT-10050, S1-SCT-10060, S1-SCT-10070, S1-SCT-10080, S1-SCT-20000 |
| S1-ABWS-10080 | Electrical on grid commissioning for PV system | 14 | | | 05-May-3 | 18-May-30 | 07-Jan-31 | 20-Jan-31 | 247 | 0 | CDS-DDA-40012, S1-ABWS-10020, S1-ABWS-10000, S1-ABWS-10070 | S1-SCT-20000 |
| ABWF works | | 1150 | | | 04-Mar-27 | 20-Jan-31 | 17-Jun-30 | 20-Jan-31 | 0 | | | |
| S1-ABWS-10040 | ABWF works at Administration Building (G/F and 1/F) | 90 | | | 04-Jul-30 | 19-Oct-30 | 04-Jul-30 | 19-Oct-30 | 0 | 0 | ACD10040, ACD10230, MSS10110, SUB20160 | S1-ABWS-10045 |
| S1-ABWS-10045 | ABWF works at Administration Building (2/F and R/F) | 76 | | | 21-Oct-30 | 20-Jan-31 | 21-Oct-30 | 20-Jan-31 | 0 | 0 | S1-ABWS-10040 | S1-SCT-20000 |
| S1-ABWS-10050 | ABWF works at Workshop (G/F) | 90 | | | 04-Mar-27 | 25-Jun-27 | 17-Jun-30 | 02-Oct-30 | 970 | 3 | ACD10050, MSS10110, SUB20160 | S1-ABWS-10055 |
| S1-ABWS-10055 | ABWF works at Workshop (1/F and R/F) | 90 | | | 25-Jun-27 | 13-Oct-27 | 03-Oct-30 | 20-Jan-31 | 970 | 3 | S1-ABWS-10050 | S1-SCT-20000 |
| Testing and Commissioning | | 1834 | 15-Dec-25 | | 29-Mar-26 | 11-Apr-31 | 19-May-26 | 10-Apr-31 | 0 | | | |
| Power Energization of Electrical System | | 1527 | 15-Dec-25 | | 29-Mar-26 | 07-Jun-30 | 19-May-2 | 07-Jun-30 | 0 | | | |
| CDS-AIP-40011 | Submission to CLP for the application of Power Supply | 210 | 15-Dec-25 | | 29-Mar-26 | 13-Sep-26 | 19-May-2 | 02-Nov-26 | 50 | 0 | CDS-AIP-40000 | CDS-DDA-40011 |
| CDS-AIP-40012 | Submission to CLP for the electrical on grid application for CHP and PV System | 30 | | | 08-Jan-27 | 07-Feb-27 | 25-Feb-27 | 26-Mar-27 | 47 | 0 | CDS-AIP-30110, CDS-DDA-40000 | CDS-DDA-40012 |
| CDS-DDA-40011 | CLP accept the application of Power Supply | 234 | | | 13-Sep-26 | 05-May-27 | 03-Nov-26 | 24-Jun-27 | 50 | 0 | CDS-AIP-40011 | CDS-DDA-60020, S1-SDSDB-10060, S1-PST-10080 |
| CDS-DDA-40012 | CLP accept the electrical on grid application for CHP and PV System | 90 | | | 07-Feb-27 | 08-May-27 | 27-Mar-27 | 24-Jun-27 | 47 | 0 | CDS-AIP-40012 | CDS-DDA-60020, S1-BTB-20081, S1-CHP-10080, S1-SDSDB-10080, S1-IWSTB-10060, S1-ABWS-10080 |
| S1-PST-10080 | Power energization for the eastern Site | 5 | | | 01-Jun-30 | 07-Jun-30 | 01-Jun-30 | 07-Jun-30 | 0 | 0 | CDS-DDA-40011, S1-PST-10060 | S1-PST-10090, S1-IWSTB-10050 |
| S1-SDSDB-10060 | Power energization for the western Site | 5 | | | 21-Mar-30 | 26-Mar-30 | 15-Apr-30 | 24-Apr-30 | 21 | 3 | CDS-DDA-40011, S1-SDSDB-10000, S1-SDSDB-10010, S1-SDSDB-10020, S1-SDSDB-10030, S1-SDSDB-10040 | S1-SDSDB-10070 |
| Process Start-up and Process Commissioning Test | | 150 | | | 19-May-3 | 15-Oct-30 | 19-May-3 | 15-Oct-30 | 0 | | | |
| S1-PSU-10000 | Process Start-up of Biological Treatment System | 90 | | | 19-May-3 | 16-Aug-30 | 19-May-3 | 16-Aug-30 | 0 | 0 | S1-BTB-20080, S1-ABWS-10070 | S1-SCT-10010, S1-SCT-10011 |
| S1-PSU-10010 | Process Start-up of Sludge Digesters | 120 | | | 18-Jun-30 | 15-Oct-30 | 18-Jun-30 | 15-Oct-30 | 0 | 0 | S1-SDB-10050, S1-ABWS-10070 | S1-SCT-10030 |
| System Commissioning Test (SCT) | | 196 | | | 09-Jul-30 | 21-Jan-31 | 17-Aug-30 | 11-Mar-31 | 50 | | | |
| S1-SCT-10000 | SCT for Inlet Works | 30 | | | 16-Oct-30 | 14-Nov-30 | 11-Jan-31 | 09-Feb-31 | 87 | 3 | S1-SCT-10080, S1-IWSTB-10050, S1-ABWS-10070, CDS-DDA-50140 | S1-PCT-10000, S1-SCT-10001 |
| S1-SCT-10001 | SCT for Primary Sedimentation Tank | 30 | | | 15-Nov-30 | 14-Dec-30 | 10-Feb-31 | 11-Mar-31 | 87 | 3 | S1-SCT-10080, S1-PST-10090, S1-ABWS-10070, S1-SCT-10000, CDS-DDA-50140 | S1-PCT-10000 |
| S1-SCT-10010 | SCT for Biological Treatment System | 30 | | | 17-Aug-30 | 15-Sep-30 | 17-Aug-30 | 15-Sep-30 | 0 | 0 | S1-PSU-10000, S1-SDSDB-10070, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10080, S1-PCT-10000 |
| S1-SCT-10011 | SCT for UV Disinfection System | 30 | | | 17-Aug-30 | 15-Sep-30 | 17-Aug-30 | 15-Sep-30 | 0 | 0 | S1-PSU-10000, S1-SDSDB-10070, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10080, S1-PCT-10000 |
| S1-SCT-10020 | SCT for Sludge Thickening System | 30 | | | 16-Oct-30 | 14-Nov-30 | 10-Feb-31 | 11-Mar-31 | 117 | 3 | S1-SCT-10080, S1-IWSTB-10050, S1-ABWS-10070, CDS-DDA-50140 | S1-PCT-10000 |
| S1-SCT-10030 | SCT for Sludge Digestion System (incl. Part 1 & 2 Performance Test) | 37 | | | 16-Oct-30 | 21-Nov-30 | 16-Oct-30 | 21-Nov-30 | 0 | 0 | S1-SCT-10080, S1-PSU-10010, S1-SDB-10050, CGS20030, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10050, S1-PCT-10000, S1-SCT-10051 |
| S1-SCT-10040 | SCT for Dewatering and Drying System | 30 | | | 16-Oct-30 | 14-Nov-30 | 10-Feb-31 | 11-Mar-31 | 117 | 3 | S1-SCT-10080, S1-SDSDB-10070, S1-ABWS-10070, CDS-DDA-50140 | S1-PCT-10000 |
| S1-SCT-10050 | SCT for Biogas Holding and Distribution System | 30 | | | 22-Nov-30 | 21-Dec-30 | 22-Nov-30 | 21-Dec-30 | 0 | 0 | S1-SCT-10030, S1-BIOH-20080, S1-BIOH-20110, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10060, S1-PCT-10000 |
| S1-SCT-10051 | SCT for Biogas H2S Removal System | 30 | | | 22-Nov-30 | 21-Dec-30 | 22-Nov-30 | 21-Dec-30 | 0 | 0 | S1-SCT-10030, S1-BIOH-20080, S1-BIOH-20110, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10060, S1-PCT-10000 |
| S1-SCT-10060 | SCT for Combined Heat and Power System | 30 | | | 22-Dec-30 | 20-Jan-31 | 22-Dec-30 | 20-Jan-31 | 0 | 0 | S1-SCT-10050, S1-CHP-10070, S1-ABWS-10070, S1-CHP-10080, S1-SCT-10051, CDS-DDA-50140 | S1-SCT-20000, S1-PCT-10000 |




Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme
(as of 28-01-2026)


Programme ID: HSKEPP-C3-Prog-03
(sheet 25 of 28)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|-----------|--------------|---------------|------------------|------------------|------------------|------------------|-------------|---------------------|---|--|
| S1-SCT-10070 | SCT for Deodorization System | 30 | | | 17-Aug-30 | 15-Sep-30 | 22-Dec-30 | 20-Jan-31 | 127 | 3 | S1-BTB-20080, S1-SDSDB-10070, S1-SSB-10020, S1-IWSTB-10050, S1-PST-10090, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-20000, S1-PCT-10000 |
| S1-SCT-10080 | SCT for Plant Service Water System and Process Water System | 30 | | | 16-Sep-30 | 15-Oct-30 | 16-Sep-30 | 15-Oct-30 | 0 | 0 | S1-SCT-10010, S1-ABWS-10030, S1-ABWS-10010, S1-PST-10090, S1-IWSTB-10050, S1-SSB-10020, S1-SDSDB-10070, S1-UBAB-20030, | S1-SCT-10030, S1-SCT-10000, S1-SCT-10020, S1-SCT-10040, S1-PCT-10000, S1-SCT-10001 |
| S1-SCT-10090 | FSD inspection and acceptance for the DG Licence | 60 | | | 09-Jul-30 | 06-Sep-30 | 23-Sep-30 | 21-Nov-30 | 76 | 3 | CDS-DDA-50110, S1-BTB-20070, S1-CHP-10060, S1-UBAB-20020, S1-SDSDB-10050, S1-SSB-10010, S1-IWSTB-10040, S1-PST-10070, | S1-SCT-10100 |
| S1-SCT-10100 | FSD full inspection and issuance FS172 or Acceptance Letter | 60 | | | 22-Nov-30 | 20-Jan-31 | 22-Nov-30 | 20-Jan-31 | 0 | 0 | S1-CHP-10060, S1-UBAB-20020, S1-SDSDB-10050, S1-SSB-10010, S1-IWSTB-10040, S1-PST-10070, S1-SDB-10040, S1-ABWS-10000, | S1-SCT-20000 |
| S1-SCT-20000 | Planned Completion of KDE5 | 0 | | | | 21-Jan-31 | | 20-Jan-31 | 0 | 0 | S1-SCT-10060, S1-SCT-10070, S1-SCT-10100, S1-BTB-30030, S1-BTB-20081, S1-SDSDB-10080, S1-IWSTB-10060, S1-ABWS-10080, S1-ABWS-10045, | S210000 |
| Plant Commissioning Test (PCT) | | 80 | | | 21-Jan-31 | 11-Apr-31 | 12-Mar-31 | 10-Apr-31 | 0 | | | |
| S1-PCT-10000 | Plant Commissioning Test | 30 | | | 21-Jan-31 | 19-Feb-31 | 12-Mar-31 | 10-Apr-31 | 50 | 3 | S1-SCT-10000, S1-SCT-10010, S1-SCT-10020, S1-SCT-10030, S1-SCT-10040, S1-SCT-10050, S1-SCT-10060, S1-SCT-10070, S1-SCT-10080, CGS20030, | S1-PCT-20000 |
| S1-PCT-20000 | Planned Completion of Section 1 of the works | 0 | | | | 11-Apr-31 | | 10-Apr-31 | 0 | 0 | S1-PCT-10000, S1-BTB-30040, S1-BTB-20071 | |
| Section 2 of the Works-Completion of fully coordinated as-built BIM I | | 95 | | | 21-Jan-31 | 26-Apr-31 | 30-Jan-31 | 25-Apr-31 | 0 | | | |
| S210000 | Submission of the as-built BIM model | 40 | | | 21-Jan-31 | 11-Mar-31 | 30-Jan-31 | 17-Mar-31 | 5 | 1 | S1-SCT-20000, BIM10050 | S210010 |
| S210010 | Comment and Approval of the as-built BIM model | 30 | | | 12-Mar-31 | 19-Apr-31 | 18-Mar-31 | 25-Apr-31 | 5 | 1 | S210000 | S210020 |
| S210020 | Planned Completion of Section 2 of the works | 0 | | | | 26-Apr-31 | | 25-Apr-31 | 0 | 0 | S210010 | PCC10020 |



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|--------------|--|
| HSEPP Phase 1 - E&M works and Biological Treatment Buildin | | | | | | | | | | | | |
| Project Commencement and Completion | | | | | | | | | | | | |
| PCC10020 | Completion Date | 0 | | | 26-Apr-31 | 26-Apr-31 | 25-Apr-31 | 25-Apr-31 | 0 | 0 | S210020 | |
| Access Date | | | | | | | | | | | | |
| ACD10000 | Working Area WA1 | 0 | | | 21-May-2 | 21-May-2 | 20-May-2 | 20-May-2 | 0 | 0 | ITF10020 | PRE00050 |
| ACD10010 | Working Area WA6 | 0 | | | 25-Dec-28 | 25-Dec-28 | 24-Dec-28 | 24-Dec-28 | 0 | 0 | ITF10020 | |
| ACD10020 | Working Area WA7 | 0 | | | 25-Dec-27 | 25-Dec-27 | 24-Dec-27 | 24-Dec-27 | 0 | 0 | ITF10020 | |
| ACD10030 | Portion 1C | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000, PRE00000, PRE00010 |
| ACD10040 | Portion 6D | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-ABWS-10000, S1-ABWS-10040, S1-ABWS-10060, S1-BTB-00000 |
| ACD10050 | Portion 7 | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-ABWS-10020, S1-ABWS-10050, S1-BTB-00000 |
| ACD10060 | Portion 8 | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10070 | Portion 8A | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10080 | Portion 9B | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10090 | Portion 13B | 0 | | | 21-Feb-27 | 21-Feb-27 | 20-Feb-27 | 20-Feb-27 | 0 | 0 | ITF10020 | S1-BTB-10000, S1-BTB-00000 |
| ACD10100 | Portion 1A | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | |
| ACD10110 | Portion 1B | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | |
| ACD10120 | Portion 1D | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | |
| ACD10130 | Portion 3 | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | S1-SSB-10000, S1-SSB-10010 |
| ACD10140 | Portion 10 | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | S1-CHP-10000, S1-CHP-10020, S1-CHP-10050 |
| ACD10150 | Portion 10A | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | S1-UBAB-20020, S1-UBAB-20010, S1-UBAB-20021 |
| ACD10160 | Portion 12A | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | S1-UBAB-10030 |
| ACD10170 | Portion 12B | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | S1-UBAB-10030 |
| ACD10180 | Portion 12C | 0 | | | 24-Oct-28 | 24-Oct-28 | 23-Oct-28 | 23-Oct-28 | 0 | 0 | ITF10020 | S1-UBAB-10030 |
| ACD10190 | Portion 2 | 0 | | | 24-Nov-28 | 24-Nov-28 | 23-Nov-28 | 23-Nov-28 | 0 | 0 | ITF10020 | S1-SDSDB-10000, S1-SDSDB-10020, S1-SDSDB-10040, S1-SDSDB-10030 |
| ACD10200 | Portion 4 | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | S1-IWSTB-10000, S1-IWSTB-10030 |
| ACD10210 | Portion 5 | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | S1-PST-10000, S1-PST-10010, S1-PST-10060, S1-PST-10070 |
| ACD10220 | Portion 6A | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | |
| ACD10230 | Portion 6B | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | S1-ABWS-10000, S1-ABWS-10040, S1-ABWS-10060 |
| ACD10240 | Portion 6C | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | |
| ACD10250 | Portion 9A | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | |
| ACD10260 | Portion 11 | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | S1-SD1-10000, S1-SD2-10000, S1-SD3-10000, S1-SD4-10000, S1-SDB-10000, S1-BIOH-10050, S1-SDB-10020 |
| ACD10270 | Portion 13A | 0 | | | 23-Sep-29 | 23-Sep-29 | 22-Sep-29 | 22-Sep-29 | 0 | 0 | ITF10020 | S1-IWSTB-10000, S1-IWSTB-10030 |
| Key Date and Section of the Works | | | | | | | | | | | | |
| Contractual Completion of Key Date | | | | | | | | | | | | |
| KEY10000 | KDE1-Completion of Design and Construction Requirements for SDSDB and SSB in accordance with the contract... | 0 | | | 25-Mar-26 | 25-Mar-26 | 24-Mar-26 | 24-Mar-26 | 0 | 0 | | |
| KEY10010 | KDE2-Completion of Design and Construction Requirements for IWSTB, PST, CHPB, SD No.1-4, SDB, Utility Bridge... | 0 | | | 25-Jun-26 | 25-Jun-26 | 24-Jun-26 | 24-Jun-26 | 0 | 0 | | |
| KEY10020 | KDE2A-Completion of all design for the civil, structural and geotechnical works for the Biological Treatment Building | 0 | | | 24-Aug-26 | 24-Aug-26 | 23-Aug-26 | 23-Aug-26 | 0 | 0 | | |
| KEY10030 | KDE3-Completion of Design and Construction Requirements for Administration Building and Workshop | 0 | | | 25-Dec-26 | 25-Dec-26 | 24-Dec-26 | 24-Dec-26 | 0 | 0 | | |
| KEY10040 | KDE4-Completion of all design and obtain all statutory approvals for the commencement of installation of Plant... | 0 | | | 25-Jun-27 | 25-Jun-27 | 24-Jun-27 | 24-Jun-27 | 0 | 0 | | |
| KEY10050 | KDE5-Completion of installation, SAT and SCT and the associated works of E&M works for all sewage and sludge treatment.. | 0 | | | 21-Jan-31 | 21-Jan-31 | 20-Jan-31 | 20-Jan-31 | 0 | 0 | | |
| Section of Works | | | | | | | | | | | | |
| KEY20000 | Section 1-Completion of all works except the works in section 2 and the Establishment Works | 0 | | | 11-Apr-31 | 11-Apr-31 | 10-Apr-31 | 10-Apr-31 | 0 | 0 | | |
| KEY20010 | Section 2-Completion of fully coordinated as-built BIM Model | 0 | | | 26-Apr-31 | 26-Apr-31 | 25-Apr-31 | 25-Apr-31 | 0 | 0 | | |
| Preliminaries, Contractor's Design, Method Statement Submission and Approval | | | | | | | | | | | | |
| Contractor's Design Submission and Approval | | | | | | | | | | | | |
| Major Permanent Works Design | | | | | | | | | | | | |
| CDS10030 | Submission of Process and Instrumentation Diagram (P&ID) | 30 | 24-Sep-25 | | 28-Jan-26 | 08-Feb-26 | 03-Sep-25 | 15-Sep-25 | -147 | 0 | CDS10020 | CDS10040, PRO10020 |
| CDS10040 | Comment and Approval of Process and Instrumentation Diagram (P&ID) | 25 | 27-Nov-25 | | 09-Feb-26 | 26-Feb-26 | 15-Sep-25 | 02-Oct-25 | -147 | 0 | CDS10030 | CDS10050, CDS-DDA-60020, CDS-AIP-30040, CDS-AIP-30080, CDS-AIP-30100, CDS-AIP-30120, CDS-AIP-30150, CDS-AIP-30170, |



- Primary Baseline
- Non-Critical Activity
- Critical Activity
- Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (Critical Path)
Programme ID: HSKEPP-C3-Prog-03
(sheet 1 of 16)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|-----------------------------------|--|
| CDS10050 | Hazard and Operability Study (HAZOP) | 60 | | | 24-Sep-26 | 23-Nov-26 | 01-May-2 | 29-Jun-26 | -147 | 0 | CDS10040, CGS10050 | CDS-DDA-60020 |
| AIP Submission and Approval | | 358 | 26-Jul-25 | | 28-Jan-26 | 03-Oct-26 | 12-Oct-25 | 28-Aug-26 | -35 | | | |
| AIP 01 - Hydraulic Design | | 0 | | | | | | | 0 | | | |
| AIP 02 - DfMA design for Civil Structure of Biological Treatment Building | | 0 | | | | | | | 0 | | | |
| AIP 03 - DfMA design for E&M works | | 0 | | | | | | | 0 | | | |
| AIP 04 - Foundation design for Biological Treatment Building | | 44 | 30-Sep-25 | | 28-Jan-26 | 01-Feb-26 | 15-Nov-25 | 19-Nov-25 | -73 | | | |
| CDS-AIP-20050 | Comment and Approval for AIP submission of foundation design for BTB | 44 | 30-Sep-25 | | 28-Jan-26 | 01-Feb-26 | 15-Nov-25 | 19-Nov-25 | -73 | 0 | CDS-AIP-20040 | CDS-DDA-20040, CDS-AIP-20120 |
| AIP 05 - Structural design for Biological Treatment Building | | 0 | | | | | | | 0 | | | |
| AIP 06 - ABWF design for Biological Treatment Building | | 0 | | | | | | | 0 | | | |
| AIP 07 - ABWF design for Administration Building and Workshop | | 0 | | | | | | | 0 | | | |
| AIP 08 - Design of Pipe Support for Waterworks and Process pipes | | 120 | | | 01-Feb-26 | 01-Jun-26 | 27-Dec-25 | 25-Apr-26 | -36 | | | |
| CDS-AIP-20120 | AIP submission of Pipe Support for Waterworks and Process pipes | 60 | | | 01-Feb-26 | 02-Apr-26 | 27-Dec-25 | 24-Feb-26 | -36 | 0 | CGS10050, SUB20000, CDS-AIP-20050 | CDS-AIP-20130 |
| CDS-AIP-20130 | Comment and Approval for AIP submission of Pipe Support for Waterworks and Process pipes | 60 | | | 02-Apr-26 | 01-Jun-26 | 25-Feb-26 | 25-Apr-26 | -36 | 0 | CDS-AIP-20120 | CDS-DDA-20120 |
| AIP 09 - Design of Biological Treatment System | | 194 | 26-Jul-25 | | 28-Jan-26 | 25-Mar-26 | 12-Oct-25 | 07-Feb-26 | -46 | | | |
| CDS-AIP-30000 | AIP submission of Biological Treatment System | 100 | 26-Jul-25 | | 28-Jan-26 | 21-Feb-26 | 12-Oct-25 | 06-Nov-25 | -108 | 0 | SUB20110, CGS10050, CDS10020 | CDS-AIP-30010, CDS-AIP-20060, CDS-AIP-20040, CDS-AIP-30020, CDS-AIP-30060, CDS-AIP-30065 |
| CDS-AIP-30010 | Comment and Approval for AIP submission of Biological Treatment System | 90 | 07-Nov-25 | | 22-Feb-26 | 25-Mar-26 | 07-Jan-26 | 07-Feb-26 | -46 | 0 | CDS-AIP-30000 | CDS-DDA-30000, CDS-DDA-20050, CDS-DDA-20070, CDS-DDA-30030 |
| AIP 10 - Design of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | | 116 | 26-Jul-25 | | 28-Jan-26 | 06-Mar-26 | 12-Oct-25 | 18-Nov-25 | -108 | | | |
| CDS-AIP-30020 | AIP submission of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | 80 | 26-Jul-25 | | 28-Jan-26 | 12-Feb-26 | 12-Oct-25 | 28-Oct-25 | -108 | 0 | CGS10050, CDS-AIP-30000, CDS10020 | CDS-AIP-30030 |
| CDS-AIP-30030 | Comment and Approval for AIP submission of SDSDB Equipment | 36 | 21-Oct-25 | | 13-Feb-26 | 06-Mar-26 | 28-Oct-25 | 18-Nov-25 | -108 | 0 | CDS-AIP-30020 | CDS-DDA-30020 |
| AIP 11 - Design of Sludge Skip Building (SSB) Equipment | | 57 | 22-Sep-25 | | 28-Jan-26 | 22-Feb-26 | 27-Oct-25 | 21-Nov-25 | -92 | | | |
| CDS-AIP-30040 | AIP submission of Sludge Skip Building (SSB) Equipment | 21 | 22-Sep-25 | | 28-Jan-26 | 05-Feb-26 | 27-Oct-25 | 05-Nov-25 | -92 | 0 | CGS10050, CDS10040 | CDS-AIP-30050 |
| CDS-AIP-30050 | Comment and Approval for AIP submission of SSB Equipment | 28 | 21-Oct-25 | | 05-Feb-26 | 22-Feb-26 | 05-Nov-25 | 21-Nov-25 | -92 | 0 | CDS-AIP-30040 | CDS-DDA-30040 |
| AIP 12 - Design of Inlet Works & Sludge Thickening Building (IWSTB) Equipment | | 149 | 26-Jul-25 | | 28-Jan-26 | 06-Apr-26 | 20-Dec-25 | 26-Feb-26 | -39 | | | |
| CDS-AIP-30065 | AIP submission of Equipment for Sludge Thickening System | 90 | 26-Jul-25 | | 28-Jan-26 | 13-Mar-26 | 20-Dec-25 | 02-Feb-26 | -39 | 0 | CGS10050, CDS-AIP-30000, CDS10020 | CDS-AIP-30070, CDS-AIP-30075 |
| CDS-AIP-30075 | Comment and Approval for AIP submission of Equipment for Sludge Thickening System | 32 | 20-Nov-25 | | 14-Mar-26 | 06-Apr-26 | 03-Feb-26 | 26-Feb-26 | -39 | 0 | CDS-AIP-30060, CDS-AIP-30065 | CDS-DDA-30065 |
| AIP 13 - Design of Primary Sedimentation Tank (PST) Equipment | | 0 | | | | | | | 0 | | | |
| AIP 14 - Design of Combined Heat & Power Building (CHPB) Equipment | | 66 | 26-Jul-25 | | 26-Feb-26 | 15-Mar-26 | 22-Feb-26 | 11-Mar-26 | -4 | | | |
| CDS-AIP-30100 | AIP submission of Combined Heat & Power Building (CHPB) Equipment | 60 | 26-Jul-25 | | 26-Feb-26 | 07-Mar-26 | 22-Feb-26 | 03-Mar-26 | -4 | 2 | CGS10050, CDS10040 | CDS-AIP-30110 |
| CDS-AIP-30110 | Comment and Approval for AIP submission of CHPB Equipment | 28 | 28-Aug-25 | | 07-Mar-26 | 15-Mar-26 | 03-Mar-26 | 11-Mar-26 | -4 | 2 | CDS-AIP-30100 | CDS-DDA-30100, CDS-AIP-40012 |
| AIP 15 - Design of Biogas Holders, Biogas H2S Removal System and Waste Gas Burner | | 257 | 23-Oct-25 | | 26-Feb-26 | 18-Jul-26 | 29-Jan-26 | 19-Jun-26 | -29 | | | |
| CDS-AIP-30125 | AIP submission of Biogas H2S Removal System and Waste Gas Burner | 120 | 03-Nov-25 | | 26-Feb-26 | 20-Jun-26 | 29-Jan-26 | 22-May-26 | -29 | 0 | CGS10050, CDS10040 | CDS-AIP-30130, CDS-AIP-30135 |
| CDS-AIP-30130 | Comment and Approval for AIP submission of Biogas Holding and Distribution System | 28 | 23-Oct-25 | | 20-Jun-26 | 07-Jul-26 | 03-Jun-26 | 19-Jun-26 | -17 | 1 | CDS-AIP-30120, CDS-AIP-30125 | CDS-DDA-30120, CDS-AIP-30140 |
| CDS-AIP-30135 | Comment and Approval for AIP submission of Biogas H2S Removal System and Waste Gas Burner | 28 | | | 20-Jun-26 | 18-Jul-26 | 23-May-26 | 19-Jun-26 | -29 | 0 | CDS-AIP-30120, CDS-AIP-30125 | CDS-AIP-30140, CDS-DDA-30125 |
| AIP 16 - Design of Utility Bridge and Access Building Equipment | | 0 | | | | | | | 0 | | | |
| AIP 17 - Design of Sludge Digesters and Sludge Disgester Building Equipment | | 244 | 26-Jul-25 | | 26-Feb-26 | 02-May-26 | 24-Dec-25 | 26-Feb-26 | -64 | | | |
| CDS-AIP-30170 | AIP submission of Sludge Digesters and Sludge Disgester Building Equipment | 65 | 26-Jul-25 | | 26-Feb-26 | 30-Mar-26 | 24-Dec-25 | 25-Jan-26 | -64 | 0 | CGS10050, CDS10040 | CDS-AIP-30180 |
| CDS-AIP-30180 | Comment and Approval for AIP submission of Sludge Digesters and Sludge Disgester Building Equipment | 36 | 22-Jan-26 | | 31-Mar-26 | 02-May-26 | 25-Jan-26 | 26-Feb-26 | -64 | 0 | CDS-AIP-30170 | CDS-DDA-30160 |
| AIP 18 - Design of Deodorization (DO) System | | 0 | | | | | | | 0 | | | |
| AIP 19 - Design of Lifting Appliances (LA) Equipment | | 0 | | | | | | | 0 | | | |
| AIP 20 - Design of Process Water System and Plant Service Water System | | 0 | | | | | | | 0 | | | |
| AIP 21 - Design of Electrical System | | 0 | | | | | | | 0 | | | |
| AIP 22 - Design of Earthing and Lightning System | | 0 | | | | | | | 0 | | | |
| AIP 23 - Design of Supervisor Control and Data Acquisition (SCADA) System | | 88 | 26-Jul-25 | | 26-Jul-26 | 08-Sep-26 | 16-Jul-26 | 28-Aug-26 | -10 | | | |
| CDS-AIP-40040 | AIP submission of Supervisor Control and Data Acquisition (SCADA) System | 60 | 26-Jul-25 | | 26-Jul-26 | 19-Aug-26 | 16-Jul-26 | 09-Aug-26 | -10 | 2 | CGS10050, CDS10040 | CDS-AIP-40050 |
| CDS-AIP-40050 | Comment and Approval for AIP submission of SCADA System | 28 | 05-Sep-25 | | 19-Aug-26 | 08-Sep-26 | 09-Aug-26 | 28-Aug-26 | -10 | 2 | CDS-AIP-40040 | CDS-DDA-40040 |
| AIP 24 - Design of Control Monitoring and Operation System (CMOS) | | 278 | 26-Jul-25 | | 26-Jul-26 | 08-Sep-26 | 16-Jul-26 | 28-Aug-26 | -10 | | | |
| CDS-AIP-40060 | AIP submission of Control Monitoring and Operation System (CMOS) | 60 | 26-Jul-25 | | 26-Jul-26 | 19-Aug-26 | 16-Jul-26 | 09-Aug-26 | -10 | 0 | CGS10050, CDS10040 | CDS-AIP-40070 |
| CDS-AIP-40070 | Comment and Approval for AIP submission of CMOS | 28 | 05-Sep-25 | | 19-Aug-26 | 08-Sep-26 | 09-Aug-26 | 28-Aug-26 | -10 | 0 | CDS-AIP-40060 | CDS-DDA-40060 |
| AIP 25 - Design of Process Instrumentation System (PIS) and Digital Twin System | | 88 | 26-Jul-25 | | 26-Jul-26 | 03-Oct-26 | 21-Jun-26 | 28-Aug-26 | -35 | | | |
| CDS-AIP-40080 | AIP submission of Process Instrumentation System (PIS) and Digital Twin System | 60 | 26-Jul-25 | | 26-Jul-26 | 06-Sep-26 | 21-Jun-26 | 02-Aug-26 | -35 | 0 | CGS10050, CDS10040 | CDS-AIP-40090 |
| CDS-AIP-40090 | Comment and Approval for AIP submission of Process Instrumentation System (PIS) and Digital Twin System | 28 | 05-Sep-25 | | 06-Sep-26 | 03-Oct-26 | 02-Aug-26 | 28-Aug-26 | -35 | 0 | CDS-AIP-40080 | CDS-DDA-40080 |
| AIP 26 - Design of Building Services (BS) System (incl. MVAC, PD, FS & ELV) | | 218 | 27-Oct-25 | | 26-Feb-26 | 19-May-26 | 05-Jan-26 | 30-Apr-26 | -19 | | | |



Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (Critical Path)
 Programme ID: HSKEPP-C3-Prog-03
 (sheet 3 of 16)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|---|
| CDS-AIP-50001 | AIP submission of Building Services (BS) System for Biological Treatment Building (BTB) | 45 | 01-Dec-25 | | 26-Feb-26 | 11-Mar-26 | 22-Feb-26 | 07-Mar-26 | -4 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50021 |
| CDS-AIP-50004 | AIP submission of Building Services (BS) System for Inlet Works & Sludge Thickening Building (IWSTB) | 70 | 27-Oct-25 | | 26-Feb-26 | 19-Mar-26 | 31-Jan-26 | 20-Feb-26 | -27 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50024 |
| CDS-AIP-50005 | AIP submission of Building Services (BS) System for Primary Sedimentation Tank (PST) Building | 70 | 27-Oct-25 | | 26-Feb-26 | 19-Mar-26 | 31-Jan-26 | 20-Feb-26 | -27 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50025 |
| CDS-AIP-50006 | AIP submission of Building Services (BS) System for Combined Heat & Power Building (CHPB) | 70 | 17-Nov-25 | | 26-Feb-26 | 19-Mar-26 | 15-Feb-26 | 07-Mar-26 | -12 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50026 |
| CDS-AIP-50007 | AIP submission of Building Services (BS) System for Utility Bridge and Access Building | 70 | 01-Dec-25 | | 26-Feb-26 | 19-Apr-26 | 05-Jan-26 | 26-Feb-26 | -52 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50027 |
| CDS-AIP-50008 | AIP submission of Building Services (BS) System for Sludge Digester Building (SBD) | 70 | 01-Dec-25 | | 26-Feb-26 | 19-Mar-26 | 15-Feb-26 | 07-Mar-26 | -12 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50028 |
| CDS-AIP-50009 | AIP submission of Building Services (BS) System for Admin. Building | 70 | 29-Dec-25 | | 26-Feb-26 | 02-Apr-26 | 25-Feb-26 | 31-Mar-26 | -2 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50029 |
| CDS-AIP-50010 | AIP submission of Building Services (BS) System for Workshop | 70 | 29-Dec-25 | | 26-Feb-26 | 02-Apr-26 | 25-Feb-26 | 31-Mar-26 | -2 | 0 | CGS10050, CDS10040 | CDS-AIP-50200, CDS-AIP-50030 |
| CDS-AIP-50021 | Comment and Approval for AIP submission of Building Services (BS) System for Biological Treatment Building (BTB) | 30 | 22-Jan-26 | | 12-Mar-26 | 01-Apr-26 | 08-Mar-26 | 28-Mar-26 | -4 | 0 | CDS-AIP-50001 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-AIP-50110, CDS-DDA-50000 |
| CDS-AIP-50024 | Comment and Approval for AIP submission of Building Services (BS) System for IWSTB | 30 | 19-Dec-25 | | 19-Mar-26 | 09-Apr-26 | 21-Feb-26 | 13-Mar-26 | -27 | 0 | CDS-AIP-50004 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50003 |
| CDS-AIP-50025 | Comment and Approval for AIP submission of Building Services (BS) System for Primary Sedimentation Tank (PST) Building | 30 | 23-Dec-25 | | 19-Mar-26 | 09-Apr-26 | 21-Feb-26 | 13-Mar-26 | -27 | 0 | CDS-AIP-50005 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50004 |
| CDS-AIP-50026 | Comment and Approval for AIP submission of Building Services (BS) System for Combined Heat & Power Building (CHPB) | 30 | 20-Jan-26 | | 19-Mar-26 | 09-Apr-26 | 08-Mar-26 | 28-Mar-26 | -12 | 0 | CDS-AIP-50006 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50005 |
| CDS-AIP-50027 | Comment and Approval for AIP submission of Building Services (BS) System for Utility Bridge and Access Building | 30 | | | 20-Apr-26 | 19-May-26 | 27-Feb-26 | 28-Mar-26 | -52 | 0 | CDS-AIP-50007 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50006 |
| CDS-AIP-50028 | Comment and Approval for AIP submission of Building Services (BS) System for Sludge Digester Building (SBD) | 30 | 23-Dec-25 | | 19-Mar-26 | 09-Apr-26 | 08-Mar-26 | 28-Mar-26 | -12 | 0 | CDS-AIP-50008 | CDS-AIP-50200, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50007 |
| CDS-AIP-50029 | Comment and Approval for AIP submission of Building Services (BS) System for Admin. Building | 30 | 05-Feb-26 | | 02-Apr-26 | 02-May-26 | 01-Apr-26 | 30-Apr-26 | -2 | 0 | CDS-AIP-50009 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50008 |
| CDS-AIP-50030 | Comment and Approval for AIP submission of Building Services (BS) System for Workshop | 30 | 05-Feb-26 | | 02-Apr-26 | 02-May-26 | 01-Apr-26 | 30-Apr-26 | -2 | 0 | CDS-AIP-50010 | CDS-AIP-50200, CDS-AIP-50120, CDS-AIP-50130, CDS-AIP-50140, CDS-AIP-50100, CDS-DDA-50009 |
| AIP 27 - Design of BS Equipment | | 0 | | | | | | | 0 | | | |
| AIP 28 - Design of Gas Detection System | | 0 | | | | | | | 0 | | | |
| DDA Submission and Approval | | 584 | 17-Nov-25 | | 28-Jan-26 | 30-Jul-27 | 19-Nov-25 | 24-Jun-27 | -35 | | | |
| DDA 01 - Hydraulic Design | | 105 | 17-Nov-25 | | 28-Jan-26 | 11-Apr-26 | 15-Dec-25 | 26-Feb-26 | -44 | | | |
| CDS-DDA-10000 | DDA Submission of Hydraulic Design | 50 | 17-Nov-25 | | 28-Jan-26 | 11-Mar-26 | 15-Dec-25 | 26-Jan-26 | -44 | 0 | CDS-AIP-10010 | CDS-DDA-10010 |
| CDS-DDA-10010 | Comment and Approval for DDA Submission of Hydraulic Design | 31 | | | 11-Mar-26 | 11-Apr-26 | 27-Jan-26 | 26-Feb-26 | -44 | 0 | CDS-DDA-10000 | CDS-DDA-60020, CDS-DDA-30060, CDS-DDA-30080, CDS-DDA-30000, CDS10060, CDS-DDA-30065 |
| DDA 02 - DfMA design for Civil Structure of Biological Treatment Building | | 77 | 12-Jan-26 | | 14-Aug-26 | 05-Nov-26 | 02-Jun-26 | 23-Aug-26 | -73 | | | |
| CDS-DDA-20000 | DDA Submission of Manufacture and Assembly (DfMA) works for Civil Structure of Biological Treatment Building (BTB) | 60 | 12-Jan-26 | | 14-Aug-26 | 10-Oct-26 | 02-Jun-26 | 28-Jul-26 | -73 | 0 | CDS-AIP-20010, CDS-DDA-20070 | CDS-DDA-20010 |
| CDS-DDA-20010 | Comment and Approval for DDA Submission of DfMA design for Civil Structure of BTB | 26 | | | 10-Oct-26 | 05-Nov-26 | 29-Jul-26 | 23-Aug-26 | -73 | 0 | CDS-DDA-20000 | PFW00010, S1-BTB-10000, S1-BTB-10090, CDS-DDA-20071, CDS-DDA-60020, PFW00000, S1-BTB-10100 |
| DDA 03 - DfMA design for E&M works | | 0 | | | | | | | 0 | | | |
| DDA 04 - Foundation design for Biological Treatment Building | | 250 | | | 01-Feb-26 | 09-Oct-26 | 20-Nov-25 | 23-Aug-26 | -46 | | | |
| CDS-DDA-20040 | DDA Submission of Foundation design for BTB | 120 | | | 01-Feb-26 | 01-Jun-26 | 20-Nov-25 | 19-Mar-26 | -73 | 0 | CDS-AIP-20050 | CDS-DDA-20050, CDS-DDA-20060 |
| CDS-DDA-20050 | Comment and Approval for DDA Submission of foundation design for BTB | 130 | | | 01-Jun-26 | 09-Oct-26 | 16-Apr-26 | 23-Aug-26 | -46 | 0 | CDS-DDA-20040, CDS-AIP-30010 | CDS-DDA-20071, CDS-DDA-60020, MSS10020, CDST10000 |
| DDA 05 - Structural design for Biological Treatment Building | | 224 | 12-Jan-26 | | 03-Mar-26 | 24-Aug-26 | 20-Dec-25 | 23-Aug-26 | 0 | | | |
| CDS-DDA-20060 | DDA Submission of Structural design for BTB | 120 | 12-Jan-26 | | 03-Mar-26 | 25-Jun-26 | 20-Dec-25 | 12-Apr-26 | -73 | 0 | CDS-DDA-20040, CDS-AIP-20070 | CDS-DDA-20070, CDS-DDA-20080 |
| CDS-DDA-20070 | Comment and Approval for DDA Submission of structural design for BTB | 50 | | | 25-Jun-26 | 14-Aug-26 | 13-Apr-26 | 01-Jun-26 | -73 | 0 | CDS-DDA-20060, CDS-AIP-30010 | MSS10060, CDS-DDA-20071, CDS-DDA-60020, CDS-DDA-20000 |
| CDS-DDA-20071 | Planned Completion of KDE2A | 0 | | | | 24-Aug-26 | | 23-Aug-26 | 0 | 0 | CDS-DDA-20010, CDS-DDA-20050, CDS-DDA-20070, CDS-DDA-20130, CDS-DDA-50020 | |
| DDA 06 - ABWF design for Biological Treatment Building | | 171 | | | 11-Jan-27 | 30-Jun-27 | 05-Jan-27 | 24-Jun-27 | -6 | | | |
| CDS-DDA-20080 | DDA Submission of Arch, Builder's works and finishes design for BTB | 90 | | | 11-Jan-27 | 10-Apr-27 | 05-Jan-27 | 04-Apr-27 | -6 | 0 | CDS-DDA-20060, CDS-AIP-20090 | CDS-DDA-20090 |
| CDS-DDA-20090 | Comment and Approval for DDA Submission of Arch, Builder's works and finishes design for BTB | 60 | | | 10-Apr-27 | 09-Jun-27 | 04-Apr-27 | 03-Jun-27 | -6 | 0 | CDS-DDA-20080 | CDS-DDA-20091 |
| CDS-DDA-20091 | DAP stage 2 and 3 submission | 21 | | | 10-Jun-27 | 30-Jun-27 | 04-Jun-27 | 24-Jun-27 | -6 | 0 | CDS-DDA-20090 | CDS-DDA-60020, MSS10080 |
| DDA 07 - ABWF design for Administration Building and Workshop | | 0 | | | 25-Dec-26 | 25-Dec-26 | 24-Dec-26 | 24-Dec-26 | 0 | | | |
| CDS-DDA-20111 | Planned Completion of KDE3 | 0 | | | | 25-Dec-26 | | 24-Dec-26 | 0 | 0 | CDS-DDA-20110, CDS-DDA-50028, CDS-DDA-50029 | |
| DDA 08 - Design of Pipe Support for Waterworks and Process pipes | | 120 | | | 01-Jun-26 | 29-Sep-26 | 26-Apr-26 | 23-Aug-26 | -36 | | | |
| CDS-DDA-20120 | DDA submission of Pipe Support for Waterworks and Process pipes | 60 | | | 01-Jun-26 | 31-Jul-26 | 26-Apr-26 | 24-Jun-26 | -36 | 0 | CDS-AIP-20130, SUB20170 | CDS-DDA-20130 |
| CDS-DDA-20130 | Comment and Approval for DDA submission of Pipe Support for Waterworks and Process pipes | 60 | | | 31-Jul-26 | 29-Sep-26 | 25-Jun-26 | 23-Aug-26 | -36 | 0 | CDS-DDA-20120 | CDS-DDA-20071, CDS-DDA-60020, MSS20200 |
| DDA 09 - Design of Biological Treatment System | | 0 | | | | | | | 0 | | | |
| DDA 10 - Design of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | | 126 | | | 06-Mar-26 | 10-Jul-26 | 19-Nov-25 | 24-Mar-26 | -108 | | | |
| CDS-DDA-30020 | DDA Submission of Sludge Dewatering and Sewage Disinfection Building (SDSDB) Equipment | 81 | | | 06-Mar-26 | 26-May-26 | 19-Nov-25 | 07-Feb-26 | -108 | 0 | CDS-AIP-30030 | CDS-DDA-30030, PRO10020, PRO10040 |




- Primary Baseline
- Non-Critical Activity
- Critical Activity
- Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme
(Critical Path)

Programme ID: HSKEPP-C3-Prog-03
(sheet 5 of 16)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| CDS-DDA-30030 | Comment and Approval for DDA Submission of SDSDB Equipment | 45 | | | 26-May-2 | 10-Jul-26 | 08-Feb-26 | 24-Mar-26 | -108 | 0 | CDS-DDA-30020, CDS-AIP-30010 | MSS20020, CDS-DDA-30051, CDS-DDA-60020, MSS20200 |
| DDA 11 - Design of Sludge Skip Building (SSB) Equipment | | 123 | | | 22-Feb-26 | 25-Jun-26 | 22-Nov-25 | 24-Mar-26 | -92 | | | |
| CDS-DDA-30040 | DDA Submission of Sludge Skip Building (SSB) Equipment | 78 | | | 22-Feb-26 | 11-May-26 | 22-Nov-25 | 07-Feb-26 | -92 | 0 | CDS-AIP-30050 | CDS-DDA-30050, PRO10020, PRO10050 |
| CDS-DDA-30050 | Comment and Approval for DDA Submission of SSB Equipment | 45 | | | 11-May-2 | 25-Jun-26 | 08-Feb-26 | 24-Mar-26 | -92 | 0 | CDS-DDA-30040 | MSS20040, CDS-DDA-30051, CDS-DDA-60020 |
| CDS-DDA-30051 | Planned Completion of KDE1 | 0 | | | | 25-Mar-26 | | 24-Mar-26 | 0 | 0 | CDS-DDA-30030, CDS-DDA-30050, SUB20010, SUB20020, SUB20030, SUB20040, SUB20050, SUB20060, SUB20070, SUB20080, SUB20090, | |
| DDA 12 - Design of Inlet Works & Sludge Thickening Building (IWSTB) Equipment | | 193 | 26-Jan-26 | | 11-Apr-26 | 07-Aug-26 | 27-Feb-26 | 24-Jun-26 | -44 | | | |
| CDS-DDA-30060 | DDA Submission of Equipment for Inlet Works | 60 | 26-Jan-26 | | 11-Apr-26 | 07-Jun-26 | 02-Mar-26 | 27-Apr-26 | -41 | 0 | CDS-AIP-30070, CDS-DDA-10010 | CDS-DDA-30070, PRO10020, PRO10060 |
| CDS-DDA-30065 | DDA Submission of Equipment for Sludge Thickening System | 60 | | | 11-Apr-26 | 10-Jun-26 | 27-Feb-26 | 27-Apr-26 | -44 | 0 | CDS-DDA-10010, CDS-AIP-30075 | PRO10020, PRO10060, CDS-DDA-30075 |
| CDS-DDA-30070 | Comment and Approval for DDA Submission of Equipment for Inlet Works | 58 | | | 07-Jun-26 | 04-Aug-26 | 28-Apr-26 | 24-Jun-26 | -41 | 0 | CDS-DDA-30060 | MSS20060, S1-IWSTB-10000, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| CDS-DDA-30075 | Comment and Approval for DDA Submission of Equipment for Sludge Thickening System | 58 | | | 10-Jun-26 | 07-Aug-26 | 28-Apr-26 | 24-Jun-26 | -44 | 0 | CDS-DDA-30065 | MSS20060, S1-IWSTB-10000, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| DDA 13 - Design of Primary Sedimentation Tank (PST) Equipment | | 209 | 20-Jan-26 | | 11-Apr-26 | 04-Aug-26 | 02-Mar-26 | 24-Jun-26 | -41 | | | |
| CDS-DDA-30080 | DDA Submission of Primary Sedimentation Tank (PST) Equipment | 60 | 20-Jan-26 | | 11-Apr-26 | 07-Jun-26 | 02-Mar-26 | 27-Apr-26 | -41 | 0 | CDS-AIP-30090, CDS-DDA-10010 | CDS-DDA-30090, PRO10020, PRO10070 |
| CDS-DDA-30090 | Comment and Approval for DDA Submission of PST Equipment | 58 | | | 07-Jun-26 | 04-Aug-26 | 28-Apr-26 | 24-Jun-26 | -41 | 0 | CDS-DDA-30080 | MSS20080, S1-PST-10000, S1-PST-10010, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| DDA 14 - Design of Combined Heat & Power Building (CHPB) Equipment | | 105 | | | 15-Mar-26 | 28-Jun-26 | 12-Mar-26 | 24-Jun-26 | -4 | | | |
| CDS-DDA-30100 | DDA Submission of Combined Heat & Power Building (CHPB) Equipment | 75 | | | 15-Mar-26 | 29-May-26 | 12-Mar-26 | 25-May-26 | -4 | 2 | CDS-AIP-30110 | CDS-DDA-30110, PRO10020, PRO10080 |
| CDS-DDA-30110 | Comment and Approval for DDA Submission of CHPB Equipment | 30 | | | 29-May-2 | 28-Jun-26 | 26-May-2 | 24-Jun-26 | -4 | 2 | CDS-DDA-30100 | MSS20100, CDS-DDA-30171, CDS-DDA-60020 |
| DDA 15 - Design of Biogas Holders, Biogas H2S Removal System and Waste Gas Burner | | 90 | | | 24-Apr-27 | 23-Jul-27 | 27-Mar-27 | 24-Jun-27 | -29 | | | |
| CDS-DDA-30130 | Comment and Approval for DDA Submission of Biogas Holding and Distribution System | 90 | | | 24-Apr-27 | 23-Jul-27 | 27-Mar-27 | 24-Jun-27 | -29 | 0 | CDS-DDA-30120, CDS-DDA-30132 | MSS20120, CDS-DDA-60020, MSS20200 |
| CDS-DDA-30131 | Comment and Approval for DDA Submission of Biogas H2S Removal System and Waste Gas Burner | 90 | | | 24-Apr-27 | 23-Jul-27 | 27-Mar-27 | 24-Jun-27 | -29 | 0 | CDS-DDA-30132, CDS-DDA-30125 | MSS20120, CDS-DDA-60020, MSS20200 |
| DDA 16 - Design of Utility Bridge and Access Building Equipment | | 186 | 23-Dec-25 | | 26-Feb-26 | 27-Jun-26 | 24-Feb-26 | 24-Jun-26 | -3 | | | |
| CDS-DDA-30140 | DDA Submission of Utility Bridge and Access Building Equipment | 80 | 23-Dec-25 | | 26-Feb-26 | 13-May-26 | 24-Feb-26 | 10-May-26 | -3 | 2 | CDS-AIP-30160 | CDS-DDA-30150, PRO10020, PRO10100 |
| CDS-DDA-30150 | Comment and Approval for DDA Submission of Utility Bridge and Access Building Equipment | 45 | | | 13-May-26 | 27-Jun-26 | 11-May-26 | 24-Jun-26 | -3 | 2 | CDS-DDA-30140 | MSS20140, S1-UBAB-10000, S1-UBAB-10010, S1-UBAB-20020, S1-UBAB-20010, CDS-DDA-60020, CDS-DDA-30171, S1-UBAB-20021 |
| DDA 17 - Design of Sludge Digesters and Sludge Disgester Building Equipment | | 118 | | | 02-May-2 | 28-Aug-26 | 27-Feb-26 | 24-Jun-26 | -64 | | | |
| CDS-DDA-30160 | DDA Submission of Sludge Digesters and Sludge Disgester Building Equipment | 60 | | | 02-May-2 | 01-Jul-26 | 27-Feb-26 | 27-Apr-26 | -64 | 0 | CDS-AIP-30180 | CDS-DDA-30170, PRO10020, PRO10110 |
| CDS-DDA-30170 | Comment and Approval for DDA Submission of Sludge Digesters and Sludge Disgester Building Equipment | 58 | | | 01-Jul-26 | 28-Aug-26 | 28-Apr-26 | 24-Jun-26 | -64 | 0 | CDS-DDA-30160 | MSS20160, S1-SD1-10000, S1-SD2-10000, S1-SD3-10000, S1-SD4-10000, S1-SDB-10000, CDS-DDA-30171, CDS-DDA-60020, MSS20200 |
| CDS-DDA-30171 | Planned Completion of KDE2 | 0 | | | | 25-Jun-26 | | 24-Jun-26 | 0 | 0 | CDS-DDA-30070, CDS-DDA-30090, CDS-DDA-30110, CDS-DDA-30170, CDS-DDA-30150, CDS-DDA-50023, CDS-DDA-50025, CDS-DDA-50026, | S1-UBAB-10000 |
| DDA 18 - Design of Deodorization (DO) System | | 0 | | | | | | | 0 | | | |
| DDA 19 - Design of Lifting Appliances (LA) Equipment | | 0 | | | | | | | 0 | | | |
| DDA 20 - Design of Process Water System and Plant Service Water System | | 0 | | | | | | | 0 | | | |
| DDA 21 - Design of Electrical System | | 0 | | | | | | | 0 | | | |
| DDA 22 - Design of Earthing and Lightning System | | 0 | | | | | | | 0 | | | |
| DDA 23 - Design of Supervisor Control and Data Acquisition (SCADA) System | | 300 | | | 08-Sep-26 | 05-Jul-27 | 29-Aug-26 | 24-Jun-27 | -10 | | | |
| CDS-DDA-40040 | DDA Submission of Supervisor Control and Data Acquisition (SCADA) System | 240 | | | 08-Sep-26 | 06-May-27 | 29-Aug-26 | 25-Apr-27 | -10 | 2 | CDS-AIP-40050 | CDS-DDA-40050, PRO20040 |
| CDS-DDA-40050 | Comment and Approval for DDA Submission of SCADA System | 60 | | | 06-May-2 | 05-Jul-27 | 26-Apr-27 | 24-Jun-27 | -10 | 2 | CDS-DDA-40040 | CDS-DDA-60020, S1-ABWS-10060 |
| DDA 24 - Design of Control Monitoring and Operation System (CMOS) | | 300 | | | 08-Sep-26 | 05-Jul-27 | 29-Aug-26 | 24-Jun-27 | -10 | | | |
| CDS-DDA-40060 | DDA Submission of Control Monitoring and Operation System (CMOS) | 240 | | | 08-Sep-26 | 06-May-27 | 29-Aug-26 | 25-Apr-27 | -10 | 0 | CDS-AIP-40070 | CDS-DDA-40070, PRO20040 |
| CDS-DDA-40070 | Comment and Approval for DDA Submission of CMOS | 60 | | | 06-May-2 | 05-Jul-27 | 26-Apr-27 | 24-Jun-27 | -10 | 0 | CDS-DDA-40060 | CDS-DDA-60020 |
| DDA 25 - Design of Process Instrumentation System (PIS) and Digital Twin System | | 300 | | | 03-Oct-26 | 30-Jul-27 | 29-Aug-26 | 24-Jun-27 | -35 | | | |
| CDS-DDA-40080 | DDA Submission of Process Instrumentation System (PIS) and Digital Twin System | 240 | | | 03-Oct-26 | 31-May-27 | 29-Aug-26 | 25-Apr-27 | -35 | 0 | CDS-AIP-40090 | CDS-DDA-40090, PRO20040 |
| CDS-DDA-40090 | Comment and Approval for DDA Submission of Process Instrumentation System (PIS) and Digital Twin System | 60 | | | 31-May-27 | 30-Jul-27 | 26-Apr-27 | 24-Jun-27 | -35 | 0 | CDS-DDA-40080 | CDS-DDA-60020 |
| DDA 26 - Design of Building Services (BS) System (incl. MVAC, PD, FS & ELV) | | 239 | 29-Dec-25 | | 28-Jan-26 | 27-Aug-26 | 06-Dec-25 | 23-Aug-26 | -4 | | | |
| CDS-DDA-50000 | DDA Submission of Building Services (BS) System for Biological Treatment Building (BTB) | 120 | | | 02-Apr-26 | 30-Jul-26 | 29-Mar-26 | 26-Jul-26 | -4 | 0 | CDS-AIP-50021 | CDS-DDA-50200, CDS-DDA-50020 |
| CDS-DDA-50001 | DDA Submission of Building Services (BS) System for SDSDB | 90 | 30-Dec-25 | | 28-Jan-26 | 18-Apr-26 | 06-Dec-25 | 24-Feb-26 | -53 | 0 | CDS-AIP-50022 | CDS-DDA-50200, CDS-DDA-50021 |
| CDS-DDA-50002 | DDA Submission of Building Services (BS) System for Sludge Skip Building (SSB) | 30 | 29-Dec-25 | | 26-Feb-26 | 25-Mar-26 | 29-Jan-26 | 24-Feb-26 | -29 | 0 | CDS-AIP-50023 | CDS-DDA-50200, CDS-DDA-50022 |
| CDS-DDA-50003 | DDA Submission of Building Services (BS) System for IWSTB | 60 | | | 24-Apr-26 | 23-Jun-26 | 29-Mar-26 | 27-May-26 | -27 | 0 | CDS-AIP-50024 | CDS-DDA-50200, CDS-DDA-50023 |
| CDS-DDA-50004 | DDA Submission of Building Services (BS) System for Primary Sedimentation Tank (PST) Building | 60 | | | 24-Apr-26 | 23-Jun-26 | 29-Mar-26 | 27-May-26 | -27 | 0 | CDS-AIP-50025 | CDS-DDA-50200, CDS-DDA-50024 |
| CDS-DDA-50005 | DDA Submission of Building Services (BS) System for Combined Heat & Power Building (CHPB) | 60 | | | 09-Apr-26 | 08-Jun-26 | 29-Mar-26 | 27-May-26 | -12 | 0 | CDS-AIP-50026 | CDS-DDA-50200, CDS-DDA-50025 |
| CDS-DDA-50006 | DDA Submission of Building Services (BS) System for Utility Bridge and Access Building | 60 | | | 20-May-26 | 18-Jul-26 | 29-Mar-26 | 27-May-26 | -52 | 0 | CDS-AIP-50027 | CDS-DDA-50200, CDS-DDA-50026 |



— Primary Baseline
— Non-Critical Activity
— Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (Critical Path)

Programme ID: HSKEPP-C3-Prog-03
(sheet 7 of 16)

Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|---|
| CDS-DDA-50007 | DDA Submission of Building Services (BS) System for Sludge Disgester Building (SBD) | 60 | | | 09-Apr-26 | 08-Jun-26 | 29-Mar-26 | 27-May-26 | -12 | 0 | CDS-AIP-50028 | CDS-DDA-50200, CDS-DDA-50027 |
| CDS-DDA-50020 | Comment and Approval for DDA Submission of BS System for Biological Treatment Building (BTB) | 28 | | | 31-Jul-26 | 27-Aug-26 | 27-Jul-26 | 23-Aug-26 | -4 | 0 | CDS-DDA-50000 | MSS20180, CDS-DDA-60020, CDS-DDA-20071 |
| CDS-DDA-50021 | Comment and Approval for DDA Submission of BS System for SDSDB | 28 | | | 19-Apr-26 | 16-May-26 | 25-Feb-26 | 24-Mar-26 | -53 | 0 | CDS-DDA-50001 | MSS20180, CDS-DDA-60020, CDS-DDA-30051 |
| CDS-DDA-50022 | Comment and Approval for DDA Submission of BS System for Sludge Skip Building (SSB) | 28 | | | 25-Mar-26 | 22-Apr-26 | 25-Feb-26 | 24-Mar-26 | -29 | 0 | CDS-DDA-50002 | MSS20180, CDS-DDA-60020, CDS-DDA-30051 |
| CDS-DDA-50023 | Comment and Approval for DDA Submission of BS System for IWSTB | 28 | | | 23-Jun-26 | 21-Jul-26 | 28-May-26 | 24-Jun-26 | -27 | 0 | CDS-DDA-50003 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50024 | Comment and Approval for DDA Submission of BS System for Primary Sedimentation Tank (PST) Building | 28 | | | 23-Jun-26 | 21-Jul-26 | 28-May-26 | 24-Jun-26 | -27 | 0 | CDS-DDA-50004 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50025 | Comment and Approval for DDA Submission of BS System for Combined Heat & Power Building (CHPB) | 28 | | | 08-Jun-26 | 06-Jul-26 | 28-May-26 | 24-Jun-26 | -12 | 0 | CDS-DDA-50005 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50026 | Comment and Approval for DDA Submission of BS System for Utility Bridge and Access Building | 28 | | | 19-Jul-26 | 15-Aug-26 | 28-May-26 | 24-Jun-26 | -52 | 0 | CDS-DDA-50006 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| CDS-DDA-50027 | Comment and Approval for DDA Submission of BS System for Sludge Disgester Building (SBD) | 28 | | | 08-Jun-26 | 06-Jul-26 | 28-May-26 | 24-Jun-26 | -12 | 0 | CDS-DDA-50007 | MSS20180, CDS-DDA-60020, CDS-DDA-30171 |
| DDA 27 - Design of BS Equipment | | 0 | | | | | | | 0 | | | |
| DDA 28 - Design of Gas Detection System | | 0 | | | 25-Jun-27 | 25-Jun-27 | 24-Jun-27 | 24-Jun-27 | 0 | | | |
| CDS-DDA-60020 | Planned Completion of KDE4 | 0 | | | | 25-Jun-27 | | 24-Jun-27 | 0 | 0 | CDS10040, CDS-DDA-10010, CDS-DDA-20010, CDS-DDA-20030, CDS-DDA-20050, CDS-DDA-20070, CDS-DDA-20110, CDS-DDA-30010, | CGS20020 |
| Major Temporary Works Design | | 0 | | | | | | | 0 | | | |
| Statutory Submission | | 468 | | | 11-Apr-26 | 23-Jul-27 | 01-Apr-26 | 24-Jun-27 | -29 | | | |
| CDS-AIP-30140 | Application of EMSD Notifiable Gas Installation (NGI) | 90 | | | 18-Jul-26 | 16-Oct-26 | 20-Jun-26 | 17-Sep-26 | -29 | 0 | CDS-AIP-30130, CDS-AIP-30135 | CDS-DDA-30132 |
| CDS-AIP-50130 | Submission to WSD for application of water supply for FS system | 240 | | | 20-May-26 | 14-Jan-27 | 01-May-26 | 26-Dec-26 | -19 | 0 | CDS-AIP-50021, CDS-AIP-50022, CDS-AIP-50023, CDS-AIP-50024, CDS-AIP-50025, CDS-AIP-50026, CDS-AIP-50027, CDS-AIP-50028, | CDS-DDA-50130 |
| CDS-AIP-50140 | Submission for application of boardband service provision | 200 | | | 20-May-26 | 05-Dec-26 | 11-May-26 | 26-Nov-26 | -9 | 3 | CDS-AIP-50021, CDS-AIP-50022, CDS-AIP-50023, CDS-AIP-50024, CDS-AIP-50025, CDS-AIP-50026, CDS-AIP-50027, CDS-AIP-50028, | CDS-DDA-50140 |
| CDS-DDA-30132 | Acceptance of the application of Notifiable Gas Installation (NGI) | 280 | | | 16-Oct-26 | 23-Jul-27 | 18-Sep-26 | 24-Jun-27 | -29 | 0 | CDS-AIP-30140 | CDS-DDA-60020, S1-BIOH-20000, S1-BIOH-20020, S1-BIOH-20040, CDS-DDA-30130, CDS-DDA-30131 |
| CDS-DDA-50130 | WSD acceptance on the application of water supply for FS system | 180 | | | 15-Jan-27 | 13-Jul-27 | 27-Dec-26 | 24-Jun-27 | -19 | 0 | CDS-AIP-50130 | CDS-DDA-60020, S1-SCT-10080 |
| CDS-DDA-50140 | Acceptance on the application of boardband service provision | 210 | | | 06-Dec-26 | 03-Jul-27 | 27-Nov-26 | 24-Jun-27 | -9 | 3 | CDS-AIP-50140 | CDS-DDA-60020, S1-SCT-10000, S1-SCT-10001, S1-SCT-10010, S1-SCT-10011, S1-SCT-10020, S1-SCT-10030, S1-SCT-10040, S1-SCT-10050, CDS10070 |
| CDS10060 | Application of Discharge Licence under WPCO | 180 | | | 11-Apr-26 | 08-Oct-26 | 01-Apr-26 | 27-Sep-26 | -11 | 2 | CDS10020, CDS10040, CDS-DDA-10010 | CDS10070 |
| CDS10070 | Approval and acceptance for the Discharge Licence | 270 | | | 08-Oct-26 | 05-Jul-27 | 28-Sep-26 | 24-Jun-27 | -11 | 2 | CDS10060 | CDS-DDA-60020 |
| Contractor's General Submission | | 0 | | | | | | | 0 | | | |
| Contractor's Material Submission | | 0 | | | | | | | 0 | | | |
| BIM Deliverables | | 0 | | | | | | | 0 | | | |
| Subcontracting and Procurement | | 0 | | | | | | | 0 | | | |
| Subcontracting | | 0 | | | | | | | 0 | | | |
| E&M Equipment Procurement, FAT and Delivery | | 0 | | | | | | | 0 | | | |
| Particular Submission of Key People and Specially Required Staffs | | 0 | | | | | | | 0 | | | |
| Method Statement Submission and Approval for Major Construction Activities | | 0 | | | | | | | 0 | | | |
| Preliminaries | | 0 | | | | | | | 0 | | | |
| Precasting and Fabrication Works | | 0 | | | | | | | 0 | | | |
| Interfacing Issues | | 219 | 24-Aug-25 | | 28-Jan-26 | 03-Aug-26 | 14-Nov-25 | 20-May-26 | -75 | | | |
| ITF10010 | Establish interface management liaison groups and site liaison group | 150 | 24-Aug-25 | | 28-Jan-26 | 04-Jun-26 | 14-Nov-25 | 21-Mar-26 | -75 | 0 | ITF10000 | ITF10020 |
| ITF10020 | Establish interface meeting and confirmation of interface schedule | 60 | | | 04-Jun-26 | 03-Aug-26 | 22-Mar-26 | 20-May-26 | -75 | 0 | ITF10010 | S1-UBAB-10000, ACD10000, ACD10010, ACD10020, ACD10030, ACD10040, ACD10050, ACD10060, ACD10070, ACD10080, ACD10090, |
| Section 1 of the Works-Completion of All Works except the Works in Biological Treatment Building (BTB) | | 1509 | | | 22-Feb-27 | 11-Apr-31 | 22-Feb-27 | 10-Apr-31 | 0 | | | |
| Biological Treatment Building (BTB) | | 1182 | | | 22-Feb-27 | 18-May-30 | 22-Feb-27 | 18-May-30 | 0 | | | |
| Civil and Structural works | | 506 | | | 22-Feb-27 | 04-Nov-28 | 22-Feb-27 | 04-Nov-28 | 0 | | | |
| Pre-drilling and Piling Works | | 249 | | | 22-Feb-27 | 21-Dec-27 | 22-Feb-27 | 21-Dec-27 | 0 | | | |
| S1-BTB-10000 | Ground investigation works | 8 | | | 22-Feb-27 | 02-Mar-27 | 22-Feb-27 | 02-Mar-27 | 0 | 0 | MSS10010, SUB20080, ACD10030, ACD10040, ACD10050, ACD10060, ACD10070, ACD10080, ACD10090, CDS-DDA-20010, S1-BTB-00000 | S1-BTB-10010, S1-BTB-10005, S1-BTB-10001 |
| S1-BTB-10001 | Geotechnical assessment report | 28 | | | 03-Mar-27 | 08-Apr-27 | 03-Mar-27 | 08-Apr-27 | 0 | 0 | S1-BTB-10000 | S1-BTB-10010 |
| S1-BTB-10010 | Pre-drilling works | 43 | | | 09-Apr-27 | 31-May-27 | 09-Apr-27 | 31-May-27 | 0 | 0 | S1-BTB-10000, S1-BTB-10001 | S1-BTB-10030 |
| S1-BTB-10030 | Installation of driven H-piles at Phase 1 | 85 | | | 01-Jun-27 | 09-Sep-27 | 01-Jun-27 | 09-Sep-27 | 0 | 0 | S1-BTB-10005, S1-BTB-10010 | S1-BTB-10035 |
| S1-BTB-10035 | Installation of driven H-piles at Phase 2 | 85 | | | 10-Sep-27 | 21-Dec-27 | 10-Sep-27 | 21-Dec-27 | 0 | 0 | S1-BTB-10005, S1-BTB-10030 | S1-BTB-10040, S1-BTB-10050, S1-BTB-10080 |



Primary Baseline
 Non-Critical Activity
 Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (Critical Path)
 Programme ID: HSKEPP-C3-Prog-03
 (sheet 9 of 16)



| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026

| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|--|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|--|--|
| ELS Works, Pilehead Treatment and Construction of Basement Structure | | 108 | | | 04-Nov-27 | 15-Mar-28 | 04-Nov-27 | 15-Mar-28 | 0 | | | |
| S1-BTB-10050 | Installation of sheetpiles | 30 | | | 04-Nov-27 | 08-Dec-27 | 04-Nov-27 | 08-Dec-27 | 0 | 0 | MSS10030, CDST10030, S1-BTB-10035 | S1-BTB-10060 |
| S1-BTB-10060 | Excavation works | 36 | | | 09-Dec-27 | 22-Jan-28 | 09-Dec-27 | 22-Jan-28 | 0 | 0 | S1-BTB-10050 | S1-BTB-10070, S1-BTB-10051 |
| S1-BTB-10070 | Pilehead treatment and construction of basement structure | 75 | | | 13-Dec-27 | 15-Mar-28 | 13-Dec-27 | 15-Mar-28 | 0 | 0 | S1-BTB-10060, CDS-DDA-40030 | S1-BTB-10090, S1-BTB-10100 |
| Construction of Superstructure | | 190 | | | 16-Mar-28 | 04-Nov-28 | 16-Mar-28 | 04-Nov-28 | 0 | | | |
| S1-BTB-10090 | Construction of superstructure form BF to GF including Installation of DfMA (Phase 1) | 35 | | | 16-Mar-28 | 29-Apr-28 | 16-Mar-28 | 29-Apr-28 | 0 | 0 | S1-BTB-10080, CDS-DDA-20010, PFW00010, MSS10070, S1-BTB-10070, S1-BTB-10051 | S1-BTB-10091 |
| S1-BTB-10091 | Construction of superstructure form GF to 1F including Installation of DfMA (Phase 1) | 24 | | | 03-May-28 | 31-May-28 | 03-May-28 | 31-May-28 | 0 | 0 | S1-BTB-10090 | S1-BTB-10093, S1-BTB-10092 |
| S1-BTB-10093 | Construction of superstructure form 1F to RF including Installation of DfMA (Phase 1) | 20 | | | 01-Jun-28 | 23-Jun-28 | 01-Jun-28 | 23-Jun-28 | 0 | 0 | S1-BTB-10091 | S1-BTB-10100, S1-BTB-10210 |
| S1-BTB-10100 | Construction of superstructure form BF to GF including Installation of DfMA (Phase 2) | 35 | | | 24-Jun-28 | 04-Aug-28 | 24-Jun-28 | 04-Aug-28 | 0 | 0 | S1-BTB-10080, CDS-DDA-20010, PFW00010, MSS10070, S1-BTB-10070, S1-BTB-10051, S1-BTB-10093 | S1-BTB-10101 |
| S1-BTB-10101 | Construction of superstructure form GF to 1F including Installation of DfMA (Phase 2) | 24 | | | 05-Aug-28 | 01-Sep-28 | 05-Aug-28 | 01-Sep-28 | 0 | 0 | S1-BTB-10100 | S1-BTB-10102, S1-BTB-10103 |
| S1-BTB-10103 | Construction of superstructure form 1F to RF including Installation of DfMA (Phase 2) | 20 | | | 02-Sep-28 | 25-Sep-28 | 02-Sep-28 | 25-Sep-28 | 0 | 0 | S1-BTB-10101 | S1-BTB-10210, S1-BTB-10104, S1-BTB-10200 |
| S1-BTB-10200 | Removal of Temporary aul Road at Sorthern side | 4 | | | 26-Sep-28 | 29-Sep-28 | 26-Sep-28 | 29-Sep-28 | 0 | 0 | S1-BTB-10103 | S1-BTB-10230, S1-BTB-10210 |
| S1-BTB-10210 | Construction of superstructure for URF including Installation of DfMA | 28 | | | 30-Sep-28 | 04-Nov-28 | 30-Sep-28 | 04-Nov-28 | 0 | 0 | S1-BTB-10103, S1-BTB-10093, S1-BTB-10200 | S1-BTB-10230, S1-BTB-30040, S1-BTB-10220, S1-BTB-10220 |
| S1-BTB-10220 | Removal of Temporary aul Road at Western side | 4 | | | 01-Nov-28 | 04-Nov-28 | 01-Nov-28 | 04-Nov-28 | 0 | 0 | S1-BTB-10210, S1-BTB-10210 | S1-BTB-10230, S1-BTB-10230 |
| S1-BTB-10230 | Handover to E&M | 0 | | | | 04-Nov-28 | | 04-Nov-28 | 0 | 0 | S1-BTB-10210, S1-BTB-10102, S1-BTB-10104, S1-BTB-10200, S1-BTB-10220, S1-BTB-10092, S1-BTB-10094, S1-BTB-10220 | S1-BTB-20000, S1-BTB-20060, S1-BTB-20070, S1-BTB-30000, S1-BTB-20071 |
| ABWF works | | 0 | | | | | | | 0 | | | |
| E&M, T&C works | | 451 | | | 06-Nov-28 | 18-May-30 | 06-Nov-28 | 18-May-30 | 0 | | | |
| S1-BTB-20000 | Installation of E&M equipment for AGS Reactor No.6 | 95 | | | 06-Nov-28 | 02-Mar-29 | 06-Nov-28 | 02-Mar-29 | 0 | 0 | PRO10030, SUB20180, MSS20010, PFW00020, S1-BTB-10230 | S1-BTB-20010 |
| S1-BTB-20010 | Installation of E&M equipment for AGS Reactor No.5 | 95 | | | 05-Feb-29 | 05-Jun-29 | 05-Feb-29 | 05-Jun-29 | 0 | 0 | S1-BTB-20000, PFW00020 | S1-BTB-20020 |
| S1-BTB-20020 | Installation of E&M equipment for AGS Reactor No.4 | 95 | | | 12-May-29 | 03-Sep-29 | 12-May-29 | 03-Sep-29 | 0 | 0 | S1-BTB-20010, PFW00020 | S1-BTB-20040 |
| S1-BTB-20040 | Installation of E&M equipment for AGS Reactor No.2 | 95 | | | 11-Aug-29 | 03-Dec-29 | 11-Aug-29 | 03-Dec-29 | 0 | 0 | PFW00020, S1-BTB-20020 | S1-BTB-20050 |
| S1-BTB-20050 | Installation of E&M equipment for AGS Reactor No.1 | 95 | | | 10-Nov-29 | 07-Mar-30 | 10-Nov-29 | 07-Mar-30 | 0 | 0 | S1-BTB-20040, PFW00020 | S1-BTB-20080 |
| S1-BTB-20080 | Site Acceptance Test (SAT) for the equipment at BTB | 56 | | | 08-Mar-30 | 18-May-30 | 08-Mar-30 | 18-May-30 | 0 | 0 | S1-BTB-20050, S1-BTB-20060, S1-BTB-20070, PRO00010, PRO00010, CGS20030 | S1-PSU-10000, S1-SCT-10070, S1-SCT-10080, S1-BTB-20081 |
| Combined Heat and Power (CHP) Building | | 0 | | | | | | | 0 | | | |
| E&M, T&C works | | 0 | | | | | | | 0 | | | |
| Utility Bridge and Access Building | | 0 | | | | | | | 0 | | | |
| E&M, T&C works | | 0 | | | | | | | 0 | | | |
| Sludge Dewatering and Sewage Disinfection Building (SDSDB) | | 0 | | | | | | | 0 | | | |
| E&M, T&C works | | 0 | | | | | | | 0 | | | |
| Sludge Skip Building (SSB) | | 0 | | | | | | | 0 | | | |
| E&M, T&C works | | 0 | | | | | | | 0 | | | |
| Inlet Works & Sludge Thickening Building (IWSTB) and Primary Sediment | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| E&M, T&C works | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| S1-IWSTB-10000 | Installation of E&M equipment at IWSTB Basement (incl. MiMEP Pump sets, process pipeworks) | 55 | | | 25-Sep-29 | 29-Nov-29 | 25-Sep-29 | 29-Nov-29 | 0 | 0 | ACD10200, ACD10270, CDS-DDA-30070, PRO10060, MSS20070, PFW00020, CDS-DDA-30075 | S1-IWSTB-10050, S1-IWSTB-10010, S1-IWSTB-10040 |
| S1-IWSTB-10040 | Installation of BS system at IWSTB | 60 | | | 22-Mar-30 | 07-Jun-30 | 22-Mar-30 | 07-Jun-30 | 0 | 0 | S1-IWSTB-10000 | S1-IWSTB-10050, S1-SCT-10100, S1-SCT-10090 |
| S1-IWSTB-10050 | Site Acceptance Test (SAT) for the equipment at IWSTB | 83 | | | 08-Jun-30 | 14-Sep-30 | 08-Jun-30 | 14-Sep-30 | 0 | 0 | S1-IWSTB-10040, S1-IWSTB-10030, S1-IWSTB-10020, S1-IWSTB-10010, S1-IWSTB-10000, PRO00010, CGS20030, S1-PST-10080 | S1-SCT-10000, S1-SCT-10020, S1-SCT-10070, S1-SCT-10080, S1-IWSTB-10060 |
| S1-PST-10000 | Installation of equipment at PST1 | 150 | | | 25-Sep-29 | 27-Mar-30 | 25-Sep-29 | 27-Mar-30 | 0 | 0 | ACD10210, CDS-DDA-30090, PRO10070, MSS20090 | S1-PST-10020, S1-PST-10030, S1-PST-10090 |
| S1-PST-10010 | Installation of equipment at PST2 | 150 | | | 25-Sep-29 | 27-Mar-30 | 25-Sep-29 | 27-Mar-30 | 0 | 0 | ACD10210, CDS-DDA-30090, PRO10070, MSS20090 | S1-PST-10020, S1-PST-10030, S1-PST-10090 |
| S1-PST-10020 | Installation of equipment at PST3 | 150 | | | 24-Nov-29 | 31-May-30 | 24-Nov-29 | 31-May-30 | 0 | 0 | S1-PST-10000, S1-PST-10010 | S1-PST-10040, S1-PST-10090 |
| S1-PST-10030 | Installation of equipment at PST4 | 150 | | | 24-Nov-29 | 31-May-30 | 24-Nov-29 | 31-May-30 | 0 | 0 | S1-PST-10000, S1-PST-10010 | S1-PST-10040, S1-PST-10090 |
| S1-PST-10040 | Installation of equipment at PST5 | 130 | | | 25-Jan-30 | 08-Jul-30 | 25-Jan-30 | 08-Jul-30 | 0 | 0 | S1-PST-10020, S1-PST-10030 | S1-PST-10090 |
| S1-PST-10060 | Installation of E&M equipment at PST building for auxiliary system (incl. LALG, pipework, DO system, Elec. system, etc.) | 200 | | | 25-Sep-29 | 31-May-30 | 25-Sep-29 | 31-May-30 | 0 | 0 | ACD10210, CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040 | S1-PST-10090, S1-PST-10080 |
| S1-PST-10070 | Installation of BS system at PST building | 230 | | | 25-Sep-29 | 08-Jul-30 | 25-Sep-29 | 08-Jul-30 | 0 | 0 | ACD10210 | S1-PST-10090, S1-SCT-10100, S1-SCT-10090 |
| S1-PST-10090 | Site Acceptance Test (SAT) for the equipment at PST building | 58 | | | 09-Jul-30 | 14-Sep-30 | 09-Jul-30 | 14-Sep-30 | 0 | 0 | S1-PST-10000, S1-PST-10010, S1-PST-10020, S1-PST-10030, S1-PST-10040, S1-PST-10060, S1-PST-10070, PRO00010, CGS20030, S1-PST-10080 | S1-SCT-10070, S1-SCT-10080, S1-SCT-10001, S1-IWSTB-10060 |
| Sludge Digester No.1-4 and Sludge Digester Building (SDB) | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| E&M, T&C works | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |




- Primary Baseline
- Non-Critical Activity
- Critical Activity
- Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (Critical Path)

Programme ID: HSKEPP-C3-Prog-03
(sheet 11 of 16)



Contract No. DE/2024/09 Hung Shui Kiu Effluent Polishing Plant Phase 1 - E&M works and Biological Treatment Building

Data Date: 28-01-2026


| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|---|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| S1-SD1-10000 | Erection of temporary safety protection at Sludge Digester No.1 (SD1) | 6 | | | 25-Sep-29 | 02-Oct-29 | 25-Sep-29 | 02-Oct-29 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170 | S1-SD1-10020, S1-SD1-10030 |
| S1-SD1-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD1 and access platform | 60 | | | 03-Oct-29 | 12-Dec-29 | 03-Oct-29 | 12-Dec-29 | 0 | 0 | S1-SD1-10000 | S1-SD1-10040, S1-SD1-10050 |
| S1-SD1-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD1 | 106 | | | 03-Oct-29 | 11-Feb-30 | 03-Oct-29 | 11-Feb-30 | 0 | 0 | S1-SD1-10000 | S1-SD1-10050 |
| S1-SD1-10040 | Installation of process pipeworks for SD1 | 46 | | | 13-Dec-29 | 11-Feb-30 | 13-Dec-29 | 11-Feb-30 | 0 | 0 | S1-SD1-10020 | S1-SD1-10050 |
| S1-SD1-10050 | Site Acceptance Test (SAT) for equipment at SD1 | 32 | | | 12-Feb-30 | 20-Mar-30 | 12-Feb-30 | 20-Mar-30 | 0 | 0 | S1-SD1-10040, S1-SD1-10030, S1-SD1-10020, PRO00010, CGS20030 | S1-SD2-10000, S1-SCT-10080 |
| S1-SD2-10000 | Erection of temporary safety protection at Sludge Digester No.2 (SD2) | 6 | | | 21-Mar-30 | 27-Mar-30 | 21-Mar-30 | 27-Mar-30 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170, S1-SD1-10050 | S1-SD2-10020, S1-SD2-10030 |
| S1-SD2-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD2 and access platform | 60 | | | 28-Mar-30 | 13-Jun-30 | 28-Mar-30 | 13-Jun-30 | 0 | 0 | S1-SD2-10000 | S1-SD2-10040, S1-SD2-10050 |
| S1-SD2-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD2 | 106 | | | 28-Mar-30 | 07-Aug-30 | 28-Mar-30 | 07-Aug-30 | 0 | 0 | S1-SD2-10000 | S1-SD2-10050 |
| S1-SD2-10040 | Installation of process pipeworks for SD2 | 46 | | | 14-Jun-30 | 07-Aug-30 | 14-Jun-30 | 07-Aug-30 | 0 | 0 | S1-SD2-10020 | S1-SD2-10050 |
| S1-SD2-10050 | Site Acceptance Test (SAT) for equipment at SD2 | 32 | | | 08-Aug-30 | 14-Sep-30 | 08-Aug-30 | 14-Sep-30 | 0 | 0 | S1-SD2-10040, S1-SD2-10030, S1-SD2-10020, PRO00010, CGS20030 | S1-SCT-10080 |
| S1-SD3-10000 | Erection of temporary safety protection at Sludge Digester No.3 (SD3) | 6 | | | 25-Sep-29 | 02-Oct-29 | 25-Sep-29 | 02-Oct-29 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170 | S1-SD3-10020, S1-SD3-10030 |
| S1-SD3-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD3 and access platform | 60 | | | 03-Oct-29 | 12-Dec-29 | 03-Oct-29 | 12-Dec-29 | 0 | 0 | S1-SD3-10000 | S1-SD3-10040, S1-SD3-10050 |
| S1-SD3-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD3 | 106 | | | 03-Oct-29 | 11-Feb-30 | 03-Oct-29 | 11-Feb-30 | 0 | 0 | S1-SD3-10000 | S1-SD3-10050 |
| S1-SD3-10040 | Installation of process pipeworks for SD3 | 46 | | | 13-Dec-29 | 11-Feb-30 | 13-Dec-29 | 11-Feb-30 | 0 | 0 | S1-SD3-10020 | S1-SD3-10050 |
| S1-SD3-10050 | Site Acceptance Test (SAT) for equipment at SD3 | 32 | | | 12-Feb-30 | 20-Mar-30 | 12-Feb-30 | 20-Mar-30 | 0 | 0 | S1-SD3-10040, S1-SD3-10030, S1-SD3-10020, PRO00010, CGS20030 | S1-SD4-10000, S1-SCT-10080 |
| S1-SD4-10000 | Erection of temporary safety protection at Sludge Digester No.4 (SD4) | 6 | | | 21-Mar-30 | 27-Mar-30 | 21-Mar-30 | 27-Mar-30 | 0 | 0 | ACD10260, CDS-DDA-30170, PRO10110, MSS20170, S1-SD3-10050 | S1-SD4-10020, S1-SD4-10030 |
| S1-SD4-10020 | Installation of Roof mounted Draft Tube Mixer (RDT) for SD4 and access platform | 60 | | | 28-Mar-30 | 13-Jun-30 | 28-Mar-30 | 13-Jun-30 | 0 | 0 | S1-SD4-10000 | S1-SD4-10040, S1-SD4-10050 |
| S1-SD4-10030 | Installation of External mounted Draft Tube Mixer no.1-4 (EDT) for SD4 | 106 | | | 28-Mar-30 | 07-Aug-30 | 28-Mar-30 | 07-Aug-30 | 0 | 0 | S1-SD4-10000 | S1-SD4-10050 |
| S1-SD4-10040 | Installation of process pipeworks for SD4 | 46 | | | 14-Jun-30 | 07-Aug-30 | 14-Jun-30 | 07-Aug-30 | 0 | 0 | S1-SD4-10020 | S1-SD4-10050 |
| S1-SD4-10050 | Site Acceptance Test (SAT) for equipment at SD4 | 32 | | | 08-Aug-30 | 14-Sep-30 | 08-Aug-30 | 14-Sep-30 | 0 | 0 | S1-SD4-10040, S1-SD4-10030, S1-SD4-10020, PRO00010, CGS20030 | S1-SCT-10080 |
| S1-SDB-10000 | Installation of E&M equipment at SDB G/F (incl. digested sludge transfer pump, pipework) | 63 | | | 25-Sep-29 | 08-Dec-29 | 25-Sep-29 | 08-Dec-29 | 0 | 0 | ACD10260, PRO10110, CDS-DDA-30170, MSS20170 | S1-SDB-10010 |
| S1-SDB-10010 | Installation of E&M equipment at SDB 1/F (incl. digested hot water tanks, backup hot water boiler, pumps, pipework) | 75 | | | 10-Dec-29 | 13-Mar-30 | 10-Dec-29 | 13-Mar-30 | 0 | 0 | S1-SDB-10000 | S1-SDB-10050 |
| S1-SDB-10020 | Installation of E&M equipment at SDB R/F (incl. Digester heat exchanger) | 63 | | | 25-Sep-29 | 08-Dec-29 | 25-Sep-29 | 08-Dec-29 | 0 | 0 | ACD10260 | S1-SDB-10030, S1-SDB-10040 |
| S1-SDB-10030 | Installation of E&M equipment at SDB for auxiliary system (incl. LALG, pipework, Elec. system, etc.) | 75 | | | 10-Dec-29 | 13-Mar-30 | 10-Dec-29 | 13-Mar-30 | 0 | 0 | S1-SDB-10020, CDS-DDA-30230, PRO20000, PRO20010, PRO20020, PRO20030, PRO20040 | S1-SDB-10050 |
| S1-SDB-10040 | Installation of BS system at SDB | 75 | | | 10-Dec-29 | 13-Mar-30 | 10-Dec-29 | 13-Mar-30 | 0 | 0 | S1-SDB-10020 | S1-SDB-10050, S1-SCT-10100, S1-SCT-10090 |
| S1-SDB-10050 | Site Acceptance Test (SAT) for equipment at SDB | 75 | | | 14-Mar-30 | 17-Jun-30 | 14-Mar-30 | 17-Jun-30 | 0 | 0 | S1-SDB-10030, S1-SDB-10040, PRO00010, CGS20030, S1-SDB-10010 | S1-PSU-10010, S1-SCT-10030, S1-SCT-10080 |
| Biogas Holders (BIOH) and H2S Removal System | | 288 | | | 25-Sep-29 | 14-Sep-30 | 25-Sep-29 | 14-Sep-30 | 0 | | | |
| Civil and Foundation Works | | 65 | | | 25-Sep-29 | 11-Dec-29 | 25-Sep-29 | 11-Dec-29 | 0 | | | |
| ELS Works, Pilehead Treatment and Construction of Foundation | | 65 | | | 25-Sep-29 | 11-Dec-29 | 25-Sep-29 | 11-Dec-29 | 0 | | | |
| S1-BIOH-10050 | Installation of sheetpiles | 14 | | | 25-Sep-29 | 11-Oct-29 | 25-Sep-29 | 11-Oct-29 | 0 | 0 | ACD10260, SUB20080, MSS20130 | S1-BIOH-10060 |
| S1-BIOH-10060 | Excavation works | 14 | | | 12-Oct-29 | 29-Oct-29 | 12-Oct-29 | 29-Oct-29 | 0 | 0 | S1-BIOH-10050 | S1-BIOH-10070 |
| S1-BIOH-10070 | Construction of foundation for Biogas Holders, Biogas H2S Removal & Waste Gas Burner | 37 | | | 30-Oct-29 | 11-Dec-29 | 30-Oct-29 | 11-Dec-29 | 0 | 0 | S1-BIOH-10060 | S1-BIOH-20000, S1-BIOH-20090, S1-BIOH-20020, S1-BIOH-20100, S1-BIOH-20040 |
| E&M, T&C works | | 223 | | | 12-Dec-29 | 14-Sep-30 | 12-Dec-29 | 14-Sep-30 | 0 | | | |
| S1-BIOH-20000 | Erection of temporary working platform for Biogas Holder No.1 (BIOH1) | 6 | | | 12-Dec-29 | 18-Dec-29 | 12-Dec-29 | 18-Dec-29 | 0 | 0 | S1-BIOH-10070, MSS20130, CDS-DDA-30132, PRO10090 | S1-BIOH-20010 |
| S1-BIOH-20010 | Erection of BIOH1 with installation of associated accessories | 180 | | | 19-Dec-29 | 01-Aug-30 | 19-Dec-29 | 01-Aug-30 | 0 | 0 | S1-BIOH-20000 | S1-BIOH-20060 |
| S1-BIOH-20020 | Erection of temporary working platform for Biogas Holder No.2 (BIOH2) | 6 | | | 12-Dec-29 | 18-Dec-29 | 12-Dec-29 | 18-Dec-29 | 0 | 0 | S1-BIOH-10070, CDS-DDA-30132, PRO10090, MSS20130 | S1-BIOH-20030 |
| S1-BIOH-20030 | Erection of BIOH2 with installation of associated accessories | 180 | | | 19-Dec-29 | 01-Aug-30 | 19-Dec-29 | 01-Aug-30 | 0 | 0 | S1-BIOH-20020 | S1-BIOH-20060 |
| S1-BIOH-20040 | Erection of temporary working platform for Biogas Holder No.3 (BIOH3) | 6 | | | 12-Dec-29 | 18-Dec-29 | 12-Dec-29 | 18-Dec-29 | 0 | 0 | CDS-DDA-30132, S1-BIOH-10070, MSS20130, PRO10090 | S1-BIOH-20050 |
| S1-BIOH-20050 | Erection of BIOH3 with installation of associated accessories | 180 | | | 19-Dec-29 | 01-Aug-30 | 19-Dec-29 | 01-Aug-30 | 0 | 0 | S1-BIOH-20040 | S1-BIOH-20060 |
| S1-BIOH-20060 | EMSD Inspection and Acceptance for the Notifiable Gas Installation (NGI) | 7 | | | 02-Aug-30 | 09-Aug-30 | 02-Aug-30 | 09-Aug-30 | 0 | 0 | S1-BIOH-20010, S1-BIOH-20030, S1-BIOH-20100, S1-BIOH-20090, S1-BIOH-20050 | S1-BIOH-20070, S1-BIOH-20110 |
| S1-BIOH-20070 | Purging for BIOH1, 2 & 3 | 7 | | | 10-Aug-30 | 17-Aug-30 | 10-Aug-30 | 17-Aug-30 | 0 | 0 | S1-BIOH-20060 | S1-BIOH-20080 |
| S1-BIOH-20080 | Site Acceptance Test (SAT) for equipment at BIOH1, 2 & 3 | 23 | | | 19-Aug-30 | 14-Sep-30 | 19-Aug-30 | 14-Sep-30 | 0 | 0 | S1-BIOH-20070, PRO00010, CGS20030 | S1-SCT-10050, S1-SCT-10080, S1-SCT-10051 |
| S1-BIOH-20110 | Site Acceptance Test (SAT) for H2S Removal System & Waste Gas Burner | 30 | | | 10-Aug-30 | 14-Sep-30 | 10-Aug-30 | 14-Sep-30 | 0 | 0 | S1-BIOH-20090, PRO00010, CGS20030, S1-BIOH-20100, S1-BIOH-20060 | S1-SCT-10050, S1-SCT-10080, S1-SCT-10051 |
| Administration Building and Workshop | | 392 | | | 25-Sep-29 | 20-Jan-31 | 25-Sep-29 | 20-Jan-31 | 0 | | | |
| E&M, T&C works | | 189 | | | 25-Sep-29 | 18-May-30 | 25-Sep-29 | 18-May-30 | 0 | | | |
| S1-ABWS-10060 | Installation of SCADA equipment at Administration Building | 99 | | | 25-Sep-29 | 23-Jan-30 | 25-Sep-29 | 23-Jan-30 | 0 | 0 | SUB20180, ACD10040, ACD10230, CDS-DDA-40050 | S1-ABWS-10070 |
| S1-ABWS-10070 | Site Acceptance Test (SAT) for SCADA equipment at Administration Building | 90 | | | 24-Jan-30 | 18-May-30 | 24-Jan-30 | 18-May-30 | 0 | 0 | S1-ABWS-10060, PRO00010, CGS20030 | S1-SCT-10080, S1-SCT-10000, S1-SCT-10010, S1-SCT-10020, S1-SCT-10030, S1-SCT-10040, S1-SCT-10050, S1-SCT-10060, S1-SCT-10070, S1-SCT-10080 |
| ABWF works | | 166 | | | 04-Jul-30 | 20-Jan-31 | 04-Jul-30 | 20-Jan-31 | 0 | | | |
| S1-ABWS-10040 | ABWF works at Administration Building (G/F and 1/F) | 90 | | | 04-Jul-30 | 19-Oct-30 | 04-Jul-30 | 19-Oct-30 | 0 | 0 | ACD10040, ACD10230, MSS10110, SUB20160 | S1-ABWS-10045 |
| S1-ABWS-10045 | ABWF works at Administration Building (2/F and R/F) | 76 | | | 21-Oct-30 | 20-Jan-31 | 21-Oct-30 | 20-Jan-31 | 0 | 0 | S1-ABWS-10040 | S1-SCT-20000 |



— Primary Baseline
— Non-Critical Activity
— Critical Activity
◆ Milestone

| Date | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 28-Dec-25 | B | JNKW | BLCH |

Updated Programme (Critical Path)
 Programme ID: HSKEPP-C3-Prog-03
 (sheet 13 of 16)



| Activity ID | Activity Name | Duration | Actual Start | Actual Finish | Early Start | Early Finish | Late Start | Late Finish | Total Float | Time Risk Allowance | Predecessors | Successors |
|--|---|----------|--------------|---------------|-------------|--------------|------------|-------------|-------------|---------------------|---|--|
| Testing and Commissioning | | 327 | | | 19-May-30 | 11-Apr-31 | 19-May-30 | 10-Apr-31 | 0 | | | |
| Power Energization of Electrical System | | 5 | | | 01-Jun-30 | 07-Jun-30 | 01-Jun-30 | 07-Jun-30 | 0 | | | |
| S1-PST-10080 | Power energization for the eastern Site | 5 | | | 01-Jun-30 | 07-Jun-30 | 01-Jun-30 | 07-Jun-30 | 0 | 0 | CDS-DDA-40011, S1-PST-10060 | S1-PST-10090, S1-IWSTB-10050 |
| Process Start-up and Process Commissioning Test | | 150 | | | 19-May-3 | 15-Oct-30 | 19-May-3 | 15-Oct-30 | 0 | | | |
| S1-PSU-10000 | Process Start-up of Biological Treatment System | 90 | | | 19-May-3 | 16-Aug-30 | 19-May-3 | 16-Aug-30 | 0 | 0 | S1-BTB-20080, S1-ABWS-10070 | S1-SCT-10010, S1-SCT-10011 |
| S1-PSU-10010 | Process Start-up of Sludge Digesters | 120 | | | 18-Jun-30 | 15-Oct-30 | 18-Jun-30 | 15-Oct-30 | 0 | 0 | S1-SDB-10050, S1-ABWS-10070 | S1-SCT-10030 |
| System Commissioning Test (SCT) | | 157 | | | 17-Aug-30 | 21-Jan-31 | 17-Aug-30 | 20-Jan-31 | 0 | | | |
| S1-SCT-10010 | SCT for Biological Treatment System | 30 | | | 17-Aug-30 | 15-Sep-30 | 17-Aug-30 | 15-Sep-30 | 0 | 0 | S1-PSU-10000, S1-SDSDB-10070, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10080, S1-PCT-10000 |
| S1-SCT-10011 | SCT for UV Disinfection System | 30 | | | 17-Aug-30 | 15-Sep-30 | 17-Aug-30 | 15-Sep-30 | 0 | 0 | S1-PSU-10000, S1-SDSDB-10070, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10080, S1-PCT-10000 |
| S1-SCT-10030 | SCT for Sludge Digestion System (incl. Part 1 & 2 Performance Test) | 37 | | | 16-Oct-30 | 21-Nov-30 | 16-Oct-30 | 21-Nov-30 | 0 | 0 | S1-SCT-10080, S1-PSU-10010, S1-SDB-10050, CGS20030, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10050, S1-PCT-10000, S1-SCT-10051 |
| S1-SCT-10050 | SCT for Biogas Holding and Distribution System | 30 | | | 22-Nov-30 | 21-Dec-30 | 22-Nov-30 | 21-Dec-30 | 0 | 0 | S1-SCT-10030, S1-BIOH-20080, S1-BIOH-20110, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10060, S1-PCT-10000 |
| S1-SCT-10051 | SCT for Biogas H2S Removal System | 30 | | | 22-Nov-30 | 21-Dec-30 | 22-Nov-30 | 21-Dec-30 | 0 | 0 | S1-SCT-10030, S1-BIOH-20080, S1-BIOH-20110, S1-ABWS-10070, CDS-DDA-50140 | S1-SCT-10060, S1-PCT-10000 |
| S1-SCT-10060 | SCT for Combined Heat and Power System | 30 | | | 22-Dec-30 | 20-Jan-31 | 22-Dec-30 | 20-Jan-31 | 0 | 0 | S1-SCT-10050, S1-CHP-10070, S1-ABWS-10070, S1-CHP-10080, S1-SCT-10051, CDS-DDA-50140 | S1-SCT-20000, S1-PCT-10000 |
| S1-SCT-10080 | SCT for Plant Service Water System and Process Water System | 30 | | | 16-Sep-30 | 15-Oct-30 | 16-Sep-30 | 15-Oct-30 | 0 | 0 | S1-SCT-10010, S1-ABWS-10030, S1-ABWS-10010, S1-PST-10090, S1-IWSTB-10050, S1-SSB-10020, S1-SDSDB-10070, S1-UBAB-20030, | S1-SCT-10030, S1-SCT-10000, S1-SCT-10020, S1-SCT-10040, S1-PCT-10000, S1-SCT-10001 |
| S1-SCT-10100 | FSD full inspection and issuance FS172 or Acceptance Letter | 60 | | | 22-Nov-30 | 20-Jan-31 | 22-Nov-30 | 20-Jan-31 | 0 | 0 | S1-CHP-10060, S1-UBAB-20020, S1-SDSDB-10050, S1-SSB-10010, S1-IWSTB-10040, S1-PST-10070, S1-SDB-10040, S1-ABWS-10000, | S1-SCT-20000 |
| S1-SCT-20000 | Planned Completion of KDE5 | 0 | | | | 21-Jan-31 | | 20-Jan-31 | 0 | 0 | S1-SCT-10060, S1-SCT-10070, S1-SCT-10100, S1-BTB-30030, S1-BTB-20081, S1-SDSDB-10080, S1-IWSTB-10060, S1-ABWS-10080, S1-ABWS-10045, | S210000 |
| Plant Commissioning Test (PCT) | | 0 | | | 11-Apr-31 | 11-Apr-31 | 10-Apr-31 | 10-Apr-31 | 0 | | | |
| S1-PCT-20000 | Planned Completion of Section 1 of the works | 0 | | | | 11-Apr-31 | | 10-Apr-31 | 0 | 0 | S1-PCT-10000, S1-BTB-30040, S1-BTB-20071 | |
| Section 2 of the Works-Completion of fully coordinated as-built BIM I | | 0 | | | 26-Apr-31 | 26-Apr-31 | 25-Apr-31 | 25-Apr-31 | 0 | | | |
| S210020 | Planned Completion of Section 2 of the works | 0 | | | | 26-Apr-31 | | 25-Apr-31 | 0 | 0 | S210010 | PCC10020 |

