

Data Date: 31-Dec-25
Print Date: 09-Jan-26 08:17

DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil Works [2025-12-31]

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA	Qtr 1				Qtr 2				
									Dec 6	Jan 7	Feb 8	Mar 9	Apr 10				
DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil V			183	24-Nov-25 A	08-Aug-26	03-Mar-26	03-Oct-26	46	6								
CONSTRUCTION			183	24-Nov-25 A	08-Aug-26	03-Mar-26	03-Oct-26	46	6								
section 2 of the works			183	24-Nov-25 A	08-Aug-26	03-Mar-26	03-Oct-26	46	6								
C1 - Sludge Dewatering and Sewage Disinfection Building (SDSD)			183	24-Nov-25 A	08-Aug-26	03-Mar-26	03-Oct-26	46	6								
SDSD - Foundation			183	24-Nov-25 A	08-Aug-26	03-Mar-26	03-Oct-26	46	6								
7162	SDSD: Re-use pile testing (DLT & Load Test) & report	72	24-Nov-25 A	05-Feb-26	03-Mar-26	11-Apr-26	46										
7114	SDSD: Mobilization of Piling Rig	4	09-Feb-26	12-Feb-26	15-Apr-26	18-Apr-26	46										
7116	SDSD: Driven H-pile (630 nos DHP at 20~50 mpD @ 80lm/d/rig; 3 rigs)	138	13-Feb-26	08-Aug-26	20-Apr-26	03-Oct-26	46	6									

  Current Milestone
 Critical Remaining Work
 Remaining Work
 Remaining Level of Effort

Contract No DC/2024/11
Three-month Rolling Programme

Project ID: DC202411-BL07
Baseline:
Layout: 3-mth Rolling Prog Filter: TASK filters: KDC1, Three Monthly
Rolling Programme.

Page 1 of 1

Date	Revision	Checked	Approved
21-Aug-25	First Programme Submission rev.1	Nick Ho	TTS
31-Aug-25	Updated Programme rev.2	Nick Ho	TTS
30-Sep-25	Updated Programme (as of 30 Sep 25)	Nick Ho	TTS
31-Oct-25	Updated Programme (as of 31 Oct 25)	Nick Ho	TTS
30-Nov-25	Updated Programme BL06 (as of 30 N...	Nick Ho	TTS
31-Dec-25	Updated Programme BL07 (as of 31 D...	Nick Ho	TTS