

Data Date: 30-Sep-25 Print Date: 14-Oct-25 16:22		DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil Works [2025-09-30]																							
Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA	Sep 3				Oct 4				Qtr 4 Nov 5				Dec 6				Qtr 1 Jan 7
DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil V		231	25-Jun-25 A	29-Dec-25	02-Oct-25	05-Jan-27	298	0																	
CONSTRUCTION		231	25-Jun-25 A	29-Dec-25	02-Oct-25	05-Jan-27	298	0																	
Mobilization and Setup		149	25-Jun-25 A	29-Dec-25	02-Oct-25	05-Jan-27	298	0																	
section 1 of the works		52	22-Oct-25	22-Dec-25	09-Dec-25	15-Oct-26	236	0																	
PM's Site Accommodation in WA4		12	09-Dec-25	22-Dec-25	09-Dec-25	22-Dec-25	0	0																	
Contractor's Site Accommodation in WA3		52	22-Oct-25	22-Dec-25	19-Aug-26	15-Oct-26	236	0																	
section 2 of the works		118	26-Sep-25 A	12-Dec-25	27-Feb-26	02-Apr-26	86	0																	
C1 - Sludge Dewatering and Sewage Disinfection Building (SDSD)		118	26-Sep-25 A	12-Dec-25	27-Feb-26	02-Apr-26	86	0																	
SDSD - Foundation		118	26-Sep-25 A	12-Dec-25	27-Feb-26	02-Apr-26	86	0																	
7110	SDSD: Predrilling (61nos, 7 rigs; 2-day/no./rig)	17	26-Sep-25 A	19-Nov-25	27-Feb-26	10-Mar-26	86																		
7112	SDSD: Predrilling Report	24	08-Nov-25	05-Dec-25	02-Mar-26	28-Mar-26	88																		
7108	SDSD: CNP application and approval	30	08-Nov-25	12-Dec-25	27-Feb-26	02-Apr-26	86																		

Current Milestone

Critical Remaining Work

Remaining Work

Remaining Level of Effort

Contract No DC/2024/11

Three-month Rolling Programme

Project ID: DC202411-BL04

Baseline:

Layout: 3-mth Rolling Prog Filter: TASK filters:

Construction, Three Monthly Rolling Programme.

Page 1 of 1

Date	Revision	Checked	Approved
25-Jun-25	First Programme Submission	Nick Ho	TTS
21-Aug-25	First Programme Submission rev.1	Nick Ho	TTS
31-Aug-25	Updated Programme rev.2	Nick Ho	TTS
30-Sep-25	Updated Programme (as of 30 Sep 25)	Nick Ho	TTS