

Data Date: 31-Oct-25
Print Date: 07-Nov-25 17:09

DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil Works [2025-10-31]

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA	Qtr 4					Qtr 1	
									Oct 4	Nov 5	Dec 6	Jan 7	Feb 8		
DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil V		399	25-Jun-25 A	30-Oct-26	26-Oct-25	02-Oct-28	564	0							
PRELIMINARIES AND GENERAL REQUIREMENTS		305	25-Jun-25 A	10-Jul-26	31-Oct-25	30-Nov-27	413	0							
DESIGN AND ENGINEERING		259	01-Aug-25 A	11-Mar-26	26-Oct-25	13-Nov-26	247	0							
PROCUREMENT, MANULIFACTURING & DELIVERIES		396	02-Sep-25 A	30-Oct-26	27-Oct-25	02-Oct-28	703	0							
CONSTRUCTION		221	25-Jun-25 A	24-Mar-26	01-Nov-25	05-Jan-27	232	0							
Mobilization and Setup		161	25-Jun-25 A	06-Jan-26	01-Nov-25	05-Jan-27	292	0							
section 1 of the works		96	22-Nov-25	24-Mar-26	25-Nov-25	19-Mar-26	-4	0							
PM's Site Accommodation in WA4		84	06-Dec-25	24-Mar-26	02-Dec-25	19-Mar-26	-4	0							
Contractor's Site Accommodation in WA3		66	22-Nov-25	10-Feb-26	25-Nov-25	12-Feb-26	2	0							
section 2 of the works		82	15-Oct-25 A	14-Feb-26	08-Nov-25	28-Mar-26	30	0							
C1 - Sludge Dewatering and Sewage Disinfection Building (SDSD)		82	15-Oct-25 A	14-Feb-26	08-Nov-25	28-Mar-26	30	0							
SDSD - Foundation		82	15-Oct-25 A	14-Feb-26	08-Nov-25	28-Mar-26	30	0							
7108	SDSD: CNP application and approval	30	15-Oct-25 A	19-Nov-25	08-Nov-25	19-Nov-25	0								
7112	SDSD: GI Report	24	30-Oct-25 A	26-Nov-25	11-Mar-26	28-Mar-26	96								
7162	SDSD: Re-use pile testing (DLT & Load Test) & report	72	20-Nov-25	14-Feb-26	20-Nov-25	14-Feb-26	0								

  Current Milestone
 Critical Remaining Work
 Remaining Work
 Remaining Level of Effort

Contract No DC/2024/11
Three-month Rolling Programme

Project ID: DC202411-BL05
Baseline:
Layout: 3-mth Rolling Prog Filter: TASK filter: Three Monthly Rolling Programme.

Page 1 of 1

Date	Revision	Checked	Approved
25-Jun-25	First Programme Submission	Nick Ho	TTS
21-Aug-25	First Programme Submission rev.1	Nick Ho	TTS
31-Aug-25	Updated Programme rev.2	Nick Ho	TTS
30-Sep-25	Updated Programme (as of 30 Sep 25)	Nick Ho	TTS
31-Oct-25	Updated Programme (as of 31 Oct 25)	Nick Ho	TTS